



3rd & final Bill

14

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work - Const of Road from					
Chirais Purnachings Path to					
Shelwa lohor to ward No-03					
Under MMSY (SC)					
Agency - Hind Construction					
Borrow, Dhaka					
G. Champsash					
Agreement No - 19 SBO / 2019-20					
Date of work order - 20/11/2019					
Date of completion - 19/8/2020					
Actual Date of Completion - 17/08/2020					

Measurement				
- Nil -				
 				
10/01/2021				
BE				
ABSTRACT OF COST				
1/2	Const of Rel. billin/Burja			
	wide TRB-P9			
0.513 km	@ R. 11206 = 76/km L 5749 ~			
2/3	Clearing & Grubbing soil			
	Level			
	wide TRB-P9			
0.15 Hect	@ R. 49174 = 86/Hect L 7376 ~			

Continuation

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
3/7	Excavation of road way				
	in Box cutting				
	vide TMB-10				
38.46 m ³	@ Rs. 76 = 181 m ³				2930 =
4/9	Const. of G.S.B. by priv well				
	gravel mixed with				
	vide TMB-10				
50.60 m ³	@ Rs. 2828 = 81 m ³				143138 =
5/10	Priv laying spreading & com.				
	beating with G.S.B.				
	vide TMB-10				
144.03 m ³	@ Rs. 3533 = 16 m ³				50888 =
6/14	Const. of un-reinforcement				
	1cc M25 gravel				
	vide TMB-10				
307.35 m ³	@ Rs. 7799 = 09 m ³				2397050 =
7/20	Priv of applying 2 coat. Painting				
	on concrete surface				
	vide TMB-10				
102.60 m ²	@ Rs. 102 = 88 m ²				10555 =
8/21	Priv applying 2.5 m thick				
	for Road Marking				
	vide TMB-10				
102.60 m ²	@ Rs. 850 = 92 m ²				87304 =

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
9/23	Piv & fixing 9 MSS34				
	sign with logo board —				
	vide TMB P 11				
2 No @ R.	11507260/cut			R.	23015 ²⁰
10 ⁽¹⁾ /4	Const. of embankment with				
	lead up to 100m —				
	vide TMB P 11				
164.22 m ³ @ R.	179.10/m ³			R.	29412 ²⁰
10 ⁽¹⁾ /6	Const. of embankment with				
	lead up to 100 m —				
	vide TMB P 11				

383.20 m ³ @ R.	141211/m ³			R.	54073 ²⁰
11/16	Piv & fixing 11 Rce M15				
	km stone —				
	vide TMB P 11				
1 No @ R.	22700.64/cut			R.	270120
12/17	Piv & fixing 12 Rce M15				
	2nd meter stone —				
	vide TMB P 11				
2 No @ R.	713.95/cut			R.	1428 ²⁰
13/18	Piv & fixing 13 Rce M15				
	boundary pillar —				
	vide TMB P 12				
10 No @ R.	555.24/cut			R.	5552 ²⁰

Continuation

Continuation

