

1 St on A/C Bill

Name to work—

Situation of work—

Agency by which work is executed—

Date of measurement—

No. and date of agreement.

(These four lines should be repeated at the commencement of the measurements relating to each work.)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
1) N/W:-	PMasy Path Baisaha				
	Narayan Thakur ke				
	Ghar to Naya tola Baisaha				
2) Agency:-	Dhirendra Constn.				
	At:- 318; Shri Krishna Nagar				
	Mohihari; E. Champaran.				
3) Agreement No -	SB D-31/2019.2020				
4) Date of work order -	20/01/2020				
5) Contract date of comp. -	19/01/2021				
6) Item work done -					
(2)					

1) Constn of Refn & working Benchmark					1.633 km.
2) Constn of Refn pillar/burjce					1.633 km.
3) Excavation for roadway by manual means -					
2 x 3 x 30 x 0.525 x 0.100					9.45 m ³
2 x 6 x 0.525 x 0.100					0.63 m ³
					10.08 m ³
4) Clearing & grubbing of road land -					
8 x 54 x 30 x 1.50					4860 m ²
2 x 15 x 1.50					39 m ²
					4899 m ²
					10000
					= 0.489 hect

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
5) Const ⁿ of embankment with approved material obtained from borrow pit with lead upto 1000 m.					
(70% of 4125.78 m ³) =					2888.04 m ³
(Qty as per graph)					
(6) Const ⁿ of embankment with approved material obtained from borrow pit with lead upto 1000 m.					
(70% of 1031.45 m ³) =					722.01 m ³

7) Const ⁿ of G.S.B by well graded material.					
- PCC for earthen portion.					
1x10x30x 4.05x0.100 =					121.50 m ³
- BT for earthen portion-					
- 1x30x30x 4.05x0.200 =					729.0 m ³
					850.50 m ³

Abhishek
Gondal
15/12/2020
JE

[Signature]
15/12/20
A.E

(8) Const ⁿ of WBN G.II					
- 1x39x30x3.75(av)x0.075 =					329.06
- 1x27x3.75(av)x0.075 =					7.59
					336.65 m ³

Abhishek
Gondal
28/12/2020
JE

[Signature]
28/12/2020
A.E

Abstract of cost

3

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
[1/1] Setting out const'n of Ref'n & wheeling Bench mark.					
Qty - 1.633 km (vide p-1)					
@ 3063.97/km					₹ 6473.00
[2/2] Const'n of Ref'n pillars/ Durgjee.					
Qty - 1.633 km (vide p-1)					
@ 1816.710/km					₹ 2,967.00
[3/3] Clearing & grubbing of road land.					
Qty 0.489 hect (vide p-1)					
@ 49496.70/hect					₹ 24,204.00
[4/4] Box cutting by manual means -					
Qty - 10.08 m ³ (vide p-2)					
@ 122.150/m ³					₹ 1231.00
[5/5] Const'n of embankment with approved material obtained from borrow pit with lead up to 1000 m.					
Qty - 2888.04 m ³ (vide p-2)					
@ 175.110/m ³					₹ 50,5725.00

Continuation

540,900.00

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
[6/7] const'n of embankment					
with approved material					
obtained from borrow					
pit with lead upto 100m.					
Qty - 722.01m ³ (vide P-2)					
@ 138.270/m ³					₹ 99,832.00
[7/8] const'n of G.S.B by					
well graded material.					
Qty. 89.50m ³ (vide P-2)					
@ 2515.670/m ³					₹ 2,23,577.00
					2,78,309.00
less 1.65% as per agreement (*)					45875.00

Scanned by CamScanner