

ग्रीष्म ममस्य (JEN)
यस का मास वैदकी पुष्य दी. ३१२१७

Schedule XLV-Form No. 134

PMUSY रस-पुष्य वसिष्ठा

रावेदका का मास कर्कश आश्वि दि. ३१२१७
DIVISION

SUB-DIVISION

Measurement Book

M.B.N-0 1155

2nd on H.C. Bill

14

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Work—	Const. of Road from Todi				Todi
	Pul Atan PHGS road to				
	Mishkavalia.				
Agency—	Kamlesh Kumar Singh				
Agreement	No—	32 SBD/2019-20			
Date of start—	17.3.2020				
Date of completion—	16.12.2020				
Date of Measurement—	25.12.2020				
Actual Date of completion—	25.12.2020				
$\frac{1}{10}$	Paving Primer Coat				
	dr down up. dr				

	3 x	30.00 x	3.75	=	337.50 m ²
	3 x	30.00 x	$\frac{3.75+4.05}{2}$	=	351.00
	3 x	30.00 x	3.75	=	337.50 y
	3 x	30.00 x	$\frac{3.75+3.90}{2}$	=	344.25 y
	3 x	30.00 x	$\frac{3.75+4.05}{2}$	=	351.00
	1 x	5.00 x	3.75	=	18.75 "
					1740.00 m ²

$\frac{2}{11}$ Paving Tack Coat

~~dr down up. dr~~

	3 x	30.00 x	3.75	=	337.50 m ²
	3 x	30.00 x	$\frac{3.75+4.05}{2}$	=	351.00
	3 x	30.00 x	3.75	=	337.50 y
	3 x	30.00 x	$\frac{3.75+3.90}{2}$	=	344.25 y
	3 x	30.00 x	$\frac{3.75+4.05}{2}$	=	351.00

Continuation

1 x 5.00 x 3.75 = 18.75 "

1740.00 m²

Sch. XLV-Form No. 134

24

B.P. 26,50,574.20

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
<u>26</u> 4	Excavation in cutting in soil - cut cut job				
T.M.B/P	—	18 =	541.79 m ³		
	@	26.060/m ³			14,119.20
<u>27</u> 6	Const. of Embankment - about - cut cut job				
for 1000 m length -					
T.M.B/P	—	18 =	153.29 m ³		
	@	174.83/m ³			26,800.20
				26,91,493.20	
<u>Less</u>					
As per Agreement 10% below				2,69,149.20	

<u>Deduct</u>				24,22,344.20	
Previous Payment vide page No. (13) (-)				10,98,789.20	
				13,23,555.20	

(Amm)
25/12/2020
J.E.

cdp
29/12/20

Continuation