

Name of Work-
 Situation of Work-
 Agency by which work is executed-
 Date of Measurement-
 No. and date of agreement

(These four lines should be repeated at the commencement of the measurement relating to each work)

Particulars	Details of actual measurement				Contents of area
	No.	L	B	D.	
<u>Tot on A/c Bill</u>					
Name of work - Constn of road from Fakila Buthmik					
Village - Fakila Gawn Under					
M.M.G.S.Y. in Karghar block					
Agency - Hemant Kumar Singh, vill - Shivpuraj					
P.O. & P.S. - Shivpuraj Dist - Buxar					
Ag. No.	26	280	20	21	
Date of start	26-05	20			

Date of completion	25-05-21				
Length of road & no. of B.T.	1.50 K.M. C.C. - 0.500 F.W.				
Ag. Value	Rs 120,12,298.00				
Mark	Rs 12,69,089.00				
	Rs 1,32,81,387.00				

(14.) P/V & Spraying of M.M.G.S.Y. typical
 infrastructure sign board, citizen infrastructure
 board & maintenance board - do e/s - 2 Nos.

(i) Constn & setting out B.M. Pillars -
 do e/s 1.810 K.M.

(2.) clearing & grubbing sand land
 do e/s
 13 30.00 4.05 = 1579.500
 4 30.00 4.05 = 486.000

Particulars	Details of actual measurement				Contents of area
	No.	L	B	D	
1st on A/c B/L					
Abstract of cost.					
(1) Const ⁿ of cutting out B.T. Pillar - do - E/L					
1.810417 wide T.M.B Page 1					
@ 27,283.78/Km					49,384.00
(2) Clearing & grubbing road land					
do do E/L					
0.700 Hae wide T.M.B Page 2.					
@ 58,321.70/Hae					40,825.00
(3) Const ⁿ of embankment with material obtained from borrow pit Road 100 m					
do do E/L					
2659.85 m ³ wide T.M.B Page 7.					
@ 166.69/m ³					443,370.00
(4) Const ⁿ of subgrade & earthen shoulders with approved material obtained from borrow pit Road 100 m - do - E/L					
2714.84 m ³ wide T.M.B Page 8.					
@ 199.56/m ³					5,41,773.00
(5) Const ⁿ of GSB Go-I with coarse sand by P.V. well graded material as per T.S. Clause 402 do do E/L					
1260.712 m ³ wide T.M.B Page 9.					
@ 3076.03/m ³					38,77,988.00
(6) P.V. wall GSB (with stone facing Type B 11.2mm) as per T.S. clause					

Continuation

c.c. Rs 49,53,340.00

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
405	do		E/S		
511.617 m ³ wide T.M.B Page 10.					
@ 4305.50/m ³					22,02,767.00
(14) P/V of Sixty M.M. Gray typical					
infrastructure sign board, citizen information					
board, & maintenance board - do - E/S					
2 Nos wide T.M.B Page 1					
@ 9893.11/m ³					19,786.00
(15) E/W in excavation for foundation					
of structure - do - E/S					
42.442 m ³ wide T.M.B Page 2.					
@ 304.33/m ³					28,133.00

(16) P/V P.C.C M15 in open foundation					
8.091 m ³ wide T.M.B Page 2.					
3.089 m ³ wide T.M.B Page 3.					
11.18 m ³ @ 5225.76/m ³					58,424.00
(17) P/V of laying R.C.C pipe HP3 600mm					
do - do - E/S					
30.00 m wide T.M.B Page 4					
@ 1283.03/m					38,491.00
(18) A/W in cm (1:4) in road wall - do - E/S					
38.032 m ³ wide T.M.B Page 4					
48.266 m ³ wide T.M.B Page 3					
86.298 m ³					
do - 86.08 m ³ @ 6124.76/m ³					527,219.00
(19) Plastering with C.M (1:4) on B/W					
do - do - E/S					

Particulars	Details of actual measurement				Contents of area
	No.	L	B	D.	
170.32642 side T.M.B			P-ge	S	
@ 154.18/m ²					
(20.) P/V 1.50m thick cement Paving on Alutka					26,261.00
		do		E/I	
50.70m ² side T.M.B			P-ge	S	
@ 50.49/m ²					
(21.) P/V 4" layer R.C.C Pipe HB 1000mm					2,560.00
		do		E/I	
7.50m side T.M.B			P-ge	4	
@ 3491.93/m					
					26,189.00
Less 10% below of Per					
					78,83,170.00

agreement

⊖

7,88,317.00

70,94,853.00

14/04/2020

22-12-20

J.B. Karmakar

Alsinh

22-12-20

AL

C9P
MT
31/12