

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Final bill					
Abstract					
Final bill (Recast)					
Name of Road - Construction of					
Road from Gural					
Bhagwanpur Bhado Rai					
K.ghar RD R.E.D					
Road talk.					
Agency - Mithlesh Kumar Singh					
Agreement - 114/SBD/MMSY/2019-20					
Date of start - 15-01-2020					
Date of comp - 14-10-2020					
Actual date of comp - 10/10/2020					
Abstract of Cost					
1. Setting out pillars provide					
and fixing of working					
benchmark / Reference					
Sty wide item No. 1 P.D					
Benchmark pillars 1ND @ 4513.29/ea					
RS = 4513.00					
Reference pillar 2ND @ 2063.33/ea					
RS = 4127.00					
2. Clearing and grubbing					
Road canal.					
Sty wide item No. 2 P.D					
RS = 4513.29/ea					

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Qty vide item no (2), P-22					
= 2141.18 m ² @ 53.26/m ²					
					RS = 115110.00
29. Tiles Coat (R8-1)					
Qty vide item no (3), P-22					
= 2141.18 m ² @ 18.05/m ²					
					RS = 38648.00
30. Mix Seal Surfacing					
Qty vide item no (4), P-22					
= 2141.18 m ² @ 247.64/m ²					
					RS = 523878.00
31. Painting on parapet					
work painting two coats					
Qty vide item no (10), P-23					
= 12.48 m ² @ 108.98/m ²					
					RS = 1360.00
					Total RS = 3518749.00
Less 10% below the rate					
agreement					RS = 351875.00
					RS = 3166874.00
Less previous payment					
on list on A/c bill					= 1266802.00
Less previous payment					= 806539.00
Payable (32)					RS = 1093533.00
Accepted 08/01/2021 A-E					
Amash Kumar 08/01/2021 A-E					

Continuation