

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
	3 rd on A/c Bill				
N/P:-	Rasoolpur Fatah P.A				
	PMGSY Road to Middle				
	School Solempur Dumaria				
	Hate Hue Hirabul ke Ghar				
	Tak.				
Agency :-	Arum Singh				
Agreement No:-					
Date of Start :-	10/07/2020				
Date of Completion :-	09/07/2021				

Recd Measurement	
Nil	
21/11/2020	21/12/20
J.E.	N.E.
Abstract of Cost	
1.	Cleaning and grubbing sand land...
Vide TMB PN. (1) Item ①	
Qty = 1.04 Hec.	
② Rs 51133.76/Hec = Rs 53179.11	
2.	Providing and fixing working P.A.
Vide TMB PN. (2) Item ①	
Qty = 2 Nos.	
③ Rs 3765.03/Each = Rs 7530.66	

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
7. Box Cutting Excavation for roadway in soil.					
Vide TMB P.N. (1) Item 7					
Qty = 129.38 m ³					
Rs 74.16/m ³ = Rs 9594.82					
8. GSB with well graded material.					
Vide TMB P.N. (1) Item 8					
Qty = 424.27 m ³					
Rs 2714.94/m ³ = Rs 1152716.13					
9. WBM Gravel Providing Laying and Compacting.					
Vide TMB P.N. (12) Item 9					
Qty = 425.60 m ³					
Rs 3529.65/m ³ = Rs 1502219.04					
Total = Rs 3196859.67					
Add 12% GST and 1% Labour Cea = Rs 415591.71					
Total = Rs 3612451.43					
Less Previous Payments = Rs 2223096.00					
Not Payable = Rs 1389355.43					
Say Rs 1389355.00					
21/12/2020 J.E.					
21/12/2020 J.E.					
21/12/2020 S.I.					

Continuation