

Name of work—

Situation of work—

Agency by which work is executed—

Date of measurement—

No. and date of agreement.

(These four lines should be repeated at the commencement of the measurements relating to each work.)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
1. Name of Work :- Repair of road breaches (Damaged by flood) in PWD road to purbari Laguraha.					
Work head :- FDR					

Item no. 2. E/W - constn of embankment with approved material obtained from borrow pit - E/W

Tst km

1 m 5 x 17 x 141.10 x 0.841	= 16.07 m ³
1 x 7 x 141.2 x 0.740.9	= 6.16 m ³
1 x 16 x 1 x 0.75	= 12 m ³
1 x 13 x 0.941.1 x 141.24	= 14.56 m ³
1 x 38 x 0.841 x 141.2	= 37.62 m ³
1 x 11 x 0.841 x 0.740.9	= 7.48 m ³

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Item no- ①	Abstract of cost E/W - constn of embankment with approved material obtained from borrow pit — E/W Qty vid MB No-② 362.96 m ³ @ Rs 130.50/m ³ Rs 47346.27				

Item no- 2	providing and labour for laying dry graded brick bat — E/W Qty vid MB No-③ 211.03 m ³ @ Rs 1782.76/m ³ Rs 376215.8				

Item no-3	providing filling sand bag, stitching and placing etc. — E/W				

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Qty 1st HOB P.S. - 725 m ² @ Rs 24.59 / m ²					(3) Rs 17827.25
Total					Rs 441409.00
Add S.F.					Rs 47195.00
Add 1st LC					Rs 4414.09
Add 12th inst.					Rs 52969.00
Net Total					Rs 545987.00
CP R. N. K. 24/12/2020 E.L.					