

3rd on A/C bill.

- ① NW - Construction of road
from Muni Sahani to
primary road Chakbar under
Muzsy (400).
- ② Name of Contractor - Manoj Kr.
Kunwar (3190124).
At - Dhakaha, Keshmihar,
Dist - East Champaran
(Bihar)
- ③ Agreement No - 50 / 2019-2020.
- ④ Date of work order - 18.3.2020
- ⑤ Contract date of completion -
17.12.2020

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(b) Items of work done &c.					
(1) Construction of G.B. with well graded materials.					
Qty - Bitum filling →					
1x 30 x 3.40 x 0.10 = 3.40 m ³					
10 x 30 x 4.05 x 0.200 = 243.00 m ³					
					246.40 m ³
gum					
12.12.2020					
J.K.					

(2) WBM grading (3) - providing, laying, spreading & compacting stone material for (1).					
30 x 8 x 3.75 x 0.075 = 67.50 m ³					
20 x 3.75 x 0.075 = 5.625 m ³					
					73.125 m ³
(3) E/W in excavation for foundation for foundation of structure up to depth of 3 m.					
2 x 7.50 x 0.70 x 0.60 = 6.30 m ³					

Continuation

Abstract of Cost.

(A/1) is Selfray cut -
Construction of working
Bench roads.
Qty - 0.532 km.
@ Rs 4105 = 630/km — Rs 2184 = 10.

(2) (ii) Construction of reference
pillar. Qty - 0.532 km.
@ Rs 1891 = 161/km — Rs 1006 = 10.

(3) (3) Clearing & scrubby of road
level. Qty - 0.161 hectare.
@ Rs 49,496 = 70/1hec Rs 7,914 = 10.

Comp 11, 109 = 00

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(4/4) Construction of embankment					
	Qty -	911.44 m ³			
	@ Rs 175 =	110 m ³			Rs 1,59,662.00
(5/13) E/W in excavation					
	Qty -	119.60 m ³		side (7)	
	Qty -	6.30 m ³		side (11)	
		125.90 m ³			
	@ Rs 260 =	59 m ³			Rs 32,808.00
(6/14) provide pcc in					
open foundation.					
	Qty -	12.10 m ³			
	@ Rs 6194 =	02 m ³			Rs 74,328.00
(7/15) Brick masonry					
in foundation					
	Qty -	56.10 m ³			
	@ Rs 5571 =	78 m ³			Rs 3,12,026.00
(8/16) Brick masonry in					
sub-stone masonry					
	Qty -	54.00 m ³			
	@ Rs 5803 =	20 m ³			Rs 3,13,378.00
(9/11) provide weep holes					
	Qty -	15 nos			
	@ Rs 111 =	03 nos			Rs 145.00
(10/20) Back filling in foundation					
	Qty -	51.60 m ³			
	@ Rs 97 =	05 m ³			Rs 5008.00

Continuation

Grand Total 9,09,704.00

B.F-RS 9,09,704=00

14

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(11/26) providing & fixing of hydraulic masonry conformatory for barrel Qty - 2 nos.					
@ Rs 11,148 = 96/m ³ - Rs 22,248=					
(12/25) Bedding type (B) first class Qty - 1.125 m ³					
@ Rs 397 = 32/m ³ - Rs 447=					
(13/23) providing & laying RCC frame for slab 300 mm Qty - 15.6 m					
@ Rs 916 = 29/m ³ - Rs 13,744=00					
(14/6) Construction of go G.S.B. Qty - 246.00 m ³					
@ Rs 3018 = 74/m ³ - Rs 7,42,610=					
(15/7) WRM go II. Qty - 73.125 m ³					
@ Rs 3682 = 93/m ³ Rs 2,69,314=					
					Rs 19,58,117=00
(16) Add 4% labour cost @ Rs 19581=00					
(17) Add 12% G.S.T @ Rs 2,34,974=					
					Total Rs 22,12,672=00
Deduct 0.11% (As per agreement)					
					Rs 2434=00

Continuation

Rs 22,10,238=00

Scanned by CamScanner