

# 2nd on A/c Bill

Sch XLV-Form No 134

13

| Particulars                                                                      | Details of actual measurement |    |    |    | Contents of area |
|----------------------------------------------------------------------------------|-------------------------------|----|----|----|------------------|
|                                                                                  | No.                           | L. | B. | D. |                  |
| N/W - Construction of Road from Pakhratia - Gorhwa Pich to Haridan Tala Dastiga. |                               |    |    |    |                  |
| Agency - Anind Narayan Singh.                                                    |                               |    |    |    |                  |
| Agmt. No - 124 of 2019-20.                                                       |                               |    |    |    |                  |
| Date of Work order - 15/10/19                                                    |                               |    |    |    |                  |
| Date of Completion                                                               |                               |    |    |    |                  |
| as per Agmt. - 14/10/20                                                          |                               |    |    |    |                  |
| Time extended                                                                    |                               |    |    |    |                  |
| 45 day for Covid-19 - 45 day.                                                    |                               |    |    |    |                  |
| Date of entry - 11/9/20.                                                         |                               |    |    |    |                  |

① Const of C.C Pavement Grade m-25


$$20m \times 3.70 \times 0.16 = 12.0m^3$$


$$335m \times 3.75 \times 0.16 = 201m^3$$

$$371m \times 3.75 \times 0.16 = 222.60m^3$$

$$\text{Total} = 435.60m^3$$

$$\text{Limit} = 435.51m^3$$

  
11/9/20  
J.E.

  
AE 11/9/2020  
Rangashu

(14) Excavation for Box culvert

TMB Pj. No. 10/14) - 7695 m<sup>3</sup>

@ R 83.64/- = R 6436 = 00

(15) Cont. of GSB Gr. J. etc.

TMB Pj. No. 10/15) - 379.60 m<sup>3</sup>

@ R 3188.70/- = R 1210431 = 00

(16) P/L/S/L of LBM Gr. III

TMB Pj. No. 10/16) - 269.73 m<sup>3</sup>

@ R 4038.63/- = R 1089340 = 00

(17) P/F of Typical masonry

Sign Board - etc.

TMB Pj. No. 11/17) - 2 NOS

@ R 11452.00/- = R 22904 = 00

(18) Cont. of C.C Pavement etc.

TMB Pj. No. 13(1) - 435.51 m<sup>3</sup>

@ R 7806.46/- = R 3399791 = 00

Total = R 6250608 = 00

Less 0.31% = R 19377 = 00

Total = R 6231231 = 00

Less Previous Paid = R 2746310 = 00

Net = R 3484921 = 00

Chhanna  
29/12/20  
J.E

AE  
28/12/2020

Continuation  
CS P  
Rangasth  
13/01/2021