

MMBSY (G1en)

Schedule XLV Form ~~N138~~ No. - 1939

P.W.D.

Dhanuka Tard

Wellington Division

Pachhukhiga Raghava

Block → Bargahal

SUB DIVISION

Agency → Bapin lecurar (Length → 0.484 K)

MEASUREMENT BOOK

Comd. B. 35. 66813 = 27444. 1.3240/ = 22

Sch. XLV- Form No. 134

Particulars	Details of actual measurement			Contents or area
	No.	L.	B.	D.
11.14 canal built				
NW - Const. of road from Shamlatara village to Bhadamesh Pachetkiya Rajghat Agency - Bipin Kumar				
Ag. No - 9/5B@119-20				
work started on - 21/01/20				
D.O. completion - 20/10/20				
Date of measurement -				
① Construction of granular sub base				
Abstract of cost				
1) Proc. & laying BHT filler				
— qty. vide THB P (6)				
3108 @ 2087.31 / —				6262
2) clearing & grubbing road land				
— qty. vide THB P (6)				
0.3111 @ 53625.50 / Ha -				16624
② dimensioning of bank works				
— qty. vide THB P (6)				
109.03 m ² @ 246.24 /				26848
④ dimensioning of structure				
— qty. vide THB P (6)				
a) P.O.C. 22.27 m ² @ 500.37 /				11143
b) R.O.C. 13.23 m ² @ 1219.45 /				16255

Sch. XLV- Form No. 134

Particulars	Details of actual measurement				Contents or area
	No.	L.	B.	D.	
5) Const ⁿ of embankment with load					
low					
PM-3					
1540.49m ³ @ 147.30 / -					226914 cm
6) Const ⁿ of embankment					
dry side HB No-1985 PM-3					
385.12m ³ @ 201.85 / -					77736 cm
7) Const ⁿ of granular sub base					
dry side					
161.63+2.44 = 164.07m ³ @ 179.89 / -					295259 cm
8) Const ⁿ of WBT 160TII					
dry side					
121.02m ³ + 1.81m ³					
9) Pro. Rein. concrete concrete					
Reinert - dry - HB No-1985 PM-2					
268.52m ³ @ 624.68 / -					163993 cm
10) Pro. concrete stone					
dry - HB No-1985 PM-3					
2148 @ 2389.64 / -					4799 cm
11) Pro. 200 m stone					
dry - HB-1985 PM-3					
2148 @ 619.51 / -					1259 cm
12) Pro. 3 freing traffic sign					
Reinert - dry - HB No-1985 PM-3					
1) concrete pillars					
UN 18 @ 1843.25 / -					7373 cm
11) 600mm					
Circular					

(Continuation)

Sch. XLV- Form No. 134

Particulars	Details of actual measurement				Contents or area
	No.	L.	B.	D.	
	2 Nos	@ 1897.67	/	-	3795
11) 800 mm x 600 mm rectangular					
	2 Nos	@ 1982.08	/	-	3964
13) Pro. & Hoisting Logo of					
MAST Project - City MBH - 1985 P-4					
	4 Nos	@ 8805.25	/	-	35221
14) Pro. & laying road marking					
City - MB - 1985 P-H-4					
	86.20 m ²	@ 900.05	/	-	77584
15) Flw in excavation in found					
City side TMB - P(11)					
	88.11 m ²	@ 123.53	/	-	10884
16) Pro. brick masonry in found					
City side TMB - P(11)					
	10.86 m ³	@ 1550.97	/	-	16844
17) Pro. P.C.C in found					
City side TMB P(11)					
	7.93 m ³	@ 4644.16	/	-	36828
18) Pro. brick masonry m sub-structure					
City side TMB P(11)					
	79.53 m ³	@ 6627.47	/	-	527083
19) Pro. & laying R.C.C. pipe					
City side TMB P(11)					
	22.5 m	@ 3419.31	/	-	76934
20) Pro. Pointing on brick work					
City side TMB P-12					
	95.93 m ²	@ 60.72	/	-	5825

(Continuation)

Sch. XLV- Form No. 134

Particulars	Details of actual measurement				Contents or area
	No.	L.	B.	D.	
(21) Back filling in found ⁿ					
City vide TMB P-12					
18.31 m ³ @ 493.70 / -					9040 ^{cm}
(22) Painting on parapet wall -					
City vide TMB P-3					
61.92 m ² @ 104.70 / -					6483 ^{cm}
					3485360 ^{cm}
Less 10% belown as per agt (-)					348536 ^{cm}
					3136824 ^{cm}
Less Previous Payment					1436725 ^{cm}
					1700099 ^{cm}
By					
23/10/20					
5/6					
20/11/20					

CFP

AT

Hdmt

20/11/20^{cm}