

~~2006SY~~ M.H. 07-5Y SC M.B.NO - 428

24.21

## Schedule XLV-Form No. 134

मराठी पंचांग PMGSY रोड व्यवस्थान सं आसीम  
निलंबन के घर हेतु कुस लक्षणी सिंह के द्वारा तद्द  
DIVISION

प्रभुल. गोगारे

अन्तर-प्रभुल. वेळदे SUB-DIVISION

M.B.NO 428

### Measurement Book

Ranjeet Kumar

प्रमाणित किया गया है कि इस  
मापी पुस्त में मशीन द्वारा अंकित  
कुल - 100 (रुपये सौ) पर्ने हैं जिस  
पर रमेश पुस्त सतरा, सहायता  
अधिकारी, व्यापारी कार्यालय, काशी  
उपर्युक्त प्राप्ति, बेलडौर को निपत्ति  
किया गया है।

15.5.20  
काशीपालक अधिकारी  
रमेश काशी विमला  
बेलडौर-गोगरी

~~Rejected~~ Re-Issued to Shri Sanket  
Rajjan, JE Beldaur.  
Beldaur  
15/05/2020  
AE, Beldaur

Sch. XLV - Form No. 134

भास्तर, गोगरी DIVISION  
झालांडहाल, बेलडौर SUB-DIVISION

## Measurement Book

No. 428

Name of officer \_\_\_\_\_

Date of first entry \_\_\_\_\_

Date of last entry \_\_\_\_\_

1  
Name of Work-  
Situation of Work-  
Agency by which work is executed-  
Date of Measurement-  
No. and date of agreement

(These four lines should be repeated at the commencement of the measurement relating to each work)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of Road - Construction of Road from Duniya Pachath P.M. Road Braham than Se house of Arin Mallik via West Lakshmi Singh.					
Head - Mm G.S					
Agency - Ranjeet Kumar					
Agreement No - 07988, 2021					
Date of Start - 13/05/2020					
Date of Completion - 12/02/2021					

### Record Measurement

① Setting out P. Marks

② Working Bench Mark

Pillar

Ph - 100

③ Reference Pillars

Ph - 4 Mrs

Continuation

Draw on A/c

19

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
<u>ABSTRACT OF GIST</u>					
① Setting out Pillar					
do — do — 25					
Working Benchmark Pillar					
or nos — TMGP — ⑦					
<u>@ Rs 3948=83/Ha — Rs 3949=00</u>					
② Reference Pillar					
or nos — TMGP — ⑧					
<u>@ Rs 1812=48/m² — Rs 1850=00</u>					
③ Clearing and grubbing of road land — do —					
do — do — 25					
0.574 Ha — TMGP — ⑧					
<u>@ Rs 5133=76/Ha — Rs 2935=00</u>					
H.P Culvert - 1000 mm dia					
<u>④ B/w excavation in found'</u>					
do — do — 25					
29.798m³ — TMGP — ⑧					
<u>@ Rs 269=32/m³ — Rs 8025=00</u>					

Continuation

X for 54

23  
Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(14) ce - Pavement					
Construction of un-reinforced plain cement					
Concrete Pavement, thick					
ness as design - ds.					
ds → 2m					
120.40 m <sup>2</sup> — TMS P — (18)					
81.3 @ ₹ 65/-	772	69/m <sup>3</sup>	₹ 791954/-		
			₹ 3881918/-		
Less 0.65% discount			₹ 25232/-		
			₹ 3836686		
Less previous payment ₹ 50/-					
Add GST @ 12% + 6.41% (₹ 650/1369)			₹ 4358055/-		
Less previous payment ₹ 2330048/-			₹ 20,28,000/-		
<i>Hajer</i> 12/12/2020 JF					
<i>Cd</i> 12/12/2020 20/12/2020 20/12/2020					

Continuation