

कार्यपालक अभियंता का कार्यालय
ग्रामीण कार्य विभाग, कार्य प्रमंडल, चकिया, (पूर्वी चम्पारण),

पत्रांक: 61/अनु0 / चकिया, दिनांक: 12/01/2021

प्रेषक

कार्यपालक अभियंता
ग्रामीण कार्य विभाग
कार्य प्रमंडल, चकिया।

सेवा में,

अपर मुख्य कार्यपालक पदाधिकारी-सह-सचिव
बिहार ग्रामीण पथ विकास एजेंसी,
ग्रामीण कार्य विभाग, बिहार, पटना।

विषय- विभाग के नई निति रख-रखाव 2018 M.R (3054) योजना के अन्तर्गत निर्माणाधीन पथ के लिए निधि उपलब्ध कराने के संबंध में।


महाशय,

उपर्युक्त विषय के संबंध में विभाग के नई निति रख-रखाव 2018 M.R (3054) योजना के अन्तर्गत निर्माणाधीन पथ का पथवार मांगी जाने वाली आवंटन की सूची पत्र के साथ भवदीय के अवलोकनार्थ एवं आवश्यक कार्रवाई हेतु समर्पित की जा रही है।

अतः संलग्न सूची के अनुसार आवंटन उपलब्ध कराने की कृपा की जाय।

अनु0:- 1. आवंटन की सूची
2. मापीपुस्त की छाया प्रति।

वश्वासभाजन,



कार्यपालक अभियंता
ग्रामीण कार्य विभाग
कार्य प्रमंडल-चकिया।

ज्ञापांक- 61

दिनांक- 12-01-2021

प्रतिलिपि-नोडल पदाधिकारी (3054), ग्रामीण कार्य विभाग, बिहार, पटना को सूचनार्थ एवं आवश्यक कार्रवाई हेतु समर्पित।

अनु0:- 1. आवंटन की सूची


कार्यपालक अभियंता
ग्रामीण कार्य विभाग
कार्य प्रमंडल-चकिया।

**OFFICE OF THE EXECUTIVE ENGINEER,
RURAL WORKS DEPARTMENT, WORKS DIVISION, Chakia.**

Requisition Format for Scheme Head- MR(3054) under Bihar Rural Road Maintenance Policy-2018 (Initial Rectification and Surface Renewal)

Name of Works Division : Chakia

Sl No.	Package No.	Name of Road	Project ID as per MIS	Administrative Approval (AA) Letter No. & Date	Administrative Approval (AA)		Agreement Amount (In Lakh)		Agreement No. & Date	Date of Completion as per Agreement	Actual Date of Completion	Value of IRI (in mm/km)	Thickness of Bitumen layer (In mm)	Value of Bitumen Content in Percentage	Previous Total Allocated Amount (In lakh)	up-to-date expenditure as per MIS (In Lakh)	Requisition against work done (In Lakh)	Remarks
					Length (In Km)	Amount of (In Lakh)	Initial Rectification with Surface Renewal (In lakh)	5 Years Routine Maintenance (In Lakh)										
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19
1	MR-N/19-20 Chakia/-12	NH-28 to Damodarapur	31708202131	Letter No.3032 Date-16.07.2019	2.708	92.16000	52.72799	38.46915	23MBD/2019-20 Date-10.01.2020	09.10.2020	20.02.2020	2552.154	25	05.00	50.50000	50.50000	2.22687	Work Completed
2	MR-N/19-20 Chakia/-14	Brindaban Kalyanpur R.O. Road to Barharwamahanand	31708202068	Letter No.3032 Date-16.07.2019	6.606	255.19000	153.91299	94.61419	89MBD/19-2020 Date-23.02.2020	22.11.2020	25.11.2020	2748.5	25	05.00	107.64950	107.64950	45.82716	Completed
					9.314	347.35000	206.64098	133.08334							158.14950	158.14950	48.05403	

1 Signed Hard Copy and Soft Copy (in excel) of recorded IRI is enclosed.

2 Up-to-date Physical Progress has been uploaded in MIS.

Chakia
DAO
Rural Works Department,
Works Division, Chakia

Chakia
Executive Engineer,
Rural Works Department,
Works Division, Chakia

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work - Constn of road from Brinolatham Kalyanpur R.E.O road to Barharwa Mahanand					
Agency - Maa Constn.					
Agreement No -					
Date of start -					
Date of completion					
Further work - Nil					
Hence measurement - Nil					
By <u>Devi</u>					
25.12.2020					
J.B					

Abstract of cost

① Clearing and grubbing road land				
Q-VIMB P25(D) = 1.32 hect				
e R 49496.70/hect R- 65385=				
② Prov ⁿ granular subbase				
Q-VIMB P25(2) = 312.95M ³				
e R 2239.95/M ³ R- 700544=				
③ Prov ⁿ WBM Grade-2				
Q-VIMB P25(3) = 266.90M ³				
e R 4035.82/M ³ R- 1077160				
④ Prov ⁿ WBM Grade-3				
Q-VIMB P25(4) = 432.84M ³				
e R 3719.99/M ³ R- 1610161				
⑤ Constn of subgrade and earthen shoulder				
Nil				

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Q-VIMB/25(5) = 2493.35M ²					
e R - 176.75/M ² R - 440699 = w					
(6) Prov ⁿ Prime coat with emulsion (SS)					
Q-VIMB/25(6) = 5771.20M ²					
e R - 41.04/M ² R - 236850 = w					
(7) Prov ⁿ laying and rolling of close graded Bitum ⁿ Surfacing of 20mm thick MDA Seal					
Q-VIMB/25(7) = 5807.33M ²					
e R - 204.91/M ² R - 118475.3 =					
(8) Prov ⁿ Tack coat with emulsion (RS)					
Q-VIMB/26(8) = 30662.43M ²					
e R - 13.91/M ² R - 426514 = w					
(9) Prov ⁿ laying S.D.B.C.					
Q-VIMB/25(9) = 623.06M ²					
e R - 10416.73/M ² R - 6490248 = w					
(10) Prov ⁿ and fixing km stone					
Q-VIMB/26(10) = 5 Nm					
e R - 2433.01/cu m R - 12165 = w					
(11) 200mm stone					
Q-VIMB/26(10) = 2.9 Nm					
e R - 650.34/cu m R - 18859 = w					
(12) Prov ⁿ and fixing rubble					
e R - 514m					
(13) 24 Nm e R - 3629.26/cu m R - 87102 = w					
(14) 24 Nm e R - 4854.94/cu m R - 9709 = w					

Continuation

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(iii) E. New c.f. 47.19	48				2837.76
(12) Brown and fixing boundary Pillar					
Q-VIMB/26(12) = 99 Mw					
c R 495 = 38/each R - 49043 = 10					
(13) Brown Road Marking					
Q-VIMB/26(13) = 1321.20 ft					
c R 735.40/ft R - 971610 = 26					
(14) Brown and fixing logo and maintenance bag					
(i) 2. Narch 11189.03/each R - 22378 =					
(ii) 1 Narch 11189.03/each R - 11189 = 10					
(15) Brown Brick Masonry					
Q-VIMB/26(15) = 1728 H3					
c R 5836.68/ft R - 100858 = 20					
(16) Plastering with cm 1:1:4					
Q-VIMB/27(16) = 141.12 ft					
c R 185 = 19/ft R - 26134 = 10					
(17) Painting two coat on masonry surface					
Q-VIMB/27(17) = 141.12 ft					
c R 86 = 94/ft R - 1226920					
R 135,820.06 = 10					
Add 12% GST R - 1629,840 = 10					
Add 1% Labour R - 135,820 = 10					
R 153,476.66 = 100					
Less Prev. Pay R 1,07,64,950 = 10					
R 45,82,716 = 10					
25.10.20					
25.10.20					

Continuation