

Name of work: construction and

ntents

MMGSY
ST

MB No- 3345 2018-19

Schedule XLV-Form No. 134

PURHEA DIVISION

Banmaulchi SUB-DIVISION

Pravin Kumar Das

Measurement Book

K. Nagar Champa Nagar Road To Banmaulchi Sing

4th and final Bill

32

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work: Construction and maintenance of Road from K Nagar					
Champanagar Road to Banmankhi Sima					
Name of Agency: - Pravin Kumar Das					
Agreement No: - 1155BD/2018-19					
Agreement Amount: - Rs 11266209.00					
Date of commencement: - 23-10-2018					
Date of completion: - 22-10-2019					
Actual date of completion: - 27-11-2020					

①	PLV & Fixing of work				
	bench mark Pillar all comp.				
	Job				
	1.895 KM @VTMBP-(25) BL-①				
	@ Rs 13551.46 /KM - Rs= 25680.02				
②	clearing and grubbing				
	road land all comp. Job				
	1.33 Hect @VTMBP-(25) BL-②				
	@ Rs 47909.31 /Hect. Rs= 63586.38				
③	Excavation for road way				
	in soil all comp. Job				
	7.50 m ³ @VTMBP-(26) BL-③				
	@ Rs 73.57/m ³ - Rs= 551.78				

Continuation c/o Rs= 89818.18

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
13.785 m ³ @ VTM BP-(28) 6L-18					
@ RS 6267.75/m ³					RS = 86400.93
(23) 54 PIV PCC grade m ² in					
S/S all comp. Job					
101.23 m ² @ VTM BP-(28) 6L-18					
@ RS 7217.15/m ²					RS = 730592.09
(24) 75 PIV RCC hump pipe					
NP3 (1x1000mm) all comp.					
Job					
22.50 m @ VTM BP-(28) 8L-20					
@ RS 4168.04/m					RS = 93780.90
					RS = 12268437.04

Less for 10% below as per agreement

(-) RS = 12268437.04

RS = 11041593.34

Say RS = 11041593.00

Less for previous payment

VTM BP - 13, 22, 31 (-) RS = 8825762.00

payable RS = 2215831.00

certified that work has been

completed as per estimate and

specification.

PHD

18-12-2020

J.E.

Barmarkhi

Continuation

14/01/2021