

Tardik village

MMMSy

1765

(Gien)

Schedule XLV Form N.134.

P.W.D.

1765

Barahat

DIVISION

Choubata Const. P.W.D. Hef

SUB DIVISION

MEASUREMENT BOOK

(These four lines should be repeated and the commencement of the measurement relating to each work.)

Particulars	Details of actual measurement				Contents or area
	No.	L.	B.	D.	
1 st onalc bill					
N/w - construction of road from Ratha Bhawan Tardih village to tardih PMGSY Road.					
Agency - Choubatiya construction Pvt.					
Agtno - 78 SBD / 19-20					
Dated - 10/01/2020					
Date of work started - 10/01/2020					
Date of completion - 09/01/21					
Date of measurement - 20/03/20					
1) Setting out Pillars -					
do do E/L - 5 Nos					
2) cleaning & grubbing road land - do do E/L					
29x30x7.0					= 6090.0 m ²
5x30x4.0					= 600.0 "
1x11x4.0					= 44.0 "
					6734.0 m ²
					= 0.67 Hae.
③ Dismantling of p/w structure					
do do E/L					

(Continuation)

Sch. XLV- Form No. 134					Contents or area
Particulars	Details of actual measurement				
	No.	L.	B.	D.	
with on old hill					
New - construction of road from Radha Bhawan tandih village to tandih PNHST road.					
Agency - Choubatya construction					
Agst No - 78 S B D 119-20					
work on started - 10/01/2020					
date of completion - 09/01/21					
date of measurement - 30/11/20					
Earthwork calculation					

chainage	dist.	C/S area	Mean area	=	Qty =
50	0	4.125	0.0	=	0.00
50	50	6.45	5.288	=	264.375
100	50	6.75	6.60	=	330.00
150	50	6.64	6.695	=	334.75
200	50	5.025	5.833	=	291.625
250	50	5.025	5.025	=	251.250
300	50	5.11	5.068	=	253.375
350	50	5.185	5.148	=	257.375
400	50	5.55	5.368	=	268.375
450	50	5.27	5.413	=	270.625
500	50	4.99	5.133	=	256.625
550	50	5.325	5.158	=	257.875

(Continuation)

Sch. XLV- Form No. 134

Sch. XLV- Form No. 134					Contents or area
Particulars	Details of actual measurement				
	No.	L.	B.	D.	
<u>Abstract of cost</u>					
1) Selling out Pillau					
city vide TMB P (18)					
5 Nos @ 2097.84/m ²					10489.20
2) clearing & grubbing weed land					
city vide TMB P (18)					
0.67 Hec @ 53625.50/					35929.20
3) Dismantling of brickwork					
city vide TMB P (18)					
55.21m ³ @ 246.24/					13595.20
4) Dismantling of structure					
city vide TMB P (18)					
a) R.C.C - 11.98m ³ @ 500.37/					5994.20
b) R.C.C - 8.19m ³ @ 1219.45/					9987.20
5) Removing all types of H.P					
city vide TMB P (5)					
7.5m @ 166.59/					1249.20
6) Const ⁿ of embankment					
city vide TMB P (24)					
3352.03 m ³ @ 147.30/					493754.20
7) Const ⁿ of embankment					
city vide TMB P (24)					
838.40m ³ @ 201.85/					169150.20

(Continuation)

Particulars	Details of actual measurement				Contents or area
	No.	L.	B.	D.	
					77700=
(21) Pro. Painting - - d Qty vide TMB P (21)					95.93m ² @60.74/- = 5827=
(22) Pro. back filling m found - Qty vide TMB P(21)					18.31m ³ @493.70/- = 9040=
(23) Painting on Parapet wall. - Qty vide TMB P (28)					61.44m ² @104.70/- = 6433= 7537807=
(24) Pro & fixing logo of MHA ST Project Qty vide TMB P (20)					3 Nos @ 8837.45/- = 26514= 7564321=
Less 10% below as per agt					756432=
					6807889=
Less Previous Payment 10 %					5606366=
					Rs 1201523=
P 30/11/20					
C&P Bilal 01.12.2020					
S/G 30/11/20 JF					