

Situation of work -

Agency by which work is executed -

Date of measurement -

No. and date of agreement.

(These four lines should be repeated at the commencement of the measurements relating to each work.)

of the measurements relating to each work)					Contents of area
Particulars	Details of actual measurement				
	No.	L.	B.	D.	
IST on A/c Bill					
Name of work: Const of rural road from Market road To Hurrak under MMGSY					
Agency: Vikash Kumar					
Agst No - 13/SBD/MMGSY/SC/20/9-20					
DOW: 03-07-2019					
Toc: 02-04-2020					
Date of Measurement: 10-05-2020					

① Const of ref & working BM done all

0.463 Km

② Cleaning & grubbing of road bed done all

$$10 \times 30.00 \times 6.50 = 1950.00 \text{ m}^3$$

$$5 \times 30.00 \times 8.00 = 1200.00 \text{ m}^3$$

$$1 \times 13.00 \times 4.00 = 52.00 \text{ m}^3$$

$$2752.00 \text{ m}^3$$

$$\text{or } 0.275 \text{ Hec}$$

③ Const of embankment material obtained from borrow pit done all

Continuation

Sch. XLV-Form No. 154					
Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
	2nd on A/c Bill				
Name of work: Const of rural road					
from Mahuet road to					
Huvrahi under MMGSy					
Agency: Vikash Kumar					
Agtr no. 13/GBD/MMGSY/SC/2019-20					
Dow. 03-07-2019					
Toc 02-04-2020					
Date of Measurement - 16-12-20					

Further Measurement

NIL

Kumar

16-12-20

NKUMAR
16-12-20
A.E.

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
					B/T M 2614051.40
(16/28) Dismantling of existing structure & develop					
vide M.B.P 10					
Cement mortar:					
17.32 m ³ @ Rs 333.17					
				Rs	5770.40
(17/28) Removing HP upto 60mm					
vide M.B.P 10					
5.00 m @ Rs 169.97					
				Rs	850.40
(18/14.15) (i) Riv ordinary km					
stone develop -					
vide M.B.P 10					
02 nos @ Rs 2093.18					
				Rs	4186.40
(ii) Riv 20 mm stone					
vide M.B.P 10					
02 nos @ Rs 608.67					
				Rs	1217.40
(19/16) Riv Boundary Riser					
vide M.B.P 10					
9 nos @ Rs 509.11				Rs	4582.40
(20/17) Painting Two Coat -					
vide M.B.P 10					
22.32 m ² @ Rs 111.17				Rs	2481.40

Continuation

C/O M 2633137.40

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
		B/P	19.26	33/3	7 = w
(21/19) Riv & Rivings legs of					
MM 65y citzen & Mount					
Board also do all					
vide TmBP11					
03 nos @ 11366.73					
				13	34100. w
(22/21/22/23) Riv & Rivings retro-reflector					
traffic sign also do					
vide TmBP11					
(i) 600mm circular					
02 nos @ 5361.79					
				14	10724. w
(ii) 600mm equilateral					
triangle also do					
vide TmBP11					
06 nos @ 3865.45					
				15	23193. w
(iii) 600mm x 450mm rectangle					
vide TmBP11					
04 nos @ 4560.79					
				16	18243. w
(iv) 900mm side octagon					
vide TmBP11					
02 nos @ 9066.60					
				17	18133. w

Continuation

C/O M 2737530 = w

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
		B/E	M	2737.530 = w	
(23) Pn 2 layer road					
work on concrete					
Surface also -					
value in B.P. 12					
92.60 m ² @ 868. w					
				B 80377. w	

12 2817907 = w
 Less 10.7 Below 281791 = w

12 2536116 = w
 Less already paid 1259505 = w
 Est in A/E

12 1276611 = w

JE 16/12/20

M Kumar
 16.12.20
 A.E.