

Head - MMGSY (GEN)

MB 1413

⑥

Schedule XLV-Form No. 134

कार्य का नाम Construction of Road
from Mahmuda Baskhi
Asthan to Beldar Bigha

Executive Engineer
Rural Works Department
Works Division, Nilsa

संवेदक APR Construction

DIVISION

SUB-DIVISION

ग्राम - इस्लामपुर

MEASUREMENT BOOK

MB. 1413

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
				off k	79,41,258.00
(ii) 600mm Circular — 3 No					
				off 4247 = 00/each — k	12,741 = 00
(iii) 800 x 600 mm — 3 No					
				off 4982 = 00/each —	14,946 = 00
(iv) 600mm x 450mm — 3 No					
				off 4123 = 00/No — k	12,369 = 00
5/24 providing and erecting live					
line and place — do — QS					
TMB page (23) = 05 No					
				off 11442 = 00/No —	57,210 = 00
6/25 Road Marking with hat applied					
do — QS					
TMB page (23) = 252.00 M ²					
				off 940 = 27 M ² —	2,36,948 = 00
					82,75,472.00
less 0.01% below QS					828.00
					82,74,644.00
Deduction previous bill QS					50,00,000.00
					32,74,644.00
up to date material statement					
Earth — 43 78.27 M ³					
Sand — 58 7.46 M ³					
Chips — 416.48 M ³					
Bricks — 213 73 No					
GSB Metal — 10 7.10 M ³					
WBM III — 43 5.36 M ³					
dust — 87.07 M ³					
Emulsion SS ₁ — 4.095 MT					
P ₃ — 1.325 MT					
Bitumen 90-9.55 MT					

Continuation

25/10/2020

T.E.