

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
3rd & final bill					
NIW - Const. & Maint. of road					
from Hanuman Temple to					
Mangal yadar house under					
MMGSY (Gen)					
N/A - Shri Sanjeev Kumar					
App. No - 89SBD/2019-2020					
Date of start - 14-01-2020					
Date of comp. as					
Per App. 13-10-2020					
Actual date of					
comp.					

Re-measurement
Re-measurement

① Const. of C.S.B. grading I
materials — as per Tech SP.

$$27 \times 30.0 \times 4.05 \times 0.200 = 656.10 \text{ m}^3$$

$$1 \times 22.0 \times 4.05 \times 0.200 = 17.82 \text{ m}^3$$

$$\text{Last point } 1 \times 30.0 \times \frac{3.50 + 2.50 + 2.80}{3} \times 0.200$$

$$= 17.60 \text{ m}^3$$

$$1 \times 9.0 \times \frac{3.30 + 3.00}{2} \times 0.200$$

$$= 5.67 \text{ m}^3$$

$$= 697.19 \text{ m}^3$$

Shardha
5-12-2020

Continuation

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
<u>Abstract</u>					
① providing & fixing of working Bench Mark pillars etc.					
Qty vide T.M.B.P. No. ⑧					
= 7 Nos @ 2493 = 91 / No. @ 17.457 =					
② Clearing & grubbing road land etc.					
Qty vide T.M.B.P. No. ⑧					
= 0.30 Hect @ 49496 = 70 / Hect					
Rs 14,849.200					
③ Const. of embankment with app. materials — as per Td.					
① 1000 Mtr lead Qty					
Qty vide T.M.B.P. No. ⑩ (16)					
= 292.50 M ³ @					
= 409.08 M ³ @ 175 = 11 / M ³ 71634 =					
② 100 Mtr lead Qty					
Qty vide T.M.B.P. No. ⑩ (16)					
= 1636.34 M ³ @ 139 = 94 / M ³					
Rs 2,28,924 =					
④ Const. of subgrade & shoulder with app. material — as per Tech sp					
Qty vide T.M.B.P. No. ⑩ (16)					
= 552.75 M ³ @ 176 = 75 / M ³ 97,699 =					

Continuation

[illegible]