

Certified that this M.B. contain 16
(one hundred) Pags by Printers Machine
and Issued to Shri Dinesh M. Singh
A.E. R.W.D. Wany Sub-Div. Nabinagar.

Executive Engineer
Rural Works Division, nt
Works Division, Aurangabad

Schedule XLV - Form No. 134.

E.E. R.W.D. Aurangabad Division.

A.E. Nabinagar Sub-Division.

MEASUREMENT BOOK.

212297

2540

Name of owner Shri Dinesh M. Singh A.E.

R.W.D. Wany Sub-Division - Nabinagar.

Date of first entry _____

Date of last entry _____

प्राप्त मासिक वेत, रु. १०००

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L	B	D	
2nd circle BSH					
14/12/21 Pandura Malabar Bay Road					
to Bilare bridge					
Agency: Sri Ramesh Ker. Singh					
Singh					
Agreement No. 50800-2020-21					
Agreement Value Rs 59,49, 2020					
Date of start: 8.6.2020					
Date of completion: 7.6.2021					
Measurement					
① Construction of sub grade & earthen shoulder					
16.55m x 3.70 + 4.40					
18.50m x 3.40 + 3.75					
18.50m x 3.40 + 3.75					
3.10m x 4.70					
3.10m x 0.50					
6.75m x 3.50					
6.75m x 3.40					
6.75m x 3.40					
7.30m x 1.55					
4.50m x 2.45					
22.80m x 3.75					
5.80m x 2.70					
29.30m x 3.10 + 3.70 + 3.75 + 3.50					
near cut 1/5 3.60m x 3.60					
near Lacse & Sir & N Sir					
29.00m x 3.00 + 2.10 + 3.30					

Continuation

180.00m³

Particulars	Details of actual measurement				Contents of area
	No.	L	B	D	
					130.0000
near house 7.00 x 4.50 ft					
15.00 x 3.25 m x 0.30 m =					16.88"
8.50 m x 3.25 m x 0.30 m =					7.56"
near house 5.00 x 4.50 ft					
7.00 m x 0.25 x 0.65 x 0.30 m =					1.22"
2.50 m x 0.25 m x 0.30 m =					0.19"
0.50 m x 5.00 m x 0.30 m =					1.35"
3.00 m x 0.15 m x 0.30 m =					0.14"
					209.34 m ³

② Granular Subsoil is a
well graded material.

16.55 mpx	3.70 cm	$\times 0.10 m = 6.70 m^3$
18.50 mpx	3.40 ft	$\times 0.50 m = 6.61 "$
18.50 mpx	3.40 ft	$\times 0.10 m = 6.61 "$
3.10 mpx	4.70 mpx	$\times 0.10 m = 1.46 "$
3.10 mpx	0.50 mpx	$\times 0.10 m = 0.16 "$
6.75 mpx	3.50 mpx	$\times 0.10 m = 2.36 "$
6.75 mpx	3.50 mpx	$\times 0.10 m = 2.36 "$
6.75 mpx	3.40 mpx	$\times 0.10 m = 2.30 "$
7.30 mpx	1.55 mpx	$\times 0.10 m = 1.13 "$
4.50 mpx	2.45 mpx	$\times 0.10 m = 1.10 "$
22.80 mpx	13.75 mpx	$\times 0.10 m = 8.55 "$
5.80 mpx	2.90 mpx	$\times 0.10 m = 1.68 "$
29.30 mpx	3.10 ft	$\times 0.10 m = 2.93 "$
3.60 mpx	3.60 mpx	$\times 0.10 m = 1.30 "$
29.00 mpx	3.40 ft	$\times 0.10 m = 8.12 "$
15.00 mpx	3.75 mpx	$\times 0.10 m = 5.63 "$
8.50 mpx	3.75 mpx	$\times 0.10 m = 3.19 "$
Continuation		

Particulars	Details of actual measurement			Contents of area
	No.	L	B	
				MI ² 69.55 m ³
				$9.00 \text{ m} \times \frac{0.25 + 0.65}{2} \times 0.10 \text{ m} = 0.41 \text{ m}^3$
				$2.50 \text{ m} \times 0.25 \text{ m} \times 0.10 \text{ m} = 0.06 \text{ m}^3$
				$0.90 \text{ m} \times 5.00 \text{ m} \times 0.10 \text{ m} = 0.45 \text{ m}^3$
				$3.00 \text{ m} \times 0.15 \text{ m} \times 0.10 \text{ m} = 0.05 \text{ m}^3$
				70.52 m ³

③ Water bound on road

6.25 m long screening on dirt 1.75 m³

				$16.55 \times \frac{3.70 + 4.40}{2} \times 0.075 \text{ m} = 5.03 \text{ m}^3$
				$18.50 \times \frac{3.40 + 3.75}{2} \times 0.075 \text{ m} = 4.96 \text{ m}^3$
				$18.50 \times \frac{3.40 + 3.75}{2} \times 0.075 \text{ m} = 4.96 \text{ m}^3$
				$3.10 \text{ m} \times 4.70 \text{ m} \times 0.075 \text{ m} = 1.09 \text{ m}^3$
				$3.10 \text{ m} \times 0.50 \text{ m} \times 0.075 \text{ m} = 0.12 \text{ m}^3$
				$6.75 \text{ m} \times 3.50 \text{ m} \times 0.075 \text{ m} = 1.77 \text{ m}^3$
				$6.75 \text{ m} \times 3.50 \text{ m} \times 0.075 \text{ m} = 1.77 \text{ m}^3$
				$6.75 \text{ m} \times 3.40 \text{ m} \times 0.075 \text{ m} = 1.72 \text{ m}^3$
				$7.30 \text{ m} \times 1.55 \text{ m} \times 0.075 \text{ m} = 0.85 \text{ m}^3$
				$4.50 \text{ m} \times 2.45 \text{ m} \times 0.075 \text{ m} = 0.83 \text{ m}^3$
				$22.80 \text{ m} \times 3.75 \text{ m} \times 0.075 \text{ m} = 6.41 \text{ m}^3$
				$5.80 \text{ m} \times 2.90 \text{ m} \times 0.075 \text{ m} = 1.26 \text{ m}^3$
				$29.30 \text{ m} \times \frac{3.10 + 3.70 + 3.75 + 3.50}{4} \times 0.075 \text{ m} = 7.71 \text{ m}^3$
				$3.60 \text{ m} \times 3.60 \text{ m} \times 0.075 \text{ m} = 0.97 \text{ m}^3$
				$29.00 \text{ m} \times \frac{3.00 + 2.10 + 3.30}{3} \times 0.075 \text{ m} = 6.09 \text{ m}^3$
				$15.00 \text{ m} \times \frac{3.75 \text{ m}}{3} \times 0.075 \text{ m} = 4.22 \text{ m}^3$
				$8.50 \text{ m} \times 3.75 \text{ m} \times 0.075 \text{ m} = 2.39 \text{ m}^3$
				$9.00 \text{ m} \times \frac{0.25 + 0.65}{2} \times 0.075 \text{ m} = 0.30 \text{ m}^3$
				$2.50 \text{ m} \times 0.25 \text{ m} \times 0.075 \text{ m} = 0.05 \text{ m}^3$
				$0.90 \text{ m} \times 5.00 \text{ m} \times 0.075 \text{ m} = 0.34 \text{ m}^3$
				$3.00 \text{ m} \times 0.15 \text{ m} \times 0.075 \text{ m} = 0.03 \text{ m}^3$
				52.87 m ³

Continuation

36.83 m³

Scanned with CamScanner

Sch. XLV-Form No. 1.4					Contents of area
Particulars	Details of actual measurement				
	No.	L	B	D	
<u>Abstract of cost</u>					
(1/28) <u>Excavation in foundation trenches</u>					
45.46m ³ qty in 10.96m @ 10.96m					
@ 260.55/m ³ -					11846.00
(2/29) <u>Brick masonry boundary course in foundation</u>					
7.45m ³ qty in 10.96m @ 10.96m					
@ 5249.23/m ³ -					39106.00
(3/30) <u>Plain/reinforced concrete in substructure</u>					
4.891 m ³ qty in 10.96m @ 10.96m					
@ 6103.68/m ³ -					29853.00
(4/31) <u>Brick masonry RCC</u>					
5.00m ³ qty in 10.96m @ 10.96m					
@ 31057.27/m ³ -					5285.00
7.50m ³ qty in 10.96m @ 10.96m					
@ 3853.47/m ³ -					2890.00
(5/1) <u>Settling of pillar base</u>					
1.00 qty in 10.96m @ 10.96m					
@ 4009.37/m ³ -					4009.00
(6/2) <u>Settling of reference pillar</u>					
3.00 qty in 10.96m @ 10.96m					
@ 1825.87/m ³ -					5478.00
(7/3) <u>Clearing & grubbing</u>					
0.462 Hec. qty in 10.96m @ 10.96m					
@ 3494.91/m ² -					2286.00
(8/4) <u>Excavation in road</u>					
26.83m ³ qty in 10.96m @ 10.96m					
@ 16.99/m ³ -					454.00
<u>Total</u>					<u>4,16,722.00</u>

Particulars	Details of actual measurement				Contents of area
	No.	L	B	D	
			WPS	416	722=0
(8) Concrete for side & earthen shoulder					
190.60m ³ qty			WPS	416	722=0
209.30m ³ qty			WPS	416	722=0
399.90m ³					
			CS	17647/m ³	→ 70570=0
(10/9) Granular sub base with well graded material					
173.35m ³ qty			WPS	416	722=0
			CS	2741.72/m ³	→ 475277=0
(11/10) Water bound macadam 200 mesh 150 sieve screen 2.3mm					
180.32m ³ qty			WPS	416	722=0
36.83m ³ qty			WPS	416	722=0
217.15m ³					
			CS	13954.79/m ³	→ 867338=0
(12/14) Concrete for undressed plain comp concrete pavement					
212.84m ³ qty			WPS	416	722=0
112.80m ³ qty			WPS	416	722=0
325.64m ³					
			CS	6600=69/m ³	→ 2149440=0
					39,79,356=0
Add 12% GST					477523=0
					44,56,879=0
Add 1% Labour					44,569=0
					44,51,448=0
25/11/20					
RE					

Continuation

22

Scanned with CamScanner