

1


(These four lines should be repeated at the commencement of the measurement relating to each work)

Attested

Scanned by TapScanner

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
				B.P.R.	96,023=
booster pits - do - E/L					
with lead up to 100m					
Qty V.T.M.B. 1371, P-5 (10)					
123.396 ³ @ R 175 = 22/m ³ — R					21.621=
(4/8) with lead up to 100m					
- do -					
Qty V.T.M.B. 1371, P-5 (10)					
317.304 ³ @ R 135 = 12/m ³ — R					42.874=
(5/10) Constn of subgrade and					
earthen shoulder - do					
Qty V.T.M.B. 1371, P-5 (10)					
1876.004 ³ @ R 176.86/m ³ — R					3.31,789=
(6/11) Constn of G.S.B. grading-I					
- do - E/L					
Qty V.T.M.B. 1371, P-6 (10)					
10.85.40 ³ @ R 1914.82/m ³ — R					20,78,346=
(7/12) Plv and laying W.B. 19.					
Gr-3 - do - E/L					
Qty V.T.M.B. 1371, P-6 (10)					
376.875 ³ @ R 2694.96/m ³ — R					10,15,663=
(8/35) Plv and fixing of typical					
M.M.G.S. 20/20 masonry Sign					
Boat - do -					
Qty V.T.M.B. 1371, P-8 (10)					
1.10 Nos @ R 9391 = 77 each R					93,92=
(9/35) Plv and fixing of 100					

Attested


 15.01.2021

कार्यपालक अभियंता
ग्रामीण कार्य विभाग
कार्य परमंडल झाड़ा

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
			Bd.	Rs	35,95,713=
Information Board					
Qty V.T.M.B. 1371, P-8 (2)					
2.40 Nos @ Rs 9391=77 each Rs					18,784=
(10/36) E/work in excavation					
for structure - de - El					
61.60 m ³ Qty V.T.M.B. 1371, P-2 (2)					
Let 59.50 m ³ @ Rs 294=73/m ³ - Rs					17,565=
(11/37) Plv P.C. M15 in open Form					
- de - El					
5.418 m ³ Qty V.T.M.B. 1371, P-2 (2)					
4.326 m ³ Qty V.T.M.B. 1371, P-3 (2)					
9.744 m ³					
Let 9.190 m ³ @ Rs 5128.29/m ³ - Rs					47,129=
(12/38) Plv P.C. M20 in Subgrade					
- de - El					
35.518 m ³ Qty V.T.M.B. 1371, P-2 (2)					
25.394 m ³ Qty V.T.M.B. 1371, P-3 (2)					
70.912 m ³ @ Rs 6308.41/m ³ - Rs					4,47,342=
(13/39) Plv and laying R.C.C. NB					
100 mm of J.P. - de -					
Qty V.T.M.B. 1371, P-3 (2)					
15.00 m @ Rs 3556.149/m - Rs					53,342=
(14/41) E/work in excavation					
for structure - de - El					
Qty V.T.M.B. 1371, P-6 (2)					
32.50 m ³ @ Rs 294=73/m ³ - Rs					9,579=

Attest -



कार्यपालक अभियंता
ग्रामीण कार्य विभाग
कार्य प्रमंडल झांझा

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
			B.F	R ₁ 41	89,654=
(15/42) Plv granular sand filling					
200 foundry - de - Elt					
Qty V.T.M.B. 1371, P-6 etc (2)					
7056 m ³ @ R ₁ 1166.15/m ³ — R ₁					8916=
(16/43) Plv P.c.c. M.S. 200 open					
foundry - de - Elt					
Qty V.T.M.B. 1371, P-6 etc (3)					
2.52 m ³ @ R ₁ 5188.29/m ³ — R ₁					12,923=
(17/44) Plv R.c.c. m20 concrete					
200 box cell - de - Elt					
6.30 m ³ Qty V.T.M.B. 1371, P-7 etc (5)					
6.30 m ³ Qty V.T.M.B. 1371, P-8, etc (7)					
12.30 m ³ @ R ₁ 6308.41/m ³ — R ₁					79,297=
12.57 m ³					
(18/45)					
(19/51) S/F/Placing Hys.D bars					
reinforcement - de - Elt					
1.287326 MT Qty V.T.M.B. 1371, P-7 etc (4)					
0.194512 MT Qty V.T.M.B. 1371, P-8 etc (6)					
1.481838 MT @ R ₁ 62614.04/MT — R ₁					92,158=
				R ₁ 43,82,648=	
Add 12% G.I.S.T.				R ₁ 5,25,919=	
Add 1% labour cess				R ₁ 43,826=	
less 10% below as per Ass				R ₁ 49,52,392=	
				R ₁ 4,95,239=	
				R ₁ 44,57,153=	
1-0-302					

Attested


 15-1-2021

कार्यपालक अभियंता
 ग्रामीण कार्य विभाग
 कार्य परमहंस झाड़ा