


प्रमाणित किया जाता है की इस मापी
पुस्तक में मशीन द्वारा अंकित पृष्ठ 1 से
100 तक एक से सौ पृष्ठ अंकित हैं जिसे
श्री विनोद कुमार सहायक अभियन्ता
अवर प्रमोडल बिडार शरीफ के नाम से
निर्गत किया जाता है।



कार्यपालक अभियन्ता
ग्रामीण कार्य विभाग, कार्य प्रमंडल
बिहार शरीफ (नालन्दा)
रामपुर
19-3-19

Sch. XLV-Form No. 134

बिडार शरीफ DIVISION

अवर प्रमोडल बिडार शरीफ SUB-DIVISION

Measurement Book

No. 2837

Name of Officer श्री विनोद कुमार सहायक

अभियन्ता अवर प्रमोडल बिडार शरीफ

Date of first entry

Date of last entry

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
	2nd on	Alc	Bill		
Name of work:-	Const of road from Mahalpara Tetpanda Path to Teliga Khanda ke Pass HL Bridge ka Nikat To Dhanraj Bridge Path se Mahatma's.				
Agency:-	Narayan Construction				
Assessment No-	SBP 11/2000-21				
Date of start -	27-06-2020				
Date of Completion -	26-06-2021				
Actual date of completion -	work in progress.				

(12)	Const of granular sub base by providing well graded material - as per tech. spec.				
By	$1 \times 8.0 \times \frac{3.75 + 6.9 + 4.6 + 3.75}{2} \times 0.10 = 1.067 \text{ m}^3$				
By	$1 \times 22.0 \times \frac{4.3 + 4.5 + 3.75 + 3.75}{2} \times 0.10 = 0.953 \text{ m}^3$				
By	$1 \times 24.0 \times \frac{3.75 + 4.6 + 4.3 + 3.75}{2} \times 0.10 = 1.120 \text{ m}^3$				
Slope	$1 \times 4.0 \times \frac{3.8 + 3.0}{2} \times 0.10 = 1.36 \text{ m}^3$				
	4.500 m ³				
	Approved 17/5/20 J.E.				
	By 18/5/20 M.A.				

(13)	Const of Providing binding spreading and compacting				
------	---	--	--	--	--

Continuation

ABSTRACT OF COST.

(1/2) clearing and grubbing
road land - 112495

0.22 Ha vds TMA Page (6)

@ 15113376/Ha - 112495

(2/4) Cost of embankment
with material obtained
from borrow pit
as per Tech. Sp.

780.0m vds TMA Page (6)

@ 117626/Ha - 137951

(3/5) Cost of sub-grade
and earthen shoulder
as per

\$149200 =

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
				APR	1671233=
Boards 3				as per	
teak MP.					
139.219 MB vide TMB Page (9)					
3.375 MB vide TMB Page (10)					
142.894 MB					
@ 2327 = K/MB					331836=
(13/14) Const. of un-reinforced					
Const. joint only C.C.B.					
as per teak MP.					
286.811 MB vide TMB Page (11)					
@ 6234 = 47/MB					1786244=
Deduct Previous B/L amount					
vide TMB Page (8)					
(9/14) Add G.S.T. 12%					454718=
(10/15) Add labour cum 1%					37893=
(11/16) Receipt storage fee					62583=
					4344429=
Deduct Previous B/L amount					
vide TMB Page (8)					2277445=
					2066984=

Continuation