

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work - constn. of work from					
Purwari Masjid Dhobi dol to					
Laheri Bazar, under Mangach					
block.					
Name of Agency - Sy V constn. Pvt. & Co					
At - Rel. No. - 2 Shekhpur					
Alkharaghat, (Muzaffarpur)					
Agmt. No. - 14/SBD/2018-19 (MMSys)					
Date of start - 03.10.2018					
Time of compl - 02.4.2019.					
Actual date of compl - 05.9.2020.					

Abstract of cost					
1/4) sett. goul constn. of B.M.					
pillars					EBID
Qty. vide p - 07 of T.M.B = 1 No.					
					@ 4104-26/each = 4104-00
2/2) constn. of set pillars					
					EBID
Qty. vide p - 07 of T.M.B = 2 No. 8					
					@ 1889-48/each = 3514-00
3/3) clearing & grubbing of Rel. D.					
Qty. vide p - 07 of T.M.B = 0.11 Hct.					
					@ 42296-85/Hct = 5258-00
4/4) Excavation for Rel. work.					
					EBID
Qty. vide p - 07 of T.M.B = 26.325 m ³					
					@ 72-53/m ³ = 1909-00

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
				B.F $\Rightarrow$	14785 =
5/5) constn. of embankment with mate. from borrow pits					
				— fee upto 1000m.	
Qty. indep. - 0707N-MB =				82.48 m ³	
				@ 146-76/m ³ =	12105 =
7/6) constn. of embankment with mate from borrow pits					
				— fee upto 100 m	
Qty. indep. - 0807N-MB =				192.45 m ³	
				@ 128-94/m ³ =	24815 =
7/8) constn. of G.S.B. with well graded mate. 50-I					
Qty. indep. - 0807N-MB =				36.19 m ³	
				@ 2845-84/m ³ =	102991 =
8/9) Pro. & laying, spreading					
WBM 60-II				of 511	
Qty. indep. - 0807N-MB =				89.008 m ³	
				@ 3476-69/m ³ =	309453 =
9/10) constn. of unreinforced plain cement concrete pavement					
				of 511	
Qty. indep. - 0807N-MB =				189.89 m ³	
				@ 7301-96/m ³ =	1386569
9/7) constn. of sub-grade & earthen shoulders with mate. from borrow pits					
				— fee upto 1000m.	
Qty. indep. - 0807N-MB =				163.965 m ³	
				@ 148-39/m ³ =	24331 =
Continuation					
					$\Rightarrow$ 1825049 =
					C.D.

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(11/12) Pro & fins of R.C.C. min ord. K.M. Stones — — — — — At. vide p-08 of N.M.B = 2 No.s ② 2167-84/each = 4936 =					B.F ⇒ 1875049 =
(12/13) Pro & fins of R.C.C. min 200m. Stones — — — — — At. vide p-09 of N.M.B = 2 No.s ② 619-80/each = 1240 =					
(13/14) Pro & fins of typical M.M.G.S. information/circular board — — — — — At. vide p-09 of N.M.B = 4 No.s ② 9715-19/each = 38861 =					
(14/15) Pro & fins of retro refl. traffic signs of 600mm equl triangle — — — — — At. vide p-09 of N.M.B = 4 No.s ② 1683-03/each = 6732 =					
(15/16) Pro & fins of retro refl. traffic signs of 600mm circular — — — — — At. vide p-09 of N.M.B = 4 No.s ② 1746-92/each = 6988 =					
(16/17) Pro & fins of retro refl. traffic signs of 600mm & 450mm rectangular — — — — — At. vide p-09 of N.M.B = 2 No.s ② 1740-38/each = 3481 =					
Continuation					⇒ 1937287 =

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
				B.F $\Rightarrow$	1937287=
Less 10% below as per agmt					193729=
Total value of work done $\Rightarrow$					1743558=
Less Previous payment (1st bill) =					313840=
videp - 11 of 17/18.					/
				Net $\Rightarrow$	1429718=

~~Annul~~
20-12-2020
G.F.

~~Accepted~~
30/12/2020
A.E

~~Signature~~
V.V.
04.01