

NABARD

Surajgarh.

Schedule XLV-Form No. 134

Pokhramna Shiv mandir to water (Surajgarh)

Start - 18.10.2019

DIVISION

End - 17.10.2020

SUB-DIVISION

Narayan Kumar

Measurement Book

M.B.No - 548

5th on A/c Bill

43

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	

Name of work:-

Constn of road

& C.D. work from

Pokharana Shiv

Mandir to Unai

under Narsara

Agency - Sri Niranjana Kumar

Agreement also

Date of Commencement - 18.10.19

Date of Completion - 17.9.2020

Length of earthwork

in each grade shoulder

Sldo	CH	Area	Mean Area	Distance	Volume
1	0	7.69			
2	100	7.44	7.565	100	756.50m ³
3	200	7.80	7.620	100	762.000
4	300	7.45	7.625	100	762.500
5	400	7.78	7.615	100	761.500
6	500	7.44	7.610	100	761.000
7	600	6.48	6.960	100	696.000
8	700	7.24	6.860	100	686.000
9	800	6.49	6.865	100	686.500
10	900	8.42	7.455	100	745.500
11	1000	6.01	7.245	100	721.5
12	1100	5.91	5.960	100	596
13	1200	5.60	5.755	100	575.5
14	1300	5.29	5.420	100	542

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
20 + MRP 14					
103.62 M ² @ Rs 670 = 75,452.40					587603.00
					B 12396939.00
Add 1% h.c. —					B 123969.00
Add 12% GST —					B 1487632.00
					B 14008540.00
Less previous pay-1h					2232631.00
"					B 1767369.00
					B 3380960.00
					B 1620377.00
					B 5007203.00
15.1.2021					15/12/2020