

1st on A/c Bill

1

Name of work -

Situation of work -

Agency by which work is executed -

Date of measurement -

No. and date of agreement.

(These four lines should be repeated at the commencement of the measurements relating to each work.)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of Work:- Aron Se kam Pakar					
Under MR 3054					
Name of Agency:- Mohak Const ⁿ					
Agmt NO - 141 MBO MR/3054 of 2019-20					
Date of Start -					
Time of completion -					
Date of measurement:-					

Below - 10%

measurement

①

Clearing and Grubbing

road land etc - do

as per direction of

$$20 \times 30.0 \times 2 \times 1.00 = 1200 \text{ m}^2$$

$$20 \times 30.0 \times 2 \times 1.00 = 1200 \text{ m}^2$$

$$20 \times 30.0 \times 2 \times 1.00 = 1200 \text{ m}^2$$

$$20 \times 30.0 \times 2 \times 1.00 = 1200 \text{ m}^2$$

$$20 \times 30.0 \times 2 \times 1.00 = 1200 \text{ m}^2$$

$$20 \times 30.0 \times 2 \times 1.00 = 1200 \text{ m}^2$$

$$20 \times 30.0 \times 2 \times 1.00 = 1200 \text{ m}^2$$

$$10 \times 30.0 \times 2 \times 1.00 = 600 \text{ m}^2$$

Continuation

$$= 9000 \text{ m}^2$$

$$= 0.90 \text{ ha}$$

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(18/19) 18/19					
Planting of tree					
at the road					
side do-do					
as per direction					
of E.I.					
185 Each @ 904.7 Rs.					167302.25
vide TMB page (28)					
(19/20) 19/20					
providing and					
applying hot					
applied thermastic					
do do do					
vide TMB page-29					
(20/21) 20/21					
providing and					
fixing of typical					
mnmsy sign					
board do-do					
as per direction					
of E.I.					
4 NOS @ 10836.50 Rs.					43346.20
vide TMB page-29					
					Rs 10352171.00
Less 10% A.S.					Rs. 1035217.10
Per Rs.					
					Rs. 9316954.00
ref					
for					
10/1/20					
10/1/21					

Continuation

Sch. XLV-Form No.

Total 10352171=

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	

9316954=

Limit Amount

5590172=

Memo of payment

S.D. 5% — 279508=

I.T. 2% — 111803=

CUST. 1% — 55902=

SGST. 1% — 55902=

Leher 1% — 55902=

7590172

Royalty — 150000=

S.F. — 50000=

By Chetani 4831155=

Total 5590172=

passed for Rs 5590172=

fifty five Ninety thousand
and Hundred seventy two

14.1.21

Executive Engineer

Rural Work Department

Work Division Sirpur

14-1-21

Continuation

भारतीय गैर न्यायिक INDIA NON JUDICIAL

एक हजार रुपये
रु.1000

ONE THOUSAND RUPEES
Rs.1000

बिहार BIHAR 8930 नि. 1000/ कुमाँ मानस कंसद्वारा प्रो. लि. 8
1.9.19 सेरा वार्ड नं. 13 बाग जगपाल गोकुल X 351474
विजय कुमार राम वाहे रेग्रीने 2
ABDUL QA
Stamp Vendor, Govt.
Lic. No- 1194

(A) Standard Form of Agreement

Notes on Standard Form of Agreement

The Agreement should incorporate any correction or modification to the Bid resulting from corrections of errors (Instructions to Bidders, Clause 26)

Work Start Date:- 31.12.19
Work End Date:- 30.12.2020

Standard Form: Agreement

(Below-10%)

Agreement No. 141... MBD, MR/3054 of 2019-20

This agreement, made the 15th day of February 2019 between EXECUTIVE ENGINEER, RURAL WORKS DEPARTMENT, WORKS DIVISION, SIWAN-2 [name and address of Employer] (hereinafter called "the Employer") of the one part, Kumar Manash Construction, Vill. Sareya, Ward No. 13, Dist. Gopalganj. [name and address of Contractor] (hereinafter called "the Contractor" of the other part).

Whereas the Employer is desirous that the Contractor execute under MR/3054 in Block-Darauli, Andar, Dist- Siwan of Const. of Road From MR/3054, MR-N/19-20 Siwan-2/01, (Tender ID.-79255) (BID ID- 361230) from Length of 18.400 Km and Construction Cost Rs. 33857770.00 + Maintainance Cost for Five Years Rs. 14800410.00 [name and identification number of Contract] (hereinafter called "the Works") and the Employer has accepted the Bid by the Contractor for the execution and completion of such works and the remedy of any defects therein at a cost of Rupees Total 53658180.00 Five Crore Thirty Six Lacs Fifty Eight Thousand One Hundred Eighty Only.

KUMAR MANASH CONSTRUCTION PVT. LTD.

Managing Director

EXECUTIVE ENGINEER
RWD, WORKS DIVISION,
SIWAN-2

15.2.20

Road Name:-Asaw to kanakar

Date	Time	Section	Length	Bumps	Speed	OR	IRI	CATE	Latitude	Longitude	Event
1/1/21	16:34:27	98	0.1	50	0	500	879	G	26.94855	84.19071	Curve
1/1/21	16:35:2	98	0.1	110	10.1	1100	1396	G	26.94735	84.19135	Normal
1/1/21	16:35:2	98	0.1	110	10.1	1100	1396	G	26.94735	84.19135	Normal
1/1/21	16:36:0	98	0.1	140	0	1400	1655	G	26.94315	84.19355	Speed Breaker
1/1/21	16:37:0	98	0.1	110	0	1100	1396	G	26.93955	84.19461	Speed Breaker
1/1/21	16:37:58	98	0.1	170	0	1700	1913	G	26.93462	84.19547	Speed Breaker
1/1/21	16:40:20	98	0.1	90	0	900	1224	G	26.926	84.19727	Speed Breaker
1/1/21	16:41:16	98	0.1	110	0	1100	1396	G	26.92223	84.19795	Speed Breaker
1/1/21	16:42:0	98	0.1	120	0	1200	1482	G	26.92037	84.19874	Speed Breaker
1/1/21	16:43:10	98	0.1	100	0	1000	1310	G	26.93015	84.19921	Speed Breaker
1/1/21	16:44:3	98	0.1	150	0	1500	1741	G	26.93188	84.20015	Speed Breaker
1/1/21	16:44:39	98	0.1	150	10.1	1500	1741	G	26.93148	84.2003	Curve
1/1/21	16:45:0	98	0.1	240	10.1	2400	2517	G	26.93018	84.20155	Culvert
1/1/21	16:45:58	98	0.1	220	0	2200	2344	G	26.9303	84.2031	Normal
1/1/21	16:46:17	98	0.1	250	0	2500	2603	G	26.93032	84.20364	Speed Breaker
1/1/21	16:46:52	98	0.1	220	10.1	2200	2344	G	26.93032	84.20364	Normal
1/1/21	16:48:0	98	0.1	160	0	1600	1827	G	26.92573	84.20606	Speed Breaker
1/1/21	16:49:9	98	0.1	160	0	1600	1827	G	26.92373	84.20673	Speed Breaker
1/1/21	16:49:44	98	0.1	170	10.1	1700	1913	G	26.92373	84.20673	Culvert
1/1/21	16:49:44	98	0.1	170	10.1	1700	1913	G	26.92358	84.20855	Normal
1/1/21	16:50:19	98	0.1	190	10.1	1900	2086	G	26.92358	84.20855	Culvert
1/1/21	16:50:55	98	0.1	170	10.1	1700	1913	G	26.92358	84.20855	Normal
1/1/21	16:51:5	98	0.1	170	0	1700	1913	G	26.91737	84.21184	Speed Breaker

$$Y = 0 * X^2 + 0.862 * X + 448.5$$

$$X = 2700$$

$$Y = 2775$$

(R) RURAL ROAD

Good Average Poor
<4000 4001-5000 >5001

01/01/2021

कार्यपालक अभियंता
ग्रामीण कार्य विभाग
कार्य प्रमण्डल सिवान-2

Road Name:-Asaw to kanakar

Date	Time	Section	Length	Bumps	Speed	OR	IRI	CATEGORY	Latitude	Longitude	Event
1/ 1/ 21	17: 9: 14	99	0.1	110	0	1100	1396	G	26.9136	84.19924	Speed Breaker
1/ 1/ 21	17: 10: 23	99	0.1	140	0	1400	1655	G	26.90993	84.20017	Speed Breaker
1/ 1/ 21	17: 11: 0	99	0.1	100	0	1000	1310	G	26.90515	84.20081	Curve
1/ 1/ 21	17: 11: 34	99	0.1	120	10.1	1200	1482	G	26.90515	84.20081	Normal
1/ 1/ 21	17: 12: 10	99	0.1	120	10.1	1200	1482	G	26.89745	84.20281	Culvert
1/ 1/ 21	17: 12: 46	99	0.1	150	10.1	1500	1741	G	26.89698	84.20291	Speed Breaker
1/ 1/ 21	17: 13: 15	99	0.1	160	0	1600	1827	G	26.89363	84.20426	Speed Breaker
1/ 1/ 21	17: 14: 31	99	0.1	180	0	1800	2000	G	26.89013	84.20552	Speed Breaker
1/ 1/ 21	17: 15: 7	99	0.1	220	0	2200	2344	G	26.88603	84.2067	Speed Breaker
1/ 1/ 21	17: 15: 42	99	0.1	190	0	1900	2086	G	26.88448	84.20724	Culvert
1/ 1/ 21	17: 16: 17	99	0.1	110	10.1	1100	1396	G	26.88277	84.20867	Normal
1/ 1/ 21	17: 16: 17	99	0.1	140	10.1	1400	1655	G	26.87748	84.20894	Curve
1/ 1/ 21	17: 17: 0	99	0.1	230	10.1	2300	2431	G	26.86657	84.2087	Normal
1/ 1/ 21	17: 17: 22	99	0.1	140	10.1	1400	1655	G	26.86498	84.20865	Speed Breaker
1/ 1/ 21	17: 17: 57	99	0.1	240	10.1	2400	2517	G	26.8519	84.20828	Culvert

$$Y = 0 * X^2 + 0.862 * X + 448.5$$

$$X = 2700$$

$$Y = 2775$$


(R) RURAL ROAD

Good Average Poor
<4000 4001-5000 >5001

1/1/21
01/01/2021


कार्य प्रमण्डल सिवान-2
ग्रामीण कार्य विभाग
कार्य प्रमण्डल सिवान-2

File :L:\Bump Reports\02011049 (2).xlsx, Section No. :98, Eqn : $Y = 0 * X^2 + 0.862 * X + 448.5$
Name of Customer :Kumar Manas Pvt Ltd, Name of Work/ Road :Asaw to Kanpakar, Lab Job number :



Suman
01/01/2021

कार्यपालक अभियंता
ग्रामीण कार्य विभाग
कार्य प्रमण्डल सिवान-2



९
०१/०१/२०२१

कायपालक अभियंता
ग्रामीण कार्य विभाग
कार्य प्रमण्डल सिवान-२

४/१/२१
कायपालक अभियंता
ग्रामीण कार्य विभाग
कार्य प्रमण्डल सिवान-२

कार्यपालक अभियंता का कार्यालय
ग्रामीण कार्य विभाग, कार्य प्रमंडल, सिवान-2

पत्रांक..... 105 सिवान, दिनांक..... 19.01.2021

प्रेषक,

कार्यपालक अभियंता
ग्रामीण कार्य विभाग
कार्य प्रमंडल, सिवान-2

सेवा में,

सचिव-सह-प्राधिकृत पदाधिकारी
बिहार ग्रामीण पथ विकास एजेन्सी
भूमि विकास बैंक भवन
बुद्ध मार्ग, पटना।

विषय:- योजना शीर्ष नई अनुरक्षण निति 2018 MR/3054 अन्तर्गत पथों में मरम्मत हेतु
अधियाचना के संबंध में।

महाशय,

उपर्युक्त विषयक प्रासंगिक पत्र के आलोक में कहना है कि योजना शीर्ष नई अनुरक्षण
निति 2018 MR/3054 अन्तर्गत संलग्न विहित प्रपत्र में 194.25426 लाख (एक करोड़ चौरानबे
लाख पचीस हजार चार सौ छबीस) रुपये मात्र आवंटन देने की कृपा की जाय।

अनु0-अधियाचना पत्र, Bump Integrator Equipment Report की छाया प्रति,
एकरारनामा की छाया प्रति,

विश्वासभाजन

कार्यपालक अभियंता
ग्रामीण कार्य विभाग, कार्य प्रमंडल,
सिवान-2
B.K.
19/01/21
19.1.2021

Requisition Format for Scheme Head - MR (3054) Under Bihar Rural Road Maintenance Policy-2018 (Initial Rectification and Surface Renewal)

Name of Works Division :- RWD, WORKS DIVISION, SIWAN-2

S.N.	Package No.	Name of Road	Project ID as per MIS	Administrative Approval (AA) Letter No. & Date	Administrative Approval (AA)		Agreement Amount (in Lakh)		Agreement No. & Date	Date of Completion as per Agreement	Actual Date of Completion	Value of IRI (in mm/km)	Thickness of Bitumen Layer (in mm)	Value of Bitumen Content in Percentage	Previous Total Allotted Amount (in Lakh)	Up-to-date expenditure as per MIS (in Lakh)	Requisition against work done (in Lakh)	Remarks
					Length (in Km)	Amount (in Lakh)	Initial Rectification with Surface Renewal (in Lakh)	5Year Routine Maintenance Maint. (in Lakh)										
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19
1	MR-N/19-20 Siwan-2/02	Guthani to Sohagra	31406708029	1877/24.06.2019	11.00	454.1160	284.94236	94.81598	139MBD/19-20 16.01.20	30.12.2020	30.12.2020	Good	25 mm	5.031	273.325	273.325	0	Complete
2		Guthani Darauli Salarao Road to Harpur	31406701003	1877/24.06.2019	2.800	94.5320	58.00427	21.17897	139MBD/19-20 16.01.20	30.12.2020	30.12.2020	Good	25 mm	5.038	40.855	40.855	0	Complete
3		Sohagra Road to Bakulari	31406701006	1877/24.06.2019	1.70	59.8580	36.12334	13.84236	139MBD/19-20 16.01.20	30.12.2020	30.12.2020	Good	25 mm	5.037	36.12334	36.12334	0	Complete
4	MR-N/19-20 Siwan-2/01	Makarwar to Anoni Path	31406701019	1877/24.06.2019	1.800	62.4230	38.17403	14.14724	141MBD/19-20 15.02.20	31.12.19	30.12.2020	Good	25 mm	5.036	34.03423	34.03423	0	Complete
5		PWD Road to Bisawaniya	220001242	1877/24.06.2019	4.40	155.6160	94.14988	36.41117	141MBD/19-20 15.02.20	31.12.19	30.12.2020	Good	25 mm	5.032	93.90567	93.90567	0	Complete
6		Aasawa to kanpakar path	31406701011	1877/24.06.2019	4.500	155.7750	94.46653	35.81914	141MBD/19-20 15.02.20	31.12.19	30.12.2020	Good	25mm	5.031	55.90	93.16954	37.27	Complete
7		CMDG, PWD Road to Pibuli	31406701002	1877/24.06.2019	2.500	87.4850	52.32609	21.10208	141MBD/19-20 15.02.20	31.12.19	30.12.2020	Good	25mm	5.032	31.23	52.06	20.82	Complete
8		PWD Marera - Garwar	31406602034	1877/24.06.2019	5.200	179.1250	109.46012	40.5255	141MBD/19-20 15.02.20	31.12.19	30.12.2020	Good	25mm	5.036	54.23	108.46476	54.23	Complete
9	MR-N/19-20 Siwan-2/05	T02 Sarai Via Safi Tola to Amarpur	31406702047	5139/24.09.2019	3.20	111.2009	65.47033	32.86766	105MBD/20-21 17.09.20	16.06.21	30.12.2020	0.00	0	0.000	0.00	0.00	0	
10		PWD Path Se Tarwan Taruwani	31406602033	5139/24.09.2019	3.90	135.8480	80.10775	40.04263	105MBD/20-21 17.09.20	16.06.21	01.11.2020	Good	25 mm	5.031	79.14848	79.14848	0	Complete
11		CMDG Road to Bishwaniya Via Balhu	314671033666	6132/20.11.2019	7.00	254.6024	155.25400	69.47072	105MBD/20-21 17.09.20	16.06.21	30.12.2020	0.00	0	0.000	0.00	0.00	0	

19/1/21

12	MR-N/19-20 Siwan-2/10	Babhanauli to Bargawa Tak Via Kathauliya	31406602016	5139/24.09.2019	6.10	205.2256	125.29266	60.69045	104MBD/20-21 17.09.20	16.06.21	30.12.2020	Good	25 mm	5.031	62.20	124.41	62.20	Complete
13		L026 to Nautan to Kurmatta (VR10)	31406702033	5139/24.09.2019	2.50	84.4215	51.33843	25.15108	104MBD/20-21 17.09.20	30.12.2020	01.11.2020	Good	25 mm	5.034	50.8059	50.8059	0	Complete
14	MR-N/19-20 Siwan-2/03	Akolohi to Valuhi Via Sishani	31406701001	1877/24.06.2019	3.30	104.8720	64.0953	23.79127	140MBD/19-20 15.02.20	14.11.2020	30.11.2020	0.00	0	0	0.00	0.00	0	
15		Guthani Balua to Mamur Path	31406701014	1877/24.06.2019	2.50	82.9270	51.4269	17.9899	140MBD/19-20 15.02.20	14.11.2020	09.11.2020	Good	25 mm	5.034	51.41	51.41	0.00	Complete
16		Guthani Darauli Road to Damodara	31406701004	1877/24.06.2019	1.46	48.5180	29.0178	11.53854	140MBD/19-20 15.02.20	14.11.2020	30.11.2020	Good	25 mm	5.033	26.6948	26.6948	0	Complete
17		Guthani Mairwa (Takaniya) to Chavariya Path	31406701015	1877/24.06.2019	2.50	80.4920	49.581	17.73496	140MBD/19-20 15.02.20	14.11.2020	30.11.2020	Good	25 mm	5.032	29.59	49.32	19.73	Complete
18		Guthani Nainijore Via Sematar Chilmarwa	31406701005	1877/24.06.2019	1.40	55.3266	28.7748	21.02097	140MBD/19-20 15.02.20	14.11.2020	06.11.2020	Good	25 mm	5.032	28.77226	28.77226	0	Complete
19		Guthani Mairwa Path to Kolharua to Bhagwanpur via Baheliya	31406701023	1877/24.06.2019	2.40	82.5300	50.2353	18.88126	140MBD/19-20 15.02.20	14.11.2020	06.11.2020	Good	25 mm	5.031	47.0038	47.0038	0	Complete
														995.24303	1189.49729	194.25426		

प्रमण्डलीय लेखा पदाधिकारी
ग्रामीण कार्य विभाग, कार्य प्रमंडल,
सिवान-2

Executive Engineer
RWD Works Division
Siwan-2
19.11.2021

FORM GFR 19-A
(See Government of India's Decision (I) below Rule-150)
Form of Utilisation Certificate up to 19th January 2021
NEW MAINTENANCE POLICY (2018)

Name of Scheme	Sanction No.& Date with Amount, (in Rs. Lacs)	Amount Received (in Rs. Lacs)	Particulars
Construction of Rural roads under NEW MAINTENANCE POLICY (2018)	24/19.03.2020	309.44834	Certified that out of Rs 995.24303 lacs received during the years 2020-21 in favour of Ex. Engineer, RWD, Works Division, siwan-2 Bihar, a sum of Rs 995.24303 Lacs has been utilized for the purpose of NEW MAINTENANCE POLICY-2018 Schemes as given in the margin for which it was sanctioned and that the balance of Rs 0.00 lacs remaining unutilized at the end of the period under.
	59/18.08.2020	40.85500	
	78/29.10.2020	127.93990	
	82/13.11.2020	129.95438	
	86/11.12.2020	140.17554	
	05/12.01.2021	246.86987	
Total :		995.24303	

2. Certified that I have satisfied myself that the conditions on which the grants-in-aid was sanctioned have been duly fulfilled/are being fulfilled and that I have exercised the following checks to see that the money was actually utilized for the purpose for which it was sanctioned.

Kind of Checks exercised :-

- Works have been supervised by Executive Engineer/Superintending Engineer.
- Periodical inspection has been conducted by Executive Engineer/ Superintending Engineer.
- Construction materials have been tested.
- Measurements have been recorded in the MBs and test check conducted by the Assistant Engineer/ Executive Engineer.
- All other codal formalities have been observed.

3. **Physical Progress achieved :-**

- Construction of Road works.
- Construction of CD works.

DAO

RWD, WORKS DIVISION
SIWAN-2

EXECUTIVE ENGINEER
RWD, WORKS DIVISION
SIWAN-2

BK
19/1/21
19.1.20/21