

H.L.R.C.C Bridge over Salig Nala at Ghoswī. L.S.Kampur  
Path to Mahopur Path in Choswī.

# Schedule XLV-Form No. 134

E.E. Road (G) Tehri, Dabir DIVISION

A.I.F. Kup (G) Choswī. SUB-DIVISION

2622

**MEASUREMENT BOOK**

Sch. XLV—Form No. 134

EE, Kewal (w) Jethwani DIVISION

A. E. Kewal (w) Ghosh. SUB-DIVISION

# Measurement Book

No.

2622

Name of Officer \_\_\_\_\_

B.M. D. (w) D. Jethwani

Executive Engineer

Date of first entry \_\_\_\_\_

Date of last entry \_\_\_\_\_

Schedule PLV-Form No. 134

NOTES

REFERENCE TO P.W.A. CODE (CHP) VII  
Para 39 & 81

In recording detailed measurements the following general instructions should be carefully observed:-

- (a) Subject to such subsidiary orders as may be carried down by the local Government, detailed measurements should be recorded only by Executive or Assistant Engineers or by Executive subordinates in-charge of work to whom measurement books have been supplied by the Executive Engineer for the purpose.
- (b) All measurements should be bear taken down in a measurement book Form 23, issued for the purpose, no where else.
- (c) Each set of measurement should commence with entries starting:-
  - (i) In the case of bills for work done :-
    - (a) Full name of work as given in estimate
    - (b) Situation of work (c) Name of contractor.
    - (d) Number and date of his agreement and
    - (e) Date of measurement
  - (ii) "Stock", (ii) "Purchase" for direct issue to (here enter full name of work as given in estimate)
  - (iii) "Purchase" for (here enter full name of work as given in estimate) issued to contractor ..... on ..... and
  - (d) Date of measurements and should end with the Paid initials of the officer marking the measurement, see also paragraph 24, A suitable abstract should than

be prepared which / should collect in the case of measurement for work done, the total quantities of each distinct item of work relating to each sanctioned sub-head.

- (d) As all payments for work supplies are based on the quantities recorded in the measurement books it is incumbent upon the person taking the measurement to record the quantities clearly and accurately. If the measurements are taken in connection with a running contract account on which work has been previously measured he is further responsible (1) that reference to the last set of measurements is recorded and (2) that if the entire job or contract has been completed the fact is recorded prominently just above his initials.
- (e) Entries should be record continuously in the measurement book No blank pages may be left and no page be turn out. Any page left inadvertently must be cancelled by diagonal lines. i.e cancellation being attested. See also paragraph or the Public Work Department Code.
- (f) No entry may be erased, of a mistake is made it should be correct (and dated) by the responsible officer in the manner prescribed in paragraph 335 of the Public Works Department Code. When any measurements are cancelled, the cancellation, must be supported by the dated initials of the officer ordering the cancellation or by reference to his orders initialled by the officer who made the measurements in either case the reason for cancellation should be provided with an index which should be kept up to date.

2nd A/c Bill

23

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work - Construction of high Level R.c.c Bridge over Falgul Nala at Ghoshali Islam- pur path to Madhopur path in Ghoshali Block under NABARD.					
Name of Agency - Shaileendra Singh Lakshibag, Mofassil, Sonenpur Creya.					
Date of Commencement - 30/11/2019					
Date of Completion - 29/05/2021					
Agreement No - 07   SBD/2019-20					
Date of measurement - 11/05/2021					

### (11) Earth Work in Excavation

at foundation at structure

as per drawing etc

## ~~for~~ Abutment (A)

$$8.9 \text{ m} \times 5.3 \text{ m} \times 1.8 \text{ m} = 84.90 \text{ m}^3$$

(214) P/v a laying day pec

## MIS Levelling Course 100 May

Thick below the foundation.

for Abutment (A.)

$$8.90 \text{ m} \times 5.30 \text{ m} \times 0.100 \text{ m} = 4.72 \text{ m}^3$$

### Deduction for pile.

$$6 \text{ Nos} \times 1.13 \times 0.10 = (-) 0.68 \text{ m}^3$$

$4.04 \text{ m}^3$

(318) Dismantling ab

*Continuation*

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
e <sub>1</sub> Existing structure Pile					
e <sub>1</sub> + e <sub>2</sub> --					
e <sub>2</sub> For Abutment A <sub>1</sub>					
86 Nos x 1.13 x 0.6 m = 4.08 m <sup>3</sup>					
(4) (b) Supplying fitting and Placing uncoated Hysd Bar etc					
9m pile cap at ABT (A <sub>1</sub> )					
e <sub>1</sub> - 20 mm Ø Bar					
88 Nos x 7.28 m = 640.64 m					
e <sub>3</sub> - 20 mm Ø Bar					
52 Nos x 10.87 m = 565.24 m					
					1205.88 m
@ 2.47 kg/m					2979.0 kg
e <sub>2</sub> - 16 mm Ø Bar					
88 Nos x 7.28 m = 640.64 m					
e <sub>4</sub> - 16 mm Ø Bar					
52 Nos x 10.84 m = 565.24 m					
					1205.88 m
@ 1.58 kg/m					1905.0 kg
e <sub>5</sub> - 16 mm Ø Bar					
04 Nos x 26.84 m = 107.36 m					
@ 1.58 kg/m					170.0 kg
e <sub>6</sub> - 10 mm Ø Bar					
803 Nos x 2.16 m = 1734.48 m					
@ 0.62 kg/m					1075.0 kg
For M/s Reinforcement for pile Ghastar used under pile cap					
20 mm Ø Bar					
6 x 26 Nos x 1.55 Continuation = 241.8 m					
@ 2.47 kg/m					597.0 kg

Particulars	Details of actual measurement				Contents of area
	No.	L	B.	D.	
18 NOS $\times$ 2.47 m $= 44.46 \text{ m}$					
@ 2.47 kg/m					110.0 kg
( <del>8 nos</del> $\times$ 2.47 m) $\times$ 110.0 kg					6836.0 kg
(S/14) Subslab & Filling					
Placing H45D Bar in					
Sub-structure --- etc					
9m abutment shaft (A1)					
b <sub>1</sub> - 20 mm Ø Bar					
68 NOS $\times$ 6.38 m $= 433.84 \text{ m}$					
@ 0.89 kg/m					1071.0 kg
b <sub>2</sub> - 12 mm Ø Bar					
68 NOS $\times$ 6.38 m $= 433.84 \text{ m}$					
@ 0.89 kg/m					386.0 kg
b <sub>3</sub> - 12 mm Ø Bar					
2 $\times$ 8 NOS $\times$ 6.38 m $= 102.08 \text{ m}$					
@ 0.89 kg/m					91.00 kg.
Vertical Bar in R/W					
b <sub>12</sub> - 12 mm Ø Bar					
2 $\times$ 21 NOS $\times$ 7.53 m $= 316.26 \text{ m}$					
b <sub>13</sub> - 12 mm Ø Bar					
2 $\times$ 21 NOS $\times$ 7.53 m $= 316.26 \text{ m}$					
					632.52 m
@ 0.89 kg/m					563.0 kg
Ans. 1011 no J.E					2111.0 kg
(G/5) Cement, concrete for					
Reinforced concrete in					
Pile cap --- etc					

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
on abutment (A <sub>1</sub> ).					
8.70m x 5.10m x 1.8m				=	79.86 m <sup>3</sup>
Ans					
14/11/20					
J.E					
Date of Measurement —					
(1) Earth work in Excavation					
at Foundation at Structure					
as per drawing --- etc					
For Pier cap (P <sub>1</sub> )					
5.50m x 5.50m x 1.80m				=	54.45 m <sup>3</sup>
(2) P.V. & laying ab pec mis Levelling course					
100mm Thick below the foundation.					
For Pier (P <sub>1</sub> )					
5.30m x 5.30m x 0.10m				=	2.80 m <sup>3</sup>
Deduction for pile					
4 Nos x 1.13 x 0.1				=	0.45 m <sup>3</sup>
					2.35 m <sup>3</sup>
(3) Dismantling ab existing structure Pile etc.					
for Pier (P <sub>1</sub> ) .					
04 Nos x 1.13 m <sup>2</sup> x 0.60m				=	2.71 m <sup>3</sup>
Ans					
14/11/20					

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Date of measurement -					
(1) Supplying fitting and placing uncoated HYSO Bars etc					
9m pile cap at pier (Pi).					
e8 - 20 mm Ø Bar					
51 Nos x 7.35 m = 374.85 m					
e16 - 20 mm Ø Bar					
51 Nos x 7.35 m = 374.85 m					
Chair - 20 mm Ø Bar					
13 Nos x 4.91 m = 63.83 m					
					813.58 m

@ 2.47 kg/m — 2009.0 Kg

e9 - 16 mm Ø Bar					
51 Nos x 7.32 m = 373.32 m					
e11 - 16 mm Ø Bar					
51 Nos x 7.15 m = 364.65 m					
e12 - 16 mm Ø Bar					
04 Nos x 20.31 m = 81.24 m					
Choker Welded T.E. 2x 11.20 5.5					819.21 m
@ 1.58 kg/m — 1294.0 kg.					
e13 - Link Bars 12 mm Ø Bar					
588 Nos x 1.99 m = 1170.12 m					
@ 0.89 kg/m — 1041.0 kg.					
					4344.0 kg

(2) Supplying fitting and placing HYSO Bars

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
reinforcement in Sub -					
Structure concrete as per drawing etc.					
in shaft ab Pier (P1).					
$d_1 = 20 \text{ mm } \phi \text{ Bar}$					
$24 \text{ Nos} \times 7.915 \text{ m} = 189.96 \text{ m}$					
$d_2 = 20 \text{ mm } \phi \text{ Bars}$					
$24 \text{ Nos} \times 7.915 \text{ m} = 189.96 \text{ m}$					
$d_3 = 20 \text{ mm } \phi \text{ Bars}$					
$2 \times 9 \text{ Nos} \times 7.915 \text{ m} = 142.47 \text{ m}$					
$\checkmark$ <del>total weight of bars</del> $522.39 \text{ m}$					
@ $2.42 \text{ kg/m}$					$1290.0 \text{ kg.}$
					$825.0 \text{ kg.}$

Anum  
27/11/20

J.E

Date ab measurement -

(1/5) cement concrete for

Reinforced concrete in

Pile cap etc

9m ab Pier (P1).

$5.10 \text{ m} \times 5.10 \text{ m} \times 1.86 \text{ m} = 46.81 \text{ m}^3$

(2/4) supplying fitting &

placing HVS D Bar reinforcement in Sub Structure

e.i.l.c

in shaft ab Abutment (A1)

Continuation

## Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
12 mm $\phi$ Bar					
b <sub>5</sub> - 21 NOS $\times$ 8.95 m = 187.95 M					
b <sub>6</sub> - 21 NOS $\times$ 8.95 m = 187.95 M					
b <sub>4</sub> - 395 NOS $\times$ 1.18 m = 466.10 M					
					842.00 m
@ 0.89 kg/m					749.0 kg
9m Return' wall					
16 mm $\phi$ Bar					
b <sub>14</sub> - 3 NOS $\times$ 4.40 m = 13.20 m					
b <sub>15</sub> - 38 NOS $\times$ 3.0 m = 114.0 m					
					127.2 m
@ 1.58 kg/m					201.0 kg
12 mm $\phi$ Bar					
d <sub>16</sub> - 38 NOS $\times$ 3.0 m = 114.0 m					
@ 0.89 kg/m					101.0 kg
(3/1) Earth tail					1051.0 kg
(3/1) Earth work in Excavation					
at Foundation stroke two g					
per drawing --- cu					
9m Abutment cap (A <sub>2</sub> ).					
8.90 m $\times$ 5.30 m $\times$ 1.80 m = 84.90 m <sup>3</sup>					
(4/4) Plv & laying of PCC					
M15 levelling course 100					
mm thick below Tne					0.03 m <sup>3</sup>
foundations					0.20 m <sup>3</sup>
9m Abutment cap (A <sub>2</sub> ).					
8.90 m $\times$ 5.30 m $\times$ 0.10 m = 4.71 m <sup>3</sup>					

Continuation

Particulars	Details of actual measurement			Contents of area
	No.	L.	B.	
Deduction for pile				
06 Nos $\times 1.13 \text{ m}^2 \times 0.10 \text{ m}$				$(0.67 \text{ m}^3)$
				$4.03 \text{ m}^3$
Anum 22/11/20				
J.E				
Date of measurement—				
(1/4) supporting fitting &				
placing H459 Bar Reinforcement				
in sub structure concrete				
as per drawing --- etc				
on shaft ab Pier (P1).				
16 mm $\Phi$ Bar				
$d_5 - 2 \times 31 \text{ Nos} \times 3.17 \text{ m} = 196.54 \text{ m}$				
$d_6 - 1 \times 31 \text{ Nos} \times 9.11 \text{ m} = 282.41 \text{ m}$				
$d_4 - 782 \text{ Nos} \times 1.312 \text{ m} = 1025.98 \text{ m}$				
<del>etc</del> 2020 <del>25.11.2020</del> J.E 1505.0m				
@ 1.58 kg/m				2378.0 kg
(2/8) Dismantling ab				
existing structure				
etc				
gm Abutment (A2)				
Dismantling ab pile.				
$6 \times 1.13 \text{ m}^2 \times 0.6 \text{ m} = 4.068 \text{ m}^3$				
Anum				

'Continuation'

J.E

## Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Date ab Measurement -	23.01.20				
(1/6) Supplying, fitting and placing uncoated HNSD Bars Reinforcement in Foundation -- etc.					
in pile cap ab ABT (A2).					
e <sub>1</sub> - 20 mm Ø Bar					
88 Nos x 7.28 m = 640.64 m					
e <sub>3</sub> - 20 mm Ø Bar					
52 Nos x 10.87 m = 565.24 m					
		1205.88 m			
@ 2.47 kg/m					2979.0 Kg
e <sub>2</sub> - 16 mm Ø Bar					
88 Nos x 7.28 m = 640.64 m					
e <sub>4</sub> = 16 mm Ø Bar					
52 Nos x 10.87 m = 565.24 m					
checked by 25.11.2020		1205.88 m			
@ 1.58 kg/m					1905.0 Kg
e <sub>5</sub> - 16 mm Ø Bar					
04 Nos x 26.84 m = 107.36 m					
@ 1.58 kg/m					170.0 Kg.
e <sub>8</sub> - 10 mm Ø Link Bars					
803 Nos x 2.16 m = 1734.48 m					
@ 0.62 kg/m					1075.0 Kg.
chain - 20 mm Ø Bar					
18 Nos x 2.47 m = 44.46 m					
@ 2.47 kg/m					110.0 Kg.

Continuation

M.S Reinforcement for pile  
used under pile cap

pierr cap &amp; ABT cap A2

20 mm Bar

(476) x 26 Nos x 1.55 = 403 m

@ 2.47 kg/m

995.0 Kg

7234 Kg

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(2/4) Supplying, fitting and placing HY SD Bar reinforcement in structure etc.					
gm Abutment shaft (A <sub>2</sub> )					
b <sub>1</sub> - 20 mm Ø Bar					
68 Nos x 6.38 m = 433.84 m					
@ 2.47 Kg/m					1072.0 Kg
b <sub>2</sub> - 12 mm Ø Bar					
68 Nos x 6.38 m = 433.84 m					
@ 0.89 Kg/m					386.0 Kg
b <sub>3</sub> - 12 mm Ø Bar					
2x8 Nos x 6.38 m = 102.08 m					
@ 0.89 Kg/m					91.0 Kg
Vertical Bars in Return/wall					
b <sub>12</sub> - 12 mm Ø Bar					
2x21 Nos x 7.53 m = 316.26 m					
b <sub>13</sub> - 12 mm Ø Bar					
2x21 Nos x 7.53 m = 316.26 m					
					632.52 m
@ 0.89 Kg/m					563.0 Kg
Arvay 23/11/20					2112.0 Kg
(3/5) Cement concrete for Reinforced Concrete in pile cap — e.l.c.					
gm Abutment cap (A <sub>2</sub> )					
8.70 m x 5.10 m x 1.80 m = 79.88 m <sup>3</sup>					
shaded 24/11/20					
Continuation 29/11/20					
Arvay 28/11/20					
J.E					

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Date of measurement —	01/11/20				
(114) Supplying, fitting and placing H.S.D Bar reinforcement in Sub- structure --- etc.					
in shaft of ABT (A <sub>2</sub> ) .					
12 mm $\phi$ Bar					
b <sub>5</sub> - 21 NOS $\times$ 8.95 m = 187.95 m					
b <sub>6</sub> - 21 NOS $\times$ 8.95 m = 187.95 m					
b <sub>4</sub> - 395 NOS $\times$ 1.18 m = 466.10 m					
				842.00 m	
@ 0.89 kg/m					749.0 kg
in Return Wall					
16 mm $\phi$ Bar					
b <sub>14</sub> - 3 NOS $\times$ 4.40 m = 13.20 m					
b <sub>15</sub> - 38 NOS $\times$ 3.0 m = 114.0 m					
				127.2 m	
@ 1.58 kg/m					201.0 kg
12 mm $\phi$ Bar					
d <sub>16</sub> - 38 NOS $\times$ 3.0 m = 114.0 m					
@ 0.89 kg/m					101.0 kg
					1051.0 kg
Air min 01/11/20					

Continuation

## Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Date of measurement					21/12/20
(119) RCC in substructure					
Width Concrete etc.					
shaft at Abutment shaft (A <sub>1</sub> )					
$8.45 \text{ m} \times 0.90 \text{ m} \times 3.105 \text{ m}$					$= 23.61 \text{ m}^3$
Return Wall					
RIS					
$2 \times 4.26 \text{ m} \times 2.15 \text{ m} \times 0.60 \text{ m}$					$= 10.99 \text{ m}^3$
T/S					
$2 \times 2.83 \times 0.60 \text{ m} \times 0.60 \text{ m}$					$= 2.03 \text{ m}^3$
Abutment Bracket					
$1 \times 8.45 \text{ m} \times 0.4 \times 0.3 \text{ m}$					$= 1.01 \text{ m}^3$
Triangular Section					
$1 \times 8.45 \times 0.3 \times 0.3 \text{ m}$					$= 0.76 \text{ m}^3$
Pier shaft (P <sub>1</sub> )					
R (portion)					
$3.60 \times 0.90 \times 4.50 \text{ m}$					$= 14.58 \text{ m}^3$
C (portion)					
$0.785 \times (0.90)^2 \times 4.5 \text{ m}$					$= 2.86 \text{ m}^3$
Shaft at Abutment (A <sub>2</sub> )					
$8.45 \text{ m} \times 0.90 \text{ m} \times 3.105 \text{ m}$					$= 23.61 \text{ m}^3$
Return Wall					
Reet. Section					
$2 \times 4.26 \text{ m} \times 2.15 \text{ m} \times 0.60 \text{ m}$					$= 10.99 \text{ m}^3$
Nose					
$2 \times 2.83 \times 3.50 \text{ m} \times 0.60 \times 0.60 \text{ m}$					$= 5.04 \text{ m}^3$
Triangular section					
$2 \times 2.83 \times 0.60 \text{ m} \times 0.60 \text{ m}$					$= 2.03 \text{ m}^3$
Abutment Bracket					
$1 \times 8.45 \times 0.4 \times 0.3 \text{ m}$					$= 1.01 \text{ m}^3$
Triangular section					
$1 \times 8.45 \times 0.3 \times 0.3 \text{ m}$					$= 0.76 \text{ m}^3$
					$99.28 \text{ m}^3$
Any other					
J.E					Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Date at measurement — osf					12/20
(1114) Supplying, fitting & placing Hysd Bar reinforce- ment in Sub structure --- etc.					
Abutment Cap ab AB T(A1).					
16 mm $\phi$ Bar					
$C_1 = 68 \text{ NOS} \times 4.31 \text{ m} = 293.08 \text{ m}$					
$C_3 = 68 \text{ NOS} \times 4.55 \text{ m} = 309.40 \text{ m}$					
					602.48 m
@ 1.58 kg/m					952.0 kg
12 mm $\phi$ Bar					
$C_2 = 26 \text{ NOS} \times 8.95 \text{ m} = 232.70 \text{ m}$					
@ 0.89 kg/m					207.0 kg
12 mm $\phi$ Bar					
$d_1 = 54 \text{ NOS} \times 2.42 \text{ m} = 132.3 \text{ m}$					
$d_2 = 54 \text{ NOS} \times 3.50 \text{ m} = 189.0 \text{ m}$					
$d_3 = 22 \text{ NOS} \times 8.35 \text{ m} = 183.7 \text{ m}$					
					505.0 m
@ 0.89 kg/m					449.0 kg
Dirt total					
bar-1 = 12 mm $\phi$ Bar					
$80 \text{ NOS} \times 2.08 \text{ m} = 166.4 \text{ m}$					
bar-2 = 12 mm $\phi$ Bar					
$2 \text{ NOS} \times 8.35 \text{ m} = 16.7 \text{ m}$					
					183.1 m
@ 0.89 kg/m					163.0 kg.
bar-3 = 10 mm $\phi$ Bar					

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
20 NOS $\times$ 2.12 m = 42.4 m					
@ 0.62 kg/m					26.0 kg
Longitudinal Seismic Block					
d <sub>20</sub> - 25 mm Ø Bar					
2 x 6 NOS $\times$ 1.94 m = 23.28 m					
d <sub>21</sub> - 25 mm Ø Bar					
2 x 7 NOS $\times$ 1.84 m = 25.76 m					
					49.04 m
@ 3.85 kg/m					189.0 kg
d <sub>22</sub> - 10 mm Ø Bar					
2 x 4 NOS $\times$ 1.89 m = 15.12 m					
@ 0.62 kg/m					9.0 kg
d <sub>23</sub> - 16 mm Ø Bar					
2 x 8 NOS $\times$ 2.93 m = 46.88 m					
@ 1.58 kg/m					74.0 kg
Transverse Seismic Block					
d <sub>17</sub> - 25 mm Ø Bar					
2 x 10 NOS $\times$ 2.03 m = 40.6 m					
d <sub>18</sub> - 25 mm Ø Bar					
2 x 10 NOS $\times$ 1.63 m = 32.6 m					
					73.2 m
@ 3.85 kg/m					282.0 kg
d <sub>19</sub> - 12 mm Ø Bar					
2 x 6 NOS $\times$ 5.65 m = 67.8 m					
d <sub>20</sub> - 12 mm Ø Bar					
2 x 8 NOS $\times$ 4.33 m = 69.28 m					
					137.08 m

Continuation

## Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
@ 0.89 kg/m					122.0 Kg
for Pedestal					
32 MM Ø Bar					
3 x 1 Nos x 2.06 m = 6.18 m					
3 x 6 Nos x 1.32 m = 23.76 m					
3 x 4 NUS x 1.32 m = 15.84 m					
					45.78 m
@ 0.89 kg/m					41.0 Kg
					2514.0 Kg.
(2114) <del>Supplying, fitting &amp;</del>					
placing Tensile Bar reinforcement					
in Substructure --- etc					
pier cap (Hammer Head).					
d7 - 25mm Ø Bar					
76 Nos x 2.95 m x 3.85 = 863.0 Kg					
d13 - 16mm Ø Bar					
09 Nos x 8.7 m x 1.58 = 124.0 Kg.					
d8 - 20 mm Ø Bar					
33 Nos x 3.27 m x 2.47 = 267.0 Kg					
d10 - 25mm Ø Bar					
22 Nos x 8.5 m x 3.85 = 720.0 Kg					
d14 - 12mm Ø Bar					
44 Nos x 7.08 x 0.89 = 272.1 Kg					
d15 - 12mm Ø Bar					
51 Nos x 3.48 m x 0.89 = 158.0 Kg					
d16 - 12mm Ø Bar					
51 Nos x 2.68 m x 0.89 = 121.0 Kg.					

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L	B.	D.	
d <sub>17</sub> - 16mm $\phi$ Bar					
05 Nos $\times$ 19.81m $\times$ 1.58 = 156.0 kg					
Longitudinal Seismic Block					
d <sub>25</sub> - 25mm $\phi$ Bar					
4 $\times$ 6 Nos $\times$ 2.10m = 50.4 m					
d <sub>26</sub> - 25mm $\phi$ Bar					
4 $\times$ 6 Nos $\times$ 1.47m = 35.28 m					
					85.68 m
@ 3.85 kg/m					330.0 kg
d <sub>27</sub> - 16mm $\phi$ Bar					
4 $\times$ 3 Nos $\times$ 3.18m = 44.48 m					
d <sub>28</sub> - 16mm $\phi$ Bar					
4 $\times$ 4 Nos $\times$ 3.26 m = 58.56 m					
					203.04 m
@ 1.58 kg/m					321.0 kg
Transverse seismic block					
d <sub>29</sub> - 25mm $\phi$ Bar					
2 $\times$ 10 Nos $\times$ 1.83m = 36.6 m					
d <sub>30</sub> - 25mm $\phi$ Bar					
2 $\times$ 10 Nos $\times$ 1.41m = 28.2 m					
					64.8 m
@ 3.85 kg/m					249.0 kg
d <sub>32</sub> - 16mm $\phi$ Bar					
2 $\times$ 8 Nos $\times$ 3.58 m = 57.28 m					
d <sub>33</sub> - 16mm $\phi$ Bar					
2 $\times$ 6 Nos $\times$ 4.64 m = 55.68 m					
					112.96 m

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
1.58 kg/m					178.0 kg.
concrete Pedestal					
12 mm $\phi$ Bar					
6 x 4 Nos x 1.57 m	= 37.68 m				
6 x 4 Nos x 1.66 m	= 39.84 m				
6 x 7 Nos x 1.22 M	= 51.24 m				
	128.76 m				
@ 0.89 kg/m					115.0 kg
					kg

## MESH

8 mm $\phi$ Bar					
No of Jack = 08					
8 x 2 Nos x 5.55 m	= 88.80 m				
@ 0.39 kg/m					34.00 kg

## MESS

8 mm $\phi$ Bar	783.84 m				
6 x 4 Nos x 32.66 m	= 196.64 m				
@ 0.39 kg/m					3058.00 kg
					4218.0 kg.

(3/14) supporting fitting

2 placing Hysd Bar  
reinforcement in substructure

etc

Abutment cap ab ABT (A2)

16 MM  $\phi$  Barr $C_1 = 68 \text{ Nos} \times 4.31 \text{ m} = 293.08 \text{ m}$  $S = 68 \text{ Nos} \times 4.55 \text{ m} = 309.40 \text{ m}$ 

checked by NC 2020

602.48 m

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
@ 1.58 Kg/m					952.0 Kg
12 mm $\phi$ Bar					
$d_2 = 26 \text{ Nos} \times 8.95 \text{ m} = 232.7 \text{ m}$					
0.89 kg/m					207.0 K.
12 mm $\phi$ Bar					
$d_1 = 54 \text{ Nos} \times 2.45 \text{ m} = 132.3 \text{ m}$					
$d_2 = 54 \text{ Nos} \times 3.50 \text{ m} = 189.0 \text{ m}$					
$d_3 = 22 \text{ Nos} \times 7.35 \text{ m} = 163.7 \text{ m}$					
					250.5.0 m
@ 0.89 Kg/m					449.0 Kg
Dirt Wall					
bar-1 = 12 mm $\phi$ Bar					
$80 \text{ Nos} \times 2.08 \text{ m} = 166.4 \text{ m}$					
bar-2 = 12 mm $\phi$ Bar					
$2 \text{ Nos} \times 8.35 \text{ m} = 16.7 \text{ m}$					
checked $\frac{1}{6} \times 202.1 = 183.1 \text{ m}$					
@ 0.89 kg/m					163.0 Kg
bar-3 = 10 mm $\phi$ Bar					
$20 \text{ Nos} \times 2.12 \text{ m} = 42.4 \text{ m}$					
0.62 Kg/m					26.0 Kg
Longitudinal seismic block					
$d_{20} = 25 \text{ mm } \phi$ Bar					
$2 \times 6 \text{ Nos} \times 1.94 \text{ m} = 23.28 \text{ m}$					
$d_{21} = 25 \text{ mm } \phi$ Bar					
$2 \times 7 \text{ Nos} \times 1.84 \text{ m} = 25.76 \text{ m}$					
					49.04 m
@ 3.85 kg/m					189.0 Kg

Continuation

## Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
d <sub>22</sub> -	10 mm $\phi$ Bar				
	$2 \times 4 \text{ Nos} \times 1.89 \text{ m} = 15.12 \text{ m}$				
@ 0.62 kg/m					9.0 Kg
d <sub>23</sub> -	16 mm $\phi$ Bar				
	$2 \times 8 \text{ Nos} \times 2.93 \text{ m} = 46.88 \text{ m}$				
@ 1.58 kg/m					74.0 Kg.
<u>Transverse Seismic Block</u>					
d <sub>17</sub> -	25 mm $\phi$ Bar				
	$2 \times 10 \text{ Nos} \times 2.03 \text{ m} = 40.6 \text{ m}$				
d <sub>18</sub> -	25 mm $\phi$ Bar				
	$2 \times 10 \text{ Nos} \times 1.63 \text{ m} = 32.6 \text{ m}$				
					73.20 m
@ 3.85 kg/m					282.0 Kg
d <sub>19</sub> -	12 mm $\phi$ Bar				
	$2 \times 6 \text{ Nos} \times 5.65 \text{ m} = 67.8 \text{ m}$				
d <sub>20</sub> -	12 mm $\phi$ Bar				
	$2 \times 8 \text{ Nos} \times 4.33 \text{ m} = 69.28 \text{ m}$				
					137.08 m
0.89 kg/m					122.0 Kg
<u>for Pedestal</u>					
	12 mm $\phi$ Bar				
	$3 \times 1 \text{ Nos} \times 2.06 \text{ m} = 6.18 \text{ m}$				
	$3 \times 6 \text{ Nos} \times 1.32 \text{ m} = 23.76 \text{ m}$				
	$3 \times 4 \text{ Nos} \times 1.32 \text{ m} = 15.38 \text{ m}$				
@ 0.89 kg/m					41.0 Kg
<u>MESH (for A<sub>1</sub> &amp; A<sub>2</sub>)</u>					
	8 mm $\phi$ Bar				

Continuation

## Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(3+3) x 2 NOS		x 5.55	= 6.6 M		
@ 0.39 kg/m				—	26.0 Kg
MESS (FOR A <sub>1</sub> & A <sub>2</sub> )					
8 mm Ø Bar					
(3+3) x 4 NOS		x 33.6 m	= 806.4 M		
@ 0.39 kg/m				—	314.0 Kg
					2854.0 Kg

(4/11) Plv. week hole in RCC

abutment Return wall

with 100 mm dia Ac pipe etc

$$2 \times 8.0 \times 3.0 = 48 \text{ NOS.}$$

Ans  
05/12/20  
J.E

Date of measurement — 10/12/20

(1/9) RCC in Sub-Structure

with concrete --- etc

In Abutment cap (A<sub>1</sub>)

$$1 \times 8.45 \text{ M} \times 1.25 \text{ m} \times 0.50 \text{ m} = 5.28 \text{ m}^3$$

$$1 \times 8.45 \text{ M} \times 1.6 \text{ m} \times 0.50 \text{ m} = 6.76 \text{ m}^3$$

Dirt wall

$$8.450 \times 0.30 \text{ m} \times 1.335 \text{ M} = 3.38 \text{ m}^3$$

Longitudinal seismic block

$$2 \times 0.5 \text{ m} \times 1.0 \text{ m} \times 0.850 \text{ m} = 0.85 \text{ m}^3$$

Transverse seismic block

$$2 \times 0.8 \text{ m} \times 0.8 \times 1.4 \text{ m} = 1.79 \text{ m}^3$$

$$3 \times 0.960 \times 0.520 \times 0.150 \text{ m} = 0.22 \text{ m}^3$$

$$(2/9) RCC in Sub-structure \quad 18.28 \text{ m}^3$$

10/12/2020

Continuation

## Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
with concrete --- etc.					
on Pier cap (H-H) (P <sub>1</sub> )					
7.60 m x 2.25 m x 0.50 m =					8.55 m <sup>3</sup>
$\frac{7.6+4.7}{2} \times \frac{(2.25+1.10)}{2} \times 0.50m =$					5.13 m <sup>3</sup>
Longitudinal seismic Block					
4 x 0.5 x 1.0 x 0.650 m =					1.3 m <sup>3</sup>
Transverse seismic Block					
2 x 0.8 x 0.6 x 1.0 m =					0.96 m <sup>3</sup>
Pedestal					
6 x 0.960 x 0.520 m x 0.15m =					0.44 m <sup>3</sup>
					16.38 m <sup>3</sup>

## (3/g) RCC in sub-structure

with concrete --- etc					
on Abutment cap (A <sub>2</sub> )					
1 x 8.450 x 1.250 m x 0.50 m =					5.28 m <sup>3</sup>
1 x 8.450 x 1.6 m x 0.50 m =					6.76 m <sup>3</sup>
Dirt Wall					
8.450 x 0.30 x 1.335 m =					3.38 m <sup>3</sup>
longitudinal seismic Block					
2 x 0.5 x 1.0 m x 0.850 m =					0.85 m <sup>3</sup>
Transverse seismic Block					
2 x 0.8 x 0.8 x 1.0 m =					1.28 m <sup>3</sup>
Pedestal					
3 x 0.96 m x 0.520 m x 0.150 m =					0.22 m <sup>3</sup>
					18.28 m <sup>3</sup>

Continuation

Arum  
10/12/20  
S.E.Dec 2021  
05/01/2021  
P.E.

## ABSTRACT OF COST

44

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(1/7) Providing of construction temporary earth island location from one pier to another do - do					
	Qty	Vide	TMB		
Page No - 19	= 02 Nos.				
@ 53274.38 /m <sup>2</sup>				— ₹ 106549.16	
(2/6) Supply, fitting & placing uncoated H.S.D Bar Reinforcement in foundation.					
	Qty	Vide	TMB		
Page No - 20	= 290.80 m <sup>3</sup>				
Page No - 25	= 6836.0 kg				
Page No - 27	= 4344.0 kg				
Page No - 31	= 7234.0 kg				
				47494.0 kg	
Unit - 47.47 MT					
@ 60.953.09 /MT				— ₹ 2893443.00	
(3/2) Plv Steel linear ab mm thick for steaming					
ab width do - do -					
	Qty	Vide	TMB		
Page No - 20	= 8.52 MT				
@ ₹ 77141.86 /MT				— ₹ 657248.64	
(4/3) Bone cast 1m - SP44 M35 grade R.C.C PIPE					

Continuation

## Sect. VI-V Form No. 19A

Particulars	Estimated material measurement				Contents of Bill
	A.	B.	C.	D.	
<u>Excavating Reinforcement</u>					
do = do					
Qty Vide TMB					
Page No - 21	=	245.6 m <sup>3</sup>			
@ 11.518 - ₹					₹ 491426.11
(G13) Foundation	In Excavation				
ab. Foundation ab. Structure					
do = do					
Qty Vide TMB					
Page No - 23	=	24.90 m <sup>3</sup>			
Page No - 26	=	54.45 m <sup>3</sup>			
Page No - 29	=	24.90 m <sup>3</sup>			
		224.85 m <sup>3</sup>			
<u>Timber</u>					
Timber	=	406.45 m <sup>3</sup>			
@ 225. 17 / m <sup>3</sup>					₹ 8962.0
(G14) ab. of Lining ab. Pcc					
M15 levelling Course 100					
m m thick below the					
foundation.					
Qty Vide TMB					
Page No - 23	=	4.04 m <sup>3</sup>			
Page No - 26	=	2.35 m <sup>3</sup>			
Page No - 30	=	4.03 m <sup>3</sup>			
		10.42 m <sup>3</sup>			
@ 4461.21 / m <sup>3</sup>					₹ 45867.00
(318) Remodelling ab. Existing					
Entire area = 4.1'c					

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Qty vide TMB.					
Page NO - 24		= 4.06 m <sup>3</sup>			
Page NO - 26		= 2.71 m <sup>3</sup>			
Page NO - 30		= 4.06 m <sup>3</sup>			
				<u>10.83 m<sup>3</sup></u>	
@ 1130.10 / m <sup>3</sup>					₹ 12239.0
(8/14) Subblying 2 Fitting					
Placing HSSD Bar in					
Sub- Structure --- etc					
Qty vide TMB.					
Page NO - 25		= 2111.0 Kg			
Page NO - 28		= 1290.0 Kg			
Page NO - 29		= 1051.0 Kg			
Page NO - 30		= 2378.0 Kg			
Page NO - 32		= 2112.0 Kg			
Page NO - 33		= 1051.0 Kg			
Page NO - 37		= 2514.0 Kg			
Page NO - 39		= 4218.0 Kg			
Page NO - 42		= 2854.0 Kg			
		<u>19579.0 Kg</u>			
		= 19.58 MT			
@ 6102.34 / MT					₹ 1196384.0
(9/5) cement Concrete					
for Reinforcement					
Concrete in Pile cap					
etc.					
Qty vide TMB.					

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Page No	- 26	=	79.86 m <sup>3</sup>		
Page No	- 28	=	46.81 m <sup>3</sup>		
Page No	-	=	29.86 m <sup>3</sup>		
			206.53 m <sup>3</sup>		
(@ 550/- m <sup>3</sup> )				₹ 1136282.0	
(10/9) RCC in sub-structure					
Width	Concrete (in abut-				
ment & Pier Shabt)					
etc.					
Qty vide TMB					
Page No - 34	=	99.28 m <sup>3</sup>			
Page No - 42	=	18.28 m <sup>3</sup>			
Page No - 43	=	16.38 m <sup>3</sup>			
Page No - 43	=	18.28 m <sup>3</sup>			
		152.22 m <sup>3</sup>			
Limit -	141.21 m <sup>3</sup>				
@ 5766.37/- m <sup>3</sup>			₹ 814269.0		
(11/11) P/V Intake Holes in					
RCC abutment, Return					
Wall with 100 mm dia					
AC PIPE -- etc.					
Qty vide TMB					
Page No - 42	=	48 NOS.			
@ 118.63/- NO			₹ 5694.0		
			₹ 11841143.0		
less 10% off per approx			₹ 1184114.0		
			₹ 10657029.0		
Add 11. Labour <sup>Continuation</sup> class			₹ 118411.0		
Add 12%. GST			₹ 1420937.0		
Below 10% off per A.G.		Total	₹ 13380491.0		
			₹ 1338049.0		
			₹ 12042442.0		

Arch. XLV—Form No. 134

---

*Continuation*