

2nd and Final Bill

Abstract of Cost

28

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work:- Construction and maintenance of Road from Mahadeopur Sima To Kusaha via Munni Tola Santahati Tola					
Agency :- Dilip Kumar Munka					
Agreement No - 219 SBD / 2019 - 20.					
Agreement Amount:- RS - 12213488.00					
Date of Commencement :- 09 / 08 / 2019					
Date of Completion:- 08 / 08 / 2020					
Actual date of Completion:- 18 / 11 / 2020					

①
1③ p/v & fixing of working

benchmark pillar all comp. job.

2.00 Nos OVTMDP-1051 ①
1③

@ RS. 4766.57 / each RS. 9533.14

② p/v & fixing of working

Reference pillar all comp.

job.

Particulars	Details of actual measurement				Contents of area
	No.	L	B.	D.	
(30) 26 p/v RCC hume pipe NP ₂ (11x1000mm) all Comp. job. 30.00 m O.V.T. MBP - 1356 (14) @ Rs. 4224.07/m Rs. 126722.10 Rs. 12196933.21 Less 10% below ⊖ Rs. 1219693.32 Rs. 10977239.89 Say Rs. 10977240.00 Less for previous payment V.T.M.B.P. - 15 ⊖ Rs. 7207876.00 payable Rs. 3769364.00					

Certified that work has been com-
pleted as per estimate and

Specification;

PHD
18-11-2020
J.E.

Bannamkhi

सहायक अभियंता
ग्रामीण कार्य विभाग
कार्य अवर प्रमंडल
बनमन्की

CSE
AN/2
16/12/20