

M.M.G.S.Y. [General]

Mohanpur To Gachhpara Rd-

Schedule XLV-Form No. 134

R.W.D (W) Division Keshanganj-1 **DIVISION**

R.W.D (W) SUB DIVISION **SUB-DIVISION**
KESHANGANJ

1901


MEASUREMENT BOOK

Agency → Md. Danish Rizvi

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work: Construction of Road					
from Mohampur to Sachhpura					
Road under MMSEY.					
Agency: M. Danish Rizvi.					
Aggr. No. - 16/MMSEY/SRD/2019-20.					
Date of Commencement: - 13.07.2019.					
Date of Comp. as per Aggr. - 24.04.2020.					
Actual Comp. - 15.05.2020.					
Further Measurement - Nil.					
Recast of Abstract.					
① Const. of BM Pillar					
1.0 KM BMSP - (7)					
@Rs 4444.0/KM — Rs 444400					
② Reference Pillar					
3 Nos. TMSP - (7)					
@2032.72/each — Rs 6098200					
③ clearing and grubbing					
of road land 0.5 sheet					
TMSP - 7 @ Rs 49739.41/hect — Rs 26859200					

Continuation

Total - 3740100

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(34) Dismantling of old structure 7.20 M ³					
TMRP-10 @ Rs 474.67/M ³ - Rs					570=00
(35) Dismantling of existing structure- 34.66 M ³					
TMRP-10 @ Rs 228.40/M ³ - Rs					7916=00
(36) Removing of HP 15.0 M TMRP-11					
@ Rs 169.97/M - Rs					2550=00
(37) Supplying n. Forcing 300 mm HP TMRP-11					
10.0 M' @ Rs 1045.15/M - Rs					10452=00
Total - Rs					5136065=00
Less 0.01% Below As per Assr.					Rs 514
					Rs 5135551=00
Less Provision Paymen - Rs					4519376=00
Net Payable - Rs					6,16,175=00
 11/10/2020 SSE / NISW					

Continuation