

Sch. XLV—Form No. 134

21

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
N/W:-	Const. of Road for				
	Sarisar Path to Perkhand				
	Mukhyalaya Karmahole				
	under MMSS				
Agency:-	Sri Dharmeshwar Kr.				
	Jho.				
Agr. No.	46 SBD/19-20				
D.O.S -	21-09-19				
D.O.C -	20-06-20				
	Record Entry				

① P/A	Former	Comp	
10x100x3.75 =		3750.00 M ²	
53 x 3.75 =		198.75 M ²	
		3948.75 m ²	

② P/A	Lack	Coal	— E/S
Qty	Same as item ①		
		3948.75 m ²	

③ P/L	Mix	Seal	surfacing
	all		Comp job — SDET
Qty	Same as item ②		3948.75 m ²

Inspected by
19/09/20
J.E.

Inspected by
19/09/20

19/9/2020
AE

Continuation

Abstract of Cost

22

Sch. XLV—Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
① PIF working benchmark Pillar					
QUTMB P-1	8 Nos				
② M 2528.43					20227.0
③ clearing & grubbing					
QUTMB P-1	0.426 Hect				
④ M 49739.47					21189.0
⑤ Dismantelling of Brick masonry					
QUTMB P-1	78.71 M ³				
⑥ M 22840					17977.0
⑦ Dismantelling of Rec/Rec					
QUTMB P-2	3.12 M ³				
⑧ M 398.64					1244.0
⑨ Removing cur					
QUTMB P-2					
(i) 600mm dia	10 M				
⑩ M 169.70					1700.0
(ii) 600mm to 900mm	5 M				
⑪ M 229.83					1149.0
⑫ E/W excavation in found ⁿ					
QUTMB P-2	74.31 M ³				
⑬ M 261.90					19462.0
⑭ Sand filling in found ⁿ					
QUTMB P-2	1.01 M ³				
⑮ M 469.68					464.0
⑯ P/L Rec M/S in open found ⁿ					
QUTMB P-2	10.986 M ³				
⑰ M 6456.02					70926.0

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
			BF	13	6574775.0
Less	0.21%	Below (H) 13			13807.0
			12		6560968.0
Less	Prev. Pay (H) 13				5301604.0
			Rs		1259364.0
Under	19/09/2020				
T.E.					

Matt. Statement.

- ① S/M - 106.61 MT
- ② EM SS₁ - 3.35 MT
- ③ EM RS₁ - 1.085 MT
- ④ Bit-VG-10 - 7.50 MT

Availability.

1. Bit-VG-10. 7.176 MT / vide IOC
Doc No.
734555175
dt 18-09-20
2. EM SS₁ - 4.20 MT
3. EM RS₁ - 1.40 MT } vide Mubh
Biteon Rtl Hel

Invoice NO FY 2021/142301

M/S
dt 11-09-2020Under
19/09/2020
T.E.