

Boh. XLV - Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name	of work -	Locha Hal - to Dhim			
		1019	via	Balubasti in	
		Bakharjung block under			
		mmcsy			
Agency -	Maharaj Alam, Rikharjung				
Aggr. No -	145/MMCSY/SBD/2020-21				
Date of start -	17-06-20				
Date of completion -	16-06-2021	as per Agr.			
	Date of entry:-	10-10-20			
(1) Earth work in excavation for structure - E/S					
2x2x2 m box cell					
Box culvert - $1 \times 6.00 \times 4.75 \times 0.75 = 21.38 \text{ m}^3$					
Cut-off wall - $2 \times 4.75 \times 1.30 \times 1.80 =$					
Total -					43.61 m ³
(2) plain cement concrete M15					
[1:2:5:5] grade leveling course					
E/S					
Box culvert - $1 \times 6.00 \times 4.75 \times 0.11 (\text{m}) = 3.14 \text{ m}^3$					
(3) supplying, fitting and placing HYSD bar reinforcement in sub-structure - E/S					
(i) vertical bar in Abut. wall					
in earth face @ 140 c/c					
$10\phi = 2 \times 44 \times 3.94 \times 0.617 = 213.93 \text{ kg}$					
(ii) vertical bar in pier wall					
in water face @ 200 c/c					
$10\phi = 2 \times 31 \times 2.84 \times 0.617 = 108.64 \text{ kg}$					

Continuation c.o. - 322.57 kg

