

Sch. XLV-Form No. 134

Sch. XLV-Form No. 154					
Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
	1 st on A/c Bill				
	N/W:- Mathma Mallik P.A. Sadak				
	me Rajeshwar Thakur ke				
	Ghat to Ram Ekbal Rai				
	Jun Bitson Dukon Tahr.				
	Agency:- Rameshwar Singh				
	Agreement No: SBD/MMGSY/WB-20Maha-01/20				
	Date of Start :- 14-12-2020				
	Date of Completion :- 13-12-2021				

Abstract of Cost

1. Clearing and Grubbing

road land...

Vide TMB P.N. ⑧ item ①

Qty = 0.973 Hec.

② Rs 50000.00/Hec = Rs 48650.00

2. Providing and fixing of
Working B.M...

Vide TMB P.N. ⑧ item ②

Qty = 8 Nos.

③ Rs 3691.34/No = Rs 29530.72

3. Construction of Ret. Pillar.

Vide TMB P.N. ⑧ item ③

Qty = 5 Nos.

④ Rs 18000/- = Rs 90000/-

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
<u>16.</u> WBM Gr. III. Providing laying, Spreading and compacting...					
Vide TMB P.N. (13) item (1)					
Qty = 69.55 m ³					
Vide TMB P.N. (14) item (1)					
Qty = 270.41 m ³					
Vide TMB P.N. (15) item (2)					
Qty = 60.21 m ³					
Total Qty = 400.71 m ³					
Rs 3608.00/m ³ = Rs 1443813.36					

<u>17.</u> Construction of Rigid Concrete PCC Pavement thickness as per design with 43 grade Cement.					
Vide TMB P.N. (12) item (1)					
Qty = 96.07 m ³					
Vide TMB P.N. (14) item (1)					
Qty = 56.38 m ³					
T. Qty = 152.45 m ³					
Limit Qty = 151.50 m ³					
Rs 7000.00/m ³ = Rs 1060500.00					
Total = Rs 5766888.24					
Add 12% GST & 1% L.C. = Rs (A) 749695.47					
Total = Rs 6516583.71					

13/01/2021
T.E.

Continuation
13.1.20
J.E.

157
16.1.21