

कार्यपालक अभियंता का कार्यालय,
ग्रामीण कार्य विभाग, कार्य प्रमण्डल, अरेराज,

पत्रांक- का0अ0-अरेराज-369 / 14-1.....

/दिनांक 16-01-2021

प्रेषक :- कार्यपालक अभियंता,
ग्रामीण कार्य विभाग,
कार्य प्रमण्डल अरेराज।

सेवा में,
अपर मुख्य कार्यपालक पदा0-सह0-सचिव,
बिहार पथ विकास अभिकरण, पटना।

विशय:- MR(3054) New Maintenance Policy-2018 योजनान्तर्गत राशि की अधियाचना के संबंध में।

महाशय,
उपरोक्त विषय के संबंध में कहना है कि MR(3054) New Maintenance Policy-2018 योजनान्तर्गत राशि का व्यय किया गया है।

अनुरोध है कि अधियाचना प्रपत्र में दर्शाये गये प्राप्त आवंटन एवं व्यय को मानते हुए अधियाचित राशि उपलब्ध कराने की कृपा की जाय। कार्य का निरीक्षण किया कार्य संतोषप्रद है। उक्त पथ में ए0टी0आर0 लंबित नहीं है।

- अनु0- 1) अधियाचना प्रपत्र।
2) 19 ए प्रपत्र।
3) एकरारनामा की छाया प्रति।
4) Signed Hard Copy and Soft Copy (in excel) of recorded TRI is enclosed

विश्वासभाजन,

कार्यपालक अभियंता,
ग्रामीण कार्य विभाग,
कार्य प्रमण्डल -अरेराज।

16/01/21

कार्यपालक अभियंता का कार्यालय,
ग्रामीण कार्य विभाग, कार्य प्रमंडल, अरेराज,

पत्रांक- का0अ0-अरेराज-369 /

/दिनांक

प्रेषक :- कार्यपालक अभियंता,
ग्रामीण कार्य विभाग,
कार्य प्रमंडल अरेराज।

सेवा में,
अपर मुख्य कार्यपालक पदा0-सह0-सचिव,
बिहार पथ विकास अभिकरण, पटना।

विशय:- MR(3054) New Maintenance Policy-2018 योजनान्तर्गत राशि की अधियाचना के संबंध में।

महाशय,

उपरोक्त विषय के संबंध में कहना है कि MR(3054) New Maintenance Policy-2018 योजनान्तर्गत राशि का व्यय किया गया है।

अनुरोध है कि अधियाचना प्रपत्र में दर्शाये गये प्राप्त आवंटन एवं व्यय को मानते हुए अधियाचित राशि उपलब्ध कराने की कृपा की जाय। कार्य का निरीक्षण किया कार्य संतोषप्रद है। उक्त पथ में ए0टी0आर0 लंबित नहीं है।

- अनु0- 1) अधियाचना प्रपत्र।
2) 19 ए प्रपत्र।
3) एकरारनामा की छाया प्रति।
4) Signed Hard Copy and Soft Copy (in excel) of recorded IRI is enclosed

विश्वासभाजन,

२०

कार्यपालक अभियंता,
ग्रामीण कार्य विभाग,
कार्य प्रमंडल -अरेराज।

ज्ञापक-का0अ0-अरेराज-369 / 141.....

/दिनांक 16-01-2021

प्रतिलिपि :- नोडल पदाधिकारी, MR-3054, ग्रामीण कार्य विभाग, बिहार, पटना को सूचनार्थ एवं आवश्यक कार्रवाई हेतु समर्पित।

कार्यपालक अभियंता,
ग्रामीण कार्य विभाग,
कार्य प्रमंडल-अरेराज।

16/01/21

**OFFICE OF THE EXECUTIVE ENGINEER,
RURAL WORKS DEPARTMENT, WORKS DIVISION, ARERAJ.**

Requisition Format for Scheme Head- MR(3054) under Bihar Rural Road Maintenance Policy-2018 (Initial Rectification and Surface Renewal)

Name of Works Division : Areraj

Sl No.	Package No.	Name of Road	Project ID as per MIS	Administrative Approval (AA) Letter No. & Date	Administrative Approval (AA)		Agreement Amount (In Lakh)		Agreement No. & Date	Date of Completion as per Agreement	Actual Date of Completion	Value of IRI (in mm/km)	Thickness of Bitumen layer (in mm)	Value of Bitumen Content in Percentage	Previous Total Allocated Amount (in lakh)	up-to-date expenditure as per MIS (in Lakh)	Requisition against work done. (in Lakh)	Remarks
					Length (in Km)	Amount of (In Lakh)	Initial Rectification with Surface Renewal (in lakh)	5 Years Routine Maintenance (in Lakh)										
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19
1	MR-N/19-20 Areraj/-02	Para Pitch Road to Middle School Tikuliya	31708301012	Letter No. 3308 Date- 31.07.2019	1.800	78.36700	49.91383	18.23487	58-MBD/2019-20 Date- 13.03.2020	12.12.2021	In Progress	2853.72	25	5.000	42.37996	42.31120	7.60236	
2	MR-N/19-20 Areraj/-02	Chaliya yodia bafar to Chintamanpur road	31708202070	Letter No. 3308 Date- 31.07.2019	3.340	176.76000	91.50731	34.34362	58-MBD/2019-20 Date- 13.03.2020	12.12.2021	In Progress	2782.05	25	5.000	0.00000	0.00000	91.38684	
3	MR-N/19-20 Areraj/-10	Lohiyar ligahin to Ram nagar	31708202104	Letter No. 3308 Date- 31.07.2019	4.430	171.15000	120.20074	45.18345	60-MBD/2019-20 Date- 17.03.2020	16.12.2020	In Progress	2343.64	25	5.0019	0.00000	0.00000	110.43543	
4	MR-N/19-20 Areraj/-19	Arwa Via Ghusiyar To Muili Road	31708202050	Letter No. 3308 Date- 31.07.2019	6.042	259.95170	170.34884	60.62117	28-MBD/2020-21 Date- 31.07.2020	30.04.2021	Complete	Two Part IRI Value 2798.66 and 2716.92	25	5.009	84.77984	84.77984	84.77984	
5	MR-N/19-20 Areraj/-19	Karariya chara Machin To Pachhira Road	NEA22000336	Letter No. 3308 Date- 31.07.2019	4.500	184.37790	124.78300	45.351	28-MBD/2020-21 Date- 31.07.2020	30.04.2021	Complete	Two Part IRI Value 1822.64 and 2588.05	25	5.009	60.41725	60.41725	60.41725	इस काम की कुल लागत- 4.50 करोड़ है जिसमें 420 करोड़ के कार्य किया गया है तथा 300 करोड़ के अनुमानित खर्च का अंशगत रूप से कार्य उठाया गया है किंतु अनुमानित खर्च कार्य नहीं कराया गया है।
					5.140	255.12700	141.42114	52.5785							42.37996	42.31120	88.98920	

1 Signed Hard Copy and Soft Copy (in excel) of recorded IRI is enclosed.
2 Up-to-date Physical Progress has been uploaded in MIS.

Executive Engineer,
Rural Works Department,
Works Division, Areraj.

18/10/2021

Form GER 19-A
(See Government of India's Decision(1) bellow Rule – 150)
Form of utilization certificate up to the month of UP to Jan-2021
New Maintenance policy-2018 (MR-3054)

SI No.	Name of Scheme	Sanction No.&Date with Amount (in Rs. Lacks)	Amount Received (in Rs. Lacks)	Particulars
1	Maintenance policy-2018 (MR-3054)	CE-4 (HQ) 3054-04-04-/2020 09 anu (Encl) Patna. Date- 11.02.2020 Rs. 10319598.00 CE-4 (HQ) 3054-04-04-/2020 24 anu (Encl) Patna. Date- 19.03.2020 Rs. 16589890.00 CE-4 (HQ) 3054-04-04-/2020 29 anu (Encl) Patna. Date- 06.05.2020 Rs. 18118290.00 CE-4 (HQ) 3054-04-04-/2020 37 anu (Encl) Patna. Date- 27.05.2020 Rs. 22378444.00 CE-4 (HQ) 3054-04-04-/2020 59 anu (Encl) Patna. Date- 18.08.2020 Rs. 17163386.00 CE-4 (HQ) 3054-04-04-/2020 69 anu (Encl) Patna. Date- 24.09.2020 Rs. 2243115.00 CE-4 (HQ) 3054-04-04-/2020 72 anu (Encl) Patna. Date- 07.10.2020 Rs. 10972340.00 CE-4 (HQ) 3054-04-04-/2020 77 anu (Encl) Patna. Date- 14.10.2020 Rs. 4691687.00 CE-4 (HQ) 3054-04-04-/2020 84 anu (Encl) Patna. Date- 26.11.2020 Rs. 4691687.00 CE-4 (HQ) 3054-04-04-/2020 86 anu (Encl) Patna. Date- 11-12.2020 Rs. 37994027.00 CE-4 (HQ) 3054-04-04-/2020 05 anu (Encl) Patna. Date- 12.01.2021 Rs. 52363682.00	2159.29804	Certified that of Rs 2159.29804 Lakh of grants in said sanctioned upto Jan-2021 in favour of RWD, W.D., Areraj sum of Rs. 2159.22881 lakh has been utilized Maintenance policy-2018 (MR-3054) Scheme as given sanctioned and that the balance of RS 0.06923 lakh
	Total		2159.29804	

2. Certified that I have satisfied myself that the conditions on which the grand's- in-aid was sanctioned have been duly fulfilled/ate being fulfilled and that I have exercised the following checks to see that the money was actually utilized for the purpose for which it was sanctioned.

Kinds of checks exercised:-

- Works have been supervised by Executive Engineer/ Superintending Engineer.
- Periodical inspection has been conducted by Executive Engineer/ Superintending Engineer.
- Construction material has been tested.
- Measurements have been recorded in the MBs and test check conducted by the Assistant Engineer/ Executive Engineer.

3. Physical Progress achieved:-

- Construction of The Road works
- Construction of CD Works :-

16/01/21
EXECUTIVE ENGINEER,
RURAL WORKS DEPARTMENT,
WORKS DIVISION-ARERAJ.

372/20-21

ଆମାନ୍ତାବଳୀ ଆମାନ୍ତାବଳୀ ଆମାନ୍ତାବଳୀ

Schedule XLV-Form No. 134

MR. Nrup

ଓଡ଼ିଶା

DIVISION

ଓଡ଼ିଶା

SUB-DIVISION

Sangar Kumar Dhivedi

Measurement Book

ଓଡ଼ିଶା ଓଡ଼ିଶା ଓଡ଼ିଶା

2nd & final bill
ABSTRACT OF COST

41

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Date.	16-01-2021				
(1/47) Clearing & grubbing Rough land. - - - - -					
Qty vide T.M.B. & Page 29					
Qty = 1.21 Ha.					
@ Rs 49496.70/Ha				Rs	59891.00
(2/48) Dismantling of existing Structure like culvert bridges - - -					
Qty vide T.M.B. & Page 29					
Qty = 31.58 m ³					
@ Rs 22872/m ³				Rs	7246.00
(3/49) Const. of Subgrade & earth shoulder - - - - -					
Qty vide T.M.B. & Page 29					
Qty = 3239.49 m ³					
@ Rs 176.75/m ³				Rs	57258.00
(4/50) for grouting of material const. of CRB by P/V well. - - -					
Qty vide T.M.B. & Page 29					
Qty = 447.48 m ³					
@ Rs 2258.78/m ³				Rs	1010759.00

Continuation

Rs 1650476.00

B.F. Rs 1650476.00

42

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(5/51) WBM cor-2 - P.V. laying spreading & compacting --- Qty vide T.M.B. & page - 30 Qty = 265.30 m ³ @ Rs 4176.58/m ³ --- Rs 1108423.00					
(6/52) WBM cor-2 P.V. & laying spreading & compacting --- Qty vide T.M.B. & page - 30 Qty = 442.54 m ³ @ Rs 3764.42/m ³ --- Rs 1665906.00					
(7/53) Prime coat, P.V. & applying Primer coat with bituminous --- Qty vide T.M.B. & page - 30 Qty = 5554.233 m ² @ Rs 41.60/m ² --- Rs 247696.00					
(8/54) Patch work over WBM using Mix Seal Surfacing for bituminous --- Qty vide T.M.B. & page - 30 Qty = 2647.053 m ² @ Rs 206.00/m ² --- Rs 1270641.00					

Continuation

Rs 5963142.00

B.F. No. 5263142-00

43

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(9/55) Tack coat P/V & applying tack coat for the bituminous Qty vide P.M.B. & Page - 31 Qty = 28929.733 m² @ Rs 14.10/m² Rs 407009.00					
(10/56) S.D.B.C. Bituminous concrete P/V & applying Qty vide P.M.B. & Page - 31 Qty = 568.467 m³ @ Rs 10417.72/m³ Rs 5922130.00					
(11/58) 5th km Stone Qty vide P.M.B. & Page - 31 Qty = 1 Nos. @ Rs 4488.35/cum Rs 4488.00					
(12/59) km Stone Qty vide P.M.B. & Page - 31 Qty = 6 Nos. @ Rs 2410.83/cum Rs 14465.00					
(13/60) 200 mm Stone Qty vide P.M.B. & Page - 31 Qty = 21 Nos. @ Rs 648.05/cum Rs 15553.00					

Continuation

Rs 12327687.00

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(14/61) 1075 m ² & place e. student treatment with survey - - - - -					
sty vide T.M.B. & page 32					
sty = 17.28 m ²					
@ Rs 12428.16/m ² - - - - -				Rs	214759.00
(15/63) 600 mm equilateral triangle - - - - -					
sty vide T.M.B. & page 32					
sty = 48 m ²					
@ Rs 3711.87/each - - - - -				Rs	178170.00
(16/64) 600 mm circular - - - - -					
sty vide T.M.B. & page 32					
sty = 2 m ²					
@ Rs 3811.22/each - - - - -				Rs	7622.00
(17/65) 600 mm X 450 mm rectangular - - - - -					
sty vide T.M.B. & page 32					
sty = 12 m ²					
@ Rs 3682.15/each - - - - -				Rs	44185.00
(18/66) Boundary pillar/guard post - - - - -					
sty vide T.M.B. & page 32					
sty = 55 m ²					
@ Rs 538.83/each - - - - -				Rs	30174.00

Continuation

Rs 12802.597.00

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(17/67) printing New 10 letters & figures					
sty work T.M.B. & page - 33					
				sty = 1760/cm ht/letter	
@ Rs 0.50/cm ht/letter					Rs 880.00
(90/68) planting tree by road side					
sty work T.M.B. & page - 33					
				sty = 26.3 Nos	
@ Rs 799.08/each					Rs 210158.00
(21/70) Road marking not applied at edge for 84' portion					
sty work T.M.B. & page - 33					
				sty = 1208.40 m ²	
@ Rs 735.44/m ²					Rs 888657.00
(21/71) P.V. & fixing of typical masonry infirmatory sign board					
sty work T.M.B. & page - 33					
				sty = 5 Nos	
@ Rs 9498.98/each					Rs 47495.00

Continuation

Rs 13949787.00

68-Rp 13749787.00

46

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(93/92) E/W Excavation for foundation...					
Qty of concrete T.M.B. & Pige 34					
Qty = 90.92 m ³					
@ Rs 285.17/m ³				Rp	25728.00
(94/73) P/V P.C.C. M ₁₅ as per drawing					
Qty wide T.M.B. & Pige 34					
Qty = 10.02 m ³					
@ Rs 6090.43/m ³				Rp	61226.00
(95/74) S/W/Work (1.4) in hand well					
Qty wide T.M.B. & Pige 35					
Qty = 83.032 m ³					
@ Rs 6998.23/m ³				Rp	5792710.00
(96/75) P/V & laying R.C.C. pipe N.P. 3 for culvert in ... (as per drawing)					
Qty wide T.M.B. & Pige 35					
Qty = 15.00 Rm					
@ Rs 1016.40/Rm				Rp	15247.00
(97/76) P/V & laying R.C.C. pipe ... (as per drawing)					
Qty wide T.M.B. & Pige 35					
Qty = 15.00 Rm					
@ Rs 3403.10/Rm				Rp	51047.00

Continuation

Rp 14625745.00

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(28/27) plastering with cement mortar on B/W - - - -					
Qty vide T.M.B. & Page-36					
Qty = 228.74 m ² .					
@ Rs 192.23/m ² .				Rs	43926.00
(29/28) painting parapet wall. - - - -					
Qty vide T.M.B. & Page-36					
Qty = 66.24 m ² .					
@ Rs 95.63/m ² .				Rs	6335.00
(30/29) P.V. & laying of P.C.C. pipe duct 300 mm dia. - - - -					
Qty vide T.M.B. & Page-36					
Qty = 75 Rm					
@ Rs 927.12/Rm				Rs	69534.00
(31/30) B/M/work in C.M. in parapet (old culvert). - - - -					
Qty vide T.M.B. & Page-36					
Qty = 31.68 m ³					
@ Rs 5717.69/m ³				Rs	181200.00

Continuation

Rs 14922940.00

Bf. Rs 181200.00



48 14922340.00

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(32/81) plastering with cement mortar on B/W. ---					
Qty vide 77.162 page-37					
Qty = 221.76 m ²					
@ Rs 192.23/m ²				Rs	42629.00
(33/82) plastering with c.m. on Brick work ---					
Qty vide 77.162 page-37					
Qty = 100.80 m ²					
@ Rs 192.23/m ²				Rs	19377.00
(34/83) Putting of frame work including former cast ---					
Qty vide 77.162 page-37					
Qty = 322.56 m ²					
@ Rs 95.63/m ²				Rs	30846.00
Total Rs 15015792.00					
(35/84) Labour @ 88 @ 1%				Rs	150158.00
(36/85) GST @ 12%				Rs	1801895.00
Total Rs 16967845.00					
Less c.c. 7% as per below				Rs	11877.00
Rs 16955968.00					

Continuation

49

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
					R _s 16955968.00
less previous bill no per allotment T-17.B. & page - 38					
					R(=) 8477984.00
					R _s 8477984.00
					 16.01.21 D. 12  16.01.2024 J.S.

Scanned with CamScanner

Date	Time	Section No.	Length in km	Bumps in mm	Speed Rate	OR mm/km	IRI CATEGORY ROAD	Latitude	Longitude	Event	$Y = 0 \cdot X^2 + 0.869 \cdot X + 232.9$
ROAD NAME AMWA TO GHUSHIYAR MURLI TOLA											
31/12/20	17:21:0	27	0.1	340	10.1	3400	3187 G	26.50663	84.757	Normal	X = 2111
31/12/20	17:21:16	27	0.1	270	20.2	2700	2579 G	26.50673	84.75793	Normal	Y = 2067
31/12/20	17:21:16	27	0.1	310	10.1	3100	2926 G	26.50711	84.75889	Normal	
31/12/20	17:21:52	27	0.1	310	20.2	3100	2926 G	26.50756	84.75975	Normal	(R) RURAL ROAD
31/12/20	17:22:0	27	0.1	300	20.2	3000	2839 G	26.5081	84.76052	Normal	Good
31/12/20	17:22:26	27	0.1	280	20.2	2800	2666 G	26.50872	84.76128	Normal	Average
31/12/20	17:22:26	27	0.1	240	20.2	2400	2318 G	26.50917	84.7621	Normal	4001-5000
31/12/20	17:22:26	27	0.1	220	20.2	2200	2144 G	26.50965	84.76298	Normal	>5001
31/12/20	17:23:1	27	0.1	290	10.1	2900	2752 G	26.51029	84.76365	Normal	
31/12/20	17:24:12	27	0.1	240	0	2400	2318 G	26.51045	84.76461	Normal	
31/12/20	17:24:12	27	0.1	330	10.1	3300	3100 G	26.51061	84.76562	Normal	
31/12/20	17:25:0	27	0.1	430	10.1	3500	3274 G	26.51078	84.76646	Normal	
31/12/20	17:25:22	27	0.1	350	10.1	3500	3274 G	26.51047	84.76736	Normal	
31/12/20	17:25:22	27	0.1	310	20.2	3100	2926 G	26.50985	84.76811	Normal	
31/12/20	17:25:22	27	0.1	350	10.1	3500	3274 G	26.50952	84.76899	Normal	
31/12/20	17:26:0	27	0.1	250	20.2	2500	2405 G	26.50954	84.77	Normal	
31/12/20	17:26:33	27	0.1	360	10.1	3600	3361 G	26.51011	84.77069	Normal	
31/12/20	17:27:8	27	0.1	350	20.2	3500	3274 G	26.51094	84.77109	Normal	
31/12/20	17:27:43	27	0.1	320	0	3200	3013 G	26.51096	84.77212	Normal	
31/12/20	17:29:0	27	0.1	210	0	2100	2057 G	26.51123	84.77305	Normal	
31/12/20	17:29:0	27	0.1	330	20.2	3300	3100 G	26.51143	84.77397	Normal	
31/12/20	17:29:29	27	0.1	300	20.2	3000	2839 G	26.51145	84.77497	Normal	
31/12/20	17:29:29	27	0.1	290	20.2	2900	2752 G	26.5114	84.77603	Normal	
31/12/20	17:30:5	27	0.1	320	20.2	3200	3013 G	26.51141	84.777	Normal	
31/12/20	17:30:5	27	0.1	330	20.2	3300	3100 G	26.51153	84.77798	Normal	
31/12/20	17:30:5	27	0.1	300	30.3	3000	2839 G	26.51163	84.77902	Normal	
31/12/20	17:30:40	27	0.1	310	20.2	3100	2926 G	26.51197	84.77987	Normal	
31/12/20	17:30:40	27	0.1	300	20.2	3000	2839 G	26.51209	84.78089	Normal	
31/12/20	17:31:0	27	0.1	290	20.2	2900	2752 G	26.51215	84.78184	Normal	
31/12/20	17:31:15	27	0.1	260	30.3	2600	2492 G	26.51204	84.78286	Normal	
31/12/20	17:31:15	27	0.1	260	30.3	2600	2492 G	26.51207	84.78387	Normal	
31/12/20	17:31:15	27	0.1	220	20.2	2200	2144 G	26.51199	84.78485	Normal	
31/12/20	17:32:0	27	0.043	110	20.2	2558	2455 G	26.51186	84.78535	Normal	
							TOTAL	92356			
							AVERAGE	2798.66			

EXECUTIVE ENGINEER
R.W.D. "N.D." AERIAL

31/12/20
A.E.

31/12/20
S.E.

Date	Time	Section	Length	Bumps	Speed	OR	IRI	Category	Latitude	Longitude	Event		
		No.	In km	In mm	Rate	mm/km	mm/km	ROAD					
ROAD NAME AMWA TO GHUSHIYAR MURLI TOLA													
31/12/20	17:3:15	24	0.1	280	0	2800	2666 G		26.50516	84.75446	Normal	X = 2111	
31/12/20	17:3:15	24	0.1	350	10.1	3500	3274 G		26.50493	84.7535	Normal	Y = 2067	
31/12/20	17:4:0	24	0.1	390	20.2	3900	3621 G		26.50476	84.75254	Normal		
31/12/20	17:4:25	24	0.1	310	20.2	3100	2926 G		26.50476	84.75157	Normal	(R) RURAL ROAD	
31/12/20	17:4:25	24	0.1	310	20.2	3100	2926 G		26.50479	84.75051	Normal	Good	Average
31/12/20	17:5:1	24	0.1	300	20.2	3000	2839 G		26.50473	84.74953	Normal	<4000	4001-5000
31/12/20	17:5:1	24	0.1	220	20.2	2200	2144 G		26.50441	84.74857	Normal		Poor
31/12/20	17:5:1	24	0.1	290	20.2	2900	2752 G		26.50392	84.74774	Normal		
31/12/20	17:5:1	24	0.1	200	30.3	2000	1970 G		26.50344	84.74697	Normal		
31/12/20	17:5:36	24	0.1	220	20.2	2200	2144 G		26.5034	84.74598	Normal		
31/12/20	17:6:0	24	0.1	290	20.2	2900	2752 G		26.50323	84.74522	Normal		
31/12/20	17:6:11	24	0.1	310	20.2	3100	2926 G		26.50372	84.74438	Normal		
31/12/20	17:6:11	24	0.1	230	20.2	2300	2231 G		26.50459	84.74411	Normal		
31/12/20	17:6:11	24	0.1	280	20.2	2800	2666 G		26.50549	84.74401	Normal		
31/12/20	17:7:0	24	0.1	290	20.2	2900	2752 G		26.50634	84.74365	Normal		
31/12/20	17:7:0	24	0.1	280	20.2	2800	2666 G		26.50727	84.7436	Normal		
31/12/20	17:7:22	24	0.1	290	20.2	2900	2752 G		26.50808	84.74327	Normal		
31/12/20	17:7:57	24	0.1	290	10.1	2900	2752 G		26.5087	84.74252	Normal		
31/12/20	17:8:0	24	0.1	320	20.2	3200	3013 G		26.50923	84.74172	Normal		
31/12/20	17:8:0	24	0.1	220	20.2	2200	2144 G		26.5098	84.74116	Normal		
31/12/20	17:8:32	24	0.1	200	20.2	2000	1970 G		26.51067	84.74086	Normal		
31/12/20	17:9:7	24	0.1	270	30.3	2700	2579 G		26.51079	84.73985	Normal		
31/12/20	17:9:42	24	0.1	330	10.1	3300	3100 G		26.51126	84.73892	Normal		
31/12/20	17:10:0	24	0.1	250	0	2500	2405 G		26.51198	84.73855	Normal		
31/12/20	17:10:17	24	0.1	340	20.2	3400	3187 G		26.51287	84.73867	Normal		
31/12/20	17:10:17	24	0.1	350	10.1	3500	3274 G		26.51373	84.73845	Normal		
31/12/20	17:10:17	24	0.003	20	181.8	3100	2926 G		26.51377	84.7384	Normal		
			TOTAL			73357							
			AVERAGE			2716.92							

31/12/20
5.5

31/12/20
A.V.

EXECUTIVE ENGINEER
R.M.D. "W.D." AREA

Co Analyzer

Name of Customer: SANJEEV KUMAR DWEDI
Name of Work: JAMWA TO GHUSRYAR MURU TOLA
Road:
Lab Job number:
Date: 31-12-2020
Section No. 27


Test Date: 31-12-2020 Road Name: TO GHUSRYAR MURU TOLA
Machine No: 406 Road Type: (A) ASPHALTIC
Start S No: Side: Interval:
Start E No:
Weather: U/V Range: 1357 To 4000 mm/km
Start Location: JAMWA Dist Range: 8 To 3.4 0.1 1000 m
End Location: GHUSRYAR Equation: test

Print Generate Report and Graph

Redraw Graph

Map View

File: C:\Users\BPRDA103\Desktop\BUMP INTREGRETOR REPORT\Sanjeev dwedi\jamwa to ghusrayar muru
Name of Customer: SANJEEV KUMAR DWEDI, Name of Work/ Road: JAMWA TO GHUSRYAR MURU TOLA Lab



31-12-2020
S.E.

31-12-2020
S.E.

31-12-2020
EXECUTIVE ENGINEER
R.W.D., W.D., ARERAJ

Name of Customer: **SANJEEV KUMAR DWEDI**
Name of Work: **AMWA TO GHUSIYAR MURU**
Road: **TO GHUSIYAR MURU TOLA**
Lab Job number: **406**
Date: **31-12-2020**
Section No. **24**


Print Generate Report and Graph

Test Date: **31-12-2020** Road Name: **A TO GHUSIYAR MURU TOLA**
Machine No: **406** Road Type: **(A) ASPHALTIC**
Start S No: **1** Side: **Interval**
Start E No: **1**
Weather: **Interval**
Start Location: **AMWA** U/V Range: **970 To 5000** mm/km
End Location: **GHUSIYAR** Dist Range: **0 To 28** 0.1 1000 m
Equation: **Test**

Redraw Graph

Map View

File: C:\Users\BRRDA103\Desktop\BUMP INTREGRETOR REPORT\Sanjeev dwedi\Amwa to ghusiyar muri
Name of Customer: SANJEEV KUMAR DWEDI Name of Work/ Road: AMWA TO GHUSIYAR MURU TOLA Lab



[Signature]
31-12-2020
S.E.

[Signature]
31-12-20
A.E.

[Signature]
31-12-2020
EXECUTIVE ENGINEER
R.W.D., W.D., ARERAJ