

MMGSY
SC

MB No- 3336

Schedule XLV-Form No. 134

PURHEA DIVISION

Banmankhi SUB-DIVISION

M/s Skinning Madhusudan

Measurement Book

Pakka Road To Riswider Tola via Tabra Tola

2nd and Final Bill

Abstract of Cost

25

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work: - Construction					
and maintenance of Road					
from Pakka Road to					
Rishidev Tola via					
Tapra Tola.					
Agency: - M/S Shring Mathur & Son					
Construction.					
Agreement No: - 104 SBD/2018-19					
Agreement Amount RS: 10092423.00					
Date of Commencement: - 23/10/2018					
Date of Completion: - 22/10/2019					
Actual date of Completion: - 23-11-2020					
① 1. ply & fixing of working					
bench mark pillars all comp.					

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
67.48 m ³ @ V.T.M.B.P.-11				10 17	10489679.01
(22) @ RS 7160.10 / m ³					RS. 483163.55
19 P.V. RCC hume pipe					
N.P.3 (1x1000mm) @					
comp. job.					
15.00 m @ V.T.M.B.P.-11				11 18	
@ RS 4174.08 / m					RS 62611.20
					RS. 11035453.76
Less 10% below (-)					RS 1103545.38
					RS. 9931908.38
Say					RS. 9931908.00

Less for previous payment

VTMBP-12 @ RS 3850739.00

payable RS. 6081169.00

Certified that work has been comp.

as per estimate and specification.

R.H.
23-11-2020J.E.
Bainmankhiसहायक अभियंता
ग्रामीण कार्य विभाग
कार्य अवर मंडल13/12/20
16/12/20