

सिवांग हस्तुआ पन्त के जिन वावा (प्याग)
से पूरव टेली चमोली

Shedule XLV Form No. 134.

राम गिरी (SC)

R.W.D सिवांग-01 DIVISION

SUB-DIVISION

सिवांग राफ

Ref MIBNO (2074)

Measurement Book

2097

संवेदन - सैजल कुमार मोहं

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
	3rd RIA Bill				
	Final (Construction look)				
NIA →	Construction of Road				
	From Siwan - Hasua				
	Path ke Jin Bahga				
	Sthan ke Purach				
	Tola Dhamaatti under				
	MMGSYSS in Siwan Block.				
NIA Agency →	Shri Sanjay Kumar				
	Pamdey				


EXECUTIVE ENGINEER
W. D. WORKS DIVISION
SIWAN-1

At & P.O. Patnaur
Distt - Siwan (Bihar)
Ag. NO - 17 SBD/2019-20
DOA - 30/6/2019
DOS - 30/6/2019
DOC (As per Agt) - 29/3/2020
Note:- Due To Covid-19,
The Completion Date has
been extended for 45 DAY's
After lock Down (25/3/2020)
By the Govt of India &
Govt of Bihar from the Mid
Night of 24/3/2020
Vide letter NO 1283 Dated 8/5/2020

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Hence Actual Date of Completion As per Agreement					
Be -		13/05/2020			
Actual Date of Completion -		30/4/20			
Date of Entry -		14/10/2020			
Measurements					
Further measurement					
					NIL
Material Statement (update)					

Vide T.M.B.P/11

1

 14/10/2020
 JGRW
 S.W. 01

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
3RD R/A Bill					
Abstract of C&S					
Date of Entry - 14/10/2020					
All Qty. vide T.M.B					
Item No. (1) Construction of					
1.16. Working Beach					
Mark Pillar					
clg do es per sep					
P/12 Item No. (1)					

1.16.8 @ ₹ 4087.27	1 ea				
				₹ 4087.27	
Item No. (2) Providing and					
1.16.5 Fixing reff pillar					
clg do es					
P/12 Item No. (2)					
3 NW					
@ ₹ 1886.96	2 ea				
				₹ 5660.92	
Item No. (3) Clearing and					
2.2.5 Grabbing the road					
clg do es					
P/12 Item No. (3)					
0.252 Hect					
@ ₹ 49174.86	1 Hect				
				₹ 12392.17	
				₹ 22139.09	

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
10.55.000					
10.55.10 (57) 50					B.F. ₹ 62,40,580 = w
Heed NO (9/30) 1000					
12.31					
P/18 item NO (26/30)					
35.55 m ²					
① ₹ 108.62/m ²					₹ 30521 = w
					₹ 73840 = w
					₹ 63,44,420 = w
10.88-10. w/					
FCs per Agt					① ₹ 12,63,442 =

EXECUTIVE ENGINEER
W. D. WORKS DIVISION
SHAN-1

10.88- P. P. Pavement

U'de P/18-19 ① ₹ 43,47,372 = w

Payble ₹ 13,62,606 = w

C.P.

B.

25/10/20

14/10/20

A.O.

14/10/2020

JE