

End on All Bill

10

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
N/W - Construction of Road from					
Pantaka Dhoobi Toda to L023					
Agency - Neha Kumari					
Agmt No - 149 of 2019-20					
Date of Work order - 8/2/20					
Date of Completion					
as per Agmt. - 7/11/20					
Date extension due					
to Covid-19 45 days - 22/12/20					
Date of entry - 15/11/20					

Description

① P/L/S/L of WBM Gr-III

In PCC Portion

Each side $50m \times 3.75 \times 0.075 = 14.06m^3$

In BT Portion.

6x30m $\times 3.75 \times 0.075 = 50.63m^3$

20m $\times 3.75 \times 0.075 = 5.63m^3$

Total = 70.32m³


② Construction of C.C Pavement

M-25 - etc.

5x30m $\times 3.75 \times 0.16m = 90m^3$

Chandra
15/11/20
J.E

AE
15/11/20
Rangaswari

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
			B.F = R	3016355 = ∞	
Less 0.51%			= (-) B	15383 = ∞	
Total =			R	3000972 = ∞	
Less Previous Paid = (-)			B	1977870 = ∞	
Net Pay =			R	1023102 = ∞	
					
25/12/20			AE	25/12/20	
J.E			Ramgashu		