

Sri Vinayak K. Singh

TO4 Kheker Ujra Higher Rd-30 Ghurra Highes

Shri Vinayak K. Singh

NO. 1000

10/11/2024

DR. P. V. D.

E.E. R. V. D. R. V. D.

DIVISION

Assistant Engineer

SIND. DIVISION

R. V. D. R. V. D. R. V. D.

MEASUREMENT. BOOK.

NO-2625

Certified that this MB contains
100 (one hundred) pages of printings
matching and issued to Sri Babar
Ram A.E. R.W.D. work sub-division
D.E.

10/7/20

Executive Engineer
Rural Works Division, nt
Works Division, Aurangabad

10/7/20

Schedule XLV - Form No. 134.

EE Aurangabad DIVISION.

A.E. D.E. SUB-DIVISION.

MEASUREMENT BOOK.

221125

Name of officer Sri Babar Ram A.E.

R.W.D. work sub-division D.E.

Date of first entry

Date of last entry

विद्या भारती देवा, मुंबई

Name of work -
 Situation of work -
 Agency by which work is executed -
 Date of measurement -
 No. and date of agreement.
 (These four lines should be repeated at the commencement of the measurements relating to each work.)

Particulars	Details of actual measurement				Contents area
	No.	L.	B.	D.	
<u>1st ON A/C BILL</u>					
Name of Work: - Construction of					
Road from TOL Khakhara Tcewa					
begha Road to Gihuranbegha					
(Under MMGSY-SC)					
Name of Agency: - Sri Vinlesh					
Kulinder Singh					
Agreement No: -					
Date of Work start: -					
Date of Completion: -					
(As per Agreement)					

Date of Measurement: -					
Dismanterling					
(1) Dismanterling of					
Existing structure like					
Culvert bridge... etc					
(a) Plain Cement Concrete					
$2 \times 10 \times 3.50 \text{ M} \times 1.14 \text{ M} \times 0.15 \text{ M} = 1.197 \text{ M}^3$					
b. Stone/brick Masonary					
c. $2 \times 2 \times 1.20 \text{ M} \times 0.825 \text{ M} \times 2.50 \text{ M} = 31.65 \text{ M}^3$					
C. Hume Pipe upto 600 mm dia					
$2 \times 7.50 \text{ M} \times 2.50 \text{ M} = 15.000 \text{ M}^3$					
600 mm dia Culvert					
3 No					
(2) E/W in excavation for foundation					
of structure upto 3.14 etc					

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L	B	D	
M.W					
$3 \times 2 \times 3.90 \text{ M} \times 1.50 \text{ M} \times 1.5 \text{ M} = 40.365 \text{ M}^3$					
below P.C.C.					
$3 \times 5.35 \text{ M} \times 1.13 \text{ M} \times 3.65 \text{ M} = 6.619 \text{ M}^3$					
					46.984 M ³
					500g 46.98 M ³
2) Providing P.C.C. 116 as					
Leveling course ... etc -					
$3 \times 2 \times 3.9 \text{ M} \times 1.15 \text{ M} \times 0.15 \text{ M} = 4.03 \text{ M}^3$					
$3 \times 5.311 \text{ M} \times 1.12 \text{ M} \times 0.250 \text{ M} = 4.50 \text{ M}^3$					
					8.53 M ³
3) Providing P.C.C. 120 in					
Self structure ... etc -					
$3 \times 2 \times 3.60 \text{ M} \times 0.70 \text{ M} \times 2.75 \text{ M} = 42.03 \text{ M}^3$					
$3 \times 2 \times 3.60 \text{ M} \times 0.40 \text{ M} \times 0.60 \text{ M} = 5.18 \text{ M}^3$					
Loss for pipe					
$3 \times 2 \times 0.7857 \times (0.63)^2 \times 0.531 = 1.72 \text{ M}^3$					
					42.49 M ³
4) Providing & Laying RCC					
Pipe of 600 mm dia ...					
$3 \times 2 \text{ No} \times 2.60 \text{ M} = 22.80 \text{ M}$					
Small					
09.12.20					
J. Echo					
5) Providing & fixing of					
a. Working benchmark /					
Reference Pillars					
b. Benchmark					1 No
c. Reference Pillars					3 No

Continuation

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L	B	D	
B. Cleaning & grubbing Rural land... etc - - -					
2x26x30 Mx3.50 M					= 5460.00 M ²
2x20 Mx3.50 M					= 140.00 M ²
					5600.00 M ²
5600.00 M ² / 10 000 M ² m,					0.56 Hectare

C. Construction of Embankment					
with material obtained from borrow pit... etc - -					
(As per graph attached)					
Chaining					Fill
	Area				Volume (M ³)
	M ²				
0	4.233				
50	4.746				224.490
100	4.950				242.400
150	5.006				248.900
200	4.775				244.540
250	4.792				239.190
300	4.663				236.370
350	4.639				232.530
400	4.241				221.990
450	4.627				222.440
500	4.669				233.130
550	3.485				203.850
600	3.586				176.830
650	3.526				177.850
700	3.531				176.440
750	3.525				176.390
800	3.603				176.180

Continuation

3432.526 M³

Particulars	Details of actual measurement				Contents of area
	No.	L	B	D	
(a) For 1000 M. lead					
Allowed 17.78%					
of 3438.520 M ³					= 610.83 M ³
(b) For 100 M. lead					
Allowed 15.22%					
of 3438.520 M ³					= 1553.54 M ³
					50% 1/2
(c) Providing Box cutting					
(20+20)					
2 x 50 M x 10 x 0.525 M x 1 M					= 52.50 M ³
(d) Construction Embankment					
with material obtained					
from road way cutting					
60% of 52.50 M ³					= 31.50 M ³
(e) Construction of Subgrade					
and earthen shoulder					
2 x 16 x 30 M x 1.182 x 0.075 M					= 35.104 M ³
2 x 20 M x 1.182 x 0.075 M					= 3.546
2 x 16 x 30 M x 1.388 M x 0.2 M					= 266.496
2 x 20 M x 1.388 M x 0.2 M					= 11.104
2 x 30 M x 10 M x 0.375 M x 1.60 M					= 36.00
2 x 10 x 30 M x 0.375 x 0.075 M					= 16.875
2 x 10 x 30 M x 0.375 M x 0.1 M					= 22.50
					441.628 M ³
					(A)
a. For 1000 M. level 30% on					132.46 M ³
b. For 100 M. level 69.99%					309.11 M ³
					on M

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L	B	D	
<u>Construction of granular</u>					
<u>Sub base</u> ... etc - -					
<u>B.T Portion (Selling)</u>					
$2 \times 16 \times 30 \text{ M} \times 0.525 \text{ M} \times 0.100 \text{ M} = 50.40$					
$2 \times 20 \text{ M} \times 0.525 \text{ M} \times 0.100 \text{ M} = 2.10$					
$1 \times 16 \times 30 \text{ M} \times 4.060 \text{ M} \times 1 \text{ M} = 96.96 \text{ M}$					
$1 \times 20 \text{ M} \times 4.060 \text{ M} \times 1 \text{ M} = 81.20 \text{ M}$					
<u>P.C.C Portion</u>					
$30 \text{ M} \times 10 \times 3.750 \text{ M} \times 1 \text{ M} = 112.5$					
$2 \times 12.5 \text{ M} \times 9 \text{ M} \times 0.1 \text{ M} = 2.25 \text{ M}$					
<u>Pot. Patch</u>					
$20 \times 10 \text{ M} \times 1.35 \text{ M} \times 0.1 \text{ M} = 27.60$					
397.35					

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L	B	D	

ABSTRACT OF COST(1) Demantelling ofexisting structure - -Qty vide T.M.B P-1(a) Plain cement concrete1.20 M³ @ Rs 484.74/M³ = Rs 582.00(b) stone/Brick Masonry34.65 M³@ Rs 231.77/M³ = Rs 8031.00(c) Hampe pipe upto 600 mm dia15.00 M @ Rs 174.78/M = Rs 2622.00(2) E/W Excavation for foundof structure - - - -Qty vide T.M.B P1-(2)46.96 M³ @ Rs 269.32/M³ = Rs 12653.00(3) Providing PCC 15 cm openfoundation - - etc - -Qty vide T.M.B P1-28.53 M³ @ Rs 4620.02/M³ = Rs 39409.00(4) Providing PCC 15 cmsub structure - - etc - -Qty vide T.M.B P1-245.49@ Rs 5306.98/M³ = Rs 244599.00

Continuation

P3 307896.00

Particulars	Details of actual measurement				Contents of area
	No.	L	B	D	
			B/A B		307896=00
(5) Providing & Laying 600 mm dia RCC A/P/3 Pipe					
Qty vide T.M.B P1-2					
22.50 M					
@ Rs 923.45/M				1B	21455=00
(6) Providing & fixing					
Working - - - etc - - -					
Qty vide T.M.B P1-2					
(7) Bench mark					
1 NO @ Rs 388/1.31/NO				1B	3881=00
(8) Reference pillars					
3 NO @ Rs 1756.56/NO				1B	5270=00
(9) Cleaning & grubbing					
Road level - - - etc - - -					
Qty vide T.M.B P1-3					
0.56 Mactate					
@ Rs 51133.76/Mactate				1B	28635=00
(10) Construction of Embankment					
ment - - - etc - - -					
Qty vide T.M.B P1-4					
(11) For 100 M Leach					
1523.56/M ³					
@ Rs 131.03/M ³				1B	203560=00
				235	
(12) For 1000 M Leach					
610.83/M ³					
@ Rs 174.94/M ³				1B	106859=00
Continuation					
				1B	677526=00

Particulars	Details of actual measurement				Contents of area
	No.	L	B	D	
			B/F A		677556=00

(9) Providing Box Cullings

Qty vide To M.B PI-4

52.50 M³ @ 13.74/16/M³-B 3893=00

(10) Construction of Embank-

ment material obtained

from Roadway Cullings

Qty vide To M.B PI-4

31.50 M³ @ 26.11/M³-B 822=00

(11) Construction of Sub

grade . . . etc - -

Qty vide To M.B PI-4

(a) For 1000 M dead

132.48 M³@ 176.56/M³-B 23393=00

(b) For 100 M dead - - -

309.11 M³ @ 141.17/M³-B 43637=00

(12) Construction of Trunk

Sub base . . . etc - -

Qty vide To M.B PI-5

397.36 M³@ 2322.62/M³-B 922893=00

(13) Providing spreaders

2 Compacting W.B.M. (11)

Qty vide To M.B PI-5

229.50 M³ @ 333.04/M³-B 764474=00

Continuation

Rs 2436668=00

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L	B	D	
			B/A B		2436668=00
Rold T.O.S.T + Leeb Ceqs (12% + 1%) = 13% - + R					316767=00
Payable Amt				B	2753435=0
Poncell-					
12/12/20				J m	
J.E deo				5.1.21	
				Az	
				CSP	
				GK Singh	
				8/1/21	