

# कार्यपालक अभियंता का कार्यालय

ग्रामीण कार्य विभाग, कार्य प्रमण्डल, औरंगाबाद

पत्रांक.....151/31/.....

प्रेषक,

कार्यपालक अभियंता  
ग्रामीण कार्य विभाग  
कार्य प्रमण्डल, औरंगाबाद।

सेवा में,

अपर मुख्य कार्यपालक पदाधिकारी,  
—सह—सचिव, ब्राडा, पटना।

औरंगाबाद, दिनांक.....21/1/21

विषय:—

मुख्यमंत्री ग्राम सम्पर्क योजनान्तर्गत (SC) स्वीकृत पथों में आवंटन उपलब्ध कराने के संबंध में।

महाशय,

मुख्यमंत्री ग्राम सम्पर्क योजनान्तर्गत (SC) स्वीकृत पथों में कुल रु0. 92.90190 लाख का आवंटन उपलब्ध कराने की कृपा की जाए।

अनु०:— आवंटन अधिष्ठापना विहित प्रपत्र संलग्न।

विश्वासभाजन

*(Handwritten Signature)*  
21/1/21  
कार्यपालक अभियंता  
ग्रामीण कार्य विभाग  
कार्य प्रमण्डल, औरंगाबाद।  
(HND)  
21.01.21

Rural Works Department  
MMGSY (SC) Allotment Requisition Format  
Name of Division:- RWD, Work Division, Aurangabad

| Sl. No. | Year    | Name of Road                 | Name of Contractor                | Administrative Sanction |                  | Agreement Amount |         | Amount Received (in lacs) | Total Expenditure (in Lacs) | Value of Measurement (in Lacs) | Current Demand (in lac) | Remarks  |
|---------|---------|------------------------------|-----------------------------------|-------------------------|------------------|------------------|---------|---------------------------|-----------------------------|--------------------------------|-------------------------|----------|
|         |         |                              |                                   | Length (in Km.)         | Amount (in Lacs) | Main work        | Mainta. |                           |                             |                                |                         |          |
| 1       | 2       | 3                            | 4                                 | 5                       | 6                | 7                | 8       | 9                         | 10                          | 11                             | 12                      | 13       |
| 1       | 2018-19 | MIYAPUR to SIMRAHUA          | M/S JAIRAA VAISHINAW CONSTRUCTION | 1.510                   | 105.74000        | 86.96            | 7.71    | 34.784                    | 34.784                      | 87.02990                       | 52.24590                | Complete |
| 2       | 2019-20 | Karhara Kathi Road to Adri   | Satish Kumar                      | 0.650                   | 48.15900         | 38.24            | 4.80    | 4.181                     | 4.181                       | 23.23138                       | 19.05038                | On-going |
| 3       | 2019-20 | Basaura to Colony To Barheta | Vivek Kumar Singh                 | 0.535                   | 42.30600         | 33.88            | 3.30    | 4.742                     | 4.742                       | 26.34762                       | 21.60562                | On-going |
| Total:- |         |                              |                                   |                         |                  |                  |         |                           |                             |                                | 92.90190                |          |

Sr DAO  
RWD (W) Division Aurangabad

Executive Engineer  
R.W.D. (W) Division, Aurangabad