

Agency - Vinod K. Singh

Basappa to colony to Boreheta under. N.Y.M.H.E.Y

Shakti XIV - T. R. R. R.

2000

THUR. P. W. D.

EIE R.W.D. Work A.B.A.D. DIVISION

Assistant engineers R.W.D. S.I.D. DIVISION

Work Sub-Div - K.U. + Umba

REASUREMENT. BOOK.

2595

Certified That This M.B. Contain
100 (one hundred) Pages by Printers
& Machine and ISSUED to Sri
Baburam A.E R.W.D Work
Sub-Div-Kutumbga

Executive Engineer
Rural Works Departt. III
Works Division, Aurangabad
10/7/20

Schedule XLV - Form No. 134.

E.E R.W.D A.BAD DIVISION.

Assistant Engineer SUB-DIVISION:

R.W.D Work Sub-Div-Kutumbga

MEASUREMENT BOOK.

211247

2595

Name of officer Sri Baburam A.E

R.W.D Work Sub-Div-Kutumbga

Date of first entry _____

Date of last entry _____

विद्या नगरपालिका क्षेत्र, नगर :

Particulars	Details of actual measurement				Contents of area
	No.	L	B	D	
					2nd cor A/c bill
N/w -					Construction of road from Basaire to Colony to Berhete.
Agency -					Sri Vinek K. Singh.
Agreement No. -					43(SKD)/2020-21
Date of work start -					08/06/2020.
Date of completion -					07/03/2021
Date of entry -					
					Measurement - NIL
					ABSTRACT OF COST
					① Clearing and grubbing risky land.
					0.37 Hec. vide TNSP-5
					@ 51133 = 76/Hec = 18919 = ₹
					② Dismantling of existing structure like culvert.
					2.47 m ³ vide TNSP-5
					@ 484 = 74/m ³ = 1197 = ₹
					③ Dismantling of existing structure like culvert (4/5)
					82.26 m ³ vide TNSP-5
					@ 231277/m ³ = 19065 = ₹
					④ Removing lamp post.
					vide TNSP-5
					(i) up to 600 mm.
					22.50 m @ 174 = 78/m = 3933 = ₹
					(ii) 600 mm to 900 mm
					5.00 m @ 236 = 34/m = 1182 = ₹
					⑤ C/W Excavation for found of structure.

Continuation

₹. 44296 = ₹

Particulars	Details of actual measurement				Contents of area
	No.	L	B	D	
				B.F.S.	44296 = v
15.66 m ³				vide T & B P-5	
				cf. 269 = 32/m ³	4218 = v
(6) Providing p.c.c. h-15					
				in open formation	
2.85 m ³				vide T & B P-5	
				cf. 4822 = 88/m ³	13745 = v
(7) Providing p.c.c. h-20					
				in substructure	
15.17 m ³				vide T & B P-5	
				cf. 5600 = 57/m ³	84961 = v
(8) Providing and laying					
				R.C.C. 4.5% pipe of 300 mm dia.	
7.50 m				vide T & B P-6	
				cf. 995 = 88/m	7469 = v
(9) Providing and laying					
				R.C.C. 4.5% pipe of 300 mm dia.	
20.50 m				vide T & B P-6	
				cf. 888 = 30/m	17766 = v
(10) Box cutting in					
				roadway	
8.93 m ³				vide T & B P-6	
				cf. 74 = 16/m ³	662 = v
(11) Excavator material					
				from box cutting	
5.36 m ³				vide T & B P-6	
				cf. 26 = 11/m ³	140 = v
(12) Construction of embankment with material					
				vide T & B P-6	

Continuation

{ 173257 = v

Particulars	Details of actual measurement				Contents of area
	No.	L	B	D	
				B.F. &	173257 = 00
(i) For 1050 h less					
483.56 m ³				@ 174294/m ³	84594 = 00
(ii) For 100 h less					
322.37 m ³				@ 131 = 03/m ³	42240 = 00
(13) Construction of Subgrade and earth on shoulders.					
436.50 m ³ wide T & BP - 6					
				@ 176 = 58/m ³	77077 = 00
(14) Construction of G.S.B.					
302.94 m ³ wide T & BP - 6					
				@ 2499 = 39/m ³	757165 = 00
(15) Providing and laying 415 h grading. III					

150.47 m ³ wide T & BP - 7					
				@ 3591252/m ³	540416 = 00
(16) Cement concrete					
PA cement 11-30					
150.00 m ³ wide T & BP - 7					
				@ 6106 = 47/m ³	915971 = 00
				A. 2590720 = 00	
				Add 12% GST	310886 = 00
				1% L. cost	25907 = 00
				B. 2927513 = 00	
Less 10% (As per rule) @					292751 = 00
					2634762 = 00
Less previous payments @					474200 = 00
					2160562 = 00
Sumit Kumar					
29/12/2020					
J.E.					

Continuation

CSP
21/1/21

AE