

Fortune Moring and  
Construction & Service Pvt. Ltd

General

M/11/655

Revised: 10%

Agreement No. 1-10/5122/2010-21

Agreement Amount: 4025629/-

Schedule XLV-Form No.-134

Code to Sanhaud's Brahman Division <sup>to 29.</sup>

Under M/11/655 Scheme, SUB-DIVISION

Date of Commencement: 22.04.2020

**MEASUREMENT BOOK**

Date of Completion: 21.01.2021

M/11/655-2157.

| Particulars                                                       | Details of actual measurement |    |    |    | Contents of area |
|-------------------------------------------------------------------|-------------------------------|----|----|----|------------------|
|                                                                   | No.                           | L. | B. | D. |                  |
| Name of work - Construction of Road 1026 to Dambauli Bhawan Tola. |                               |    |    |    |                  |
| CH - mm GSY.                                                      |                               |    |    |    |                  |
| Agreement No - 10/BD/2020-21                                      |                               |    |    |    |                  |
| Agreement Value - Rs 40,25,629 =                                  |                               |    |    |    |                  |
| Agency - Fortune Ninety Nine Construction Pvt Ltd.                |                               |    |    |    |                  |
| Date of commencement - 22/04/2020                                 |                               |    |    |    |                  |
| Date of completion - 21/01/2021                                   |                               |    |    |    |                  |
| Rate 10% Below                                                    |                               |    |    |    |                  |
| WORK DONE                                                         |                               |    |    |    |                  |

|                                                              |  |  |  |  |  |
|--------------------------------------------------------------|--|--|--|--|--|
| ① providing & fixing Bench Mark                              |  |  |  |  |  |
| Qty vide page No - ① TMB                                     |  |  |  |  |  |
| 0.500 km @ Rs 32566.64/km - Rs 16,283 =                      |  |  |  |  |  |
| ② Clearing & grubbing of Road land.                          |  |  |  |  |  |
| Qty vide page ① TMB -                                        |  |  |  |  |  |
| 0.8 Hec @ Rs 49464.05/Hec - Rs 8904 =                        |  |  |  |  |  |
| ③ providing Subgrade under shoulder.                         |  |  |  |  |  |
| Qty vide page ① TMB.                                         |  |  |  |  |  |
| 375.25 m <sup>3</sup> @ Rs 15518/m <sup>3</sup> - Rs 58309 = |  |  |  |  |  |
| T = Rs 83,496 =                                              |  |  |  |  |  |



Continuation

Continuation

| Particulars                                                                       | Details of actual measurement |    |    |    | Contents of area   |
|-----------------------------------------------------------------------------------|-------------------------------|----|----|----|--------------------|
|                                                                                   | No.                           | L. | B. | D. |                    |
|                                                                                   |                               |    |    |    | BF-R 30,97,283=    |
| (14) providing & fixing<br>reflective<br>traffic sign                             |                               |    |    |    |                    |
| (i) 600mm equilateral<br>triangle                                                 |                               |    |    |    |                    |
| 2 Nos @ R 3476.28/-                                                               |                               |    |    |    | R 6953=            |
| (ii) 600mm circular                                                               |                               |    |    |    |                    |
| 1 No @ R 4701.95/-                                                                |                               |    |    |    | R 4702=            |
| (iii) 900mm octagon                                                               |                               |    |    |    |                    |
| 1 No @ R 4576.48/-                                                                |                               |    |    |    | R 4576=            |
| (iv) 600x450 rectangular                                                          |                               |    |    |    |                    |
| 2 Nos @ R 6603.17/-                                                               |                               |    |    |    | R 13206=           |
| (15) providing & fixing<br>applied thermoplastic<br>paint<br>qty vide page 8 TMB- |                               |    |    |    |                    |
| 100m <sup>2</sup> @ R 8341.11/m <sup>2</sup>                                      |                               |    |    |    | R 83411=           |
|                                                                                   |                               |    |    |    | R 3210,131=        |
| (16) GST 12%                                                                      |                               |    |    |    | R 385,215=         |
| (17) Labour cess 1%                                                               |                               |    |    |    | R 3210=            |
|                                                                                   |                               |    |    |    | T= R 36,27,447=    |
| Less 10% Below                                                                    |                               |    |    |    |                    |
| as per Agreement - (1) R 36,27,447=                                               |                               |    |    |    |                    |
|                                                                                   |                               |    |    |    | Total R 32,64,702= |



## Sch. XLV-Form No. 134

| Particulars            | Details of actual measurement |    |    |    | Contents of area               |
|------------------------|-------------------------------|----|----|----|--------------------------------|
|                        | No.                           | L. | B. | D. |                                |
|                        |                               |    |    |    | <del>BF - Rs 32,64,702 =</del> |
|                        |                               |    |    |    | BF - Rs 32,64,702 =            |
| Less previous payment. |                               |    |    |    | — GRs 22,85,275 =              |
| DAo                    |                               |    |    |    |                                |
| C&P                    |                               |    |    |    | Net Rs 9,79,427 =              |
| 15/11/2021             |                               |    |    |    |                                |
| Checked                |                               |    |    |    |                                |
| 10.12.2020             |                               |    |    |    |                                |
| 10/12/2020             |                               |    |    |    |                                |
| TE                     |                               |    |    |    |                                |