

प्रमाणित किया जाता है कि
 इस कपी प्रमाणित है तथा इसका
 कुल 100 (एक सौ) पन्ना मिला है
 जिसे सहपत्र अभिप्रेता, आशीषा
 कार्ड विभाग, भागानपुर के नाम
 से निर्गत किया जाता है।

(Signature)

कार्यपालक अभियन्ता
 ग्रामोपकार विभाग
 कार्य प्रमंडल, पपुआ

29/8/20

Sch. XLV-Form No. 134

पपुआ DIVISION

भागानपुर SUB-DIVISION

MMCSY के अंतर्गत 1049 से
 ओरगैन्स फस।

MEASUREMENT BOOK

No. 1447

Name of Officer सहपत्र अभिप्रेता,

2110 काठ वि, भागानपुर

Date of first entry _____

Date of last entry _____

1.

Name of work -

Situation of work -

Agency by which work is executed -

Date of measurement -

No. and date of agreement.

(These four lines should be repeated at the commencement of the measurements relating to each work).

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
First R/A Bill					
New - Cons ⁿ of road from 1049 to					
Organ.					
N/A - Satya Narayan Singh					
Cons ⁿ Pvt Ltd.					
Vill - Narayanpur					
Po + P.S - Chenari					
Dist - Rohtak					
Agreement No - SBD - 40/2020-21					
Accepted rate - 4.25% Below					

Agreement value - Rs 10944591 = ∞

D.O.C - 10.08.2020

Date of completion - 09.08.2021

Dtm - 14.12.2020

① Setting out with R/A and

Bm - do - all

Qty (53 Nos x 30.00 + 10.00)

= 1600.00 m.

or 1.60 Km - 1.60 Km

② clearing and grubbing of

road. land - do - all

Qty (53 Nos x 30.00 + 10.00) x 6.00

= 9600.00 m²

or 0.96 Hae - 0.96 Hae

Continuation

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
ABSTRACT OF COST					
(1) Setting out work with const ⁿ of R.P and B.M. - do. all					
Qty vide item No - (1)					
T.M.B Page No - (1)					
Qty 1.60 Km					
@ R 6498.46/Km - R 10397 = 54					
(2) Clearing and grubbing of road land - do - all					
Qty vide item no - (2)					
T.M.B Page No - (1)					
Qty 0.96 Hec					
@ R 58358.96/Hec - R 56024 = 60					
(3) Const ⁿ of embankment with approved material obtained from borrow pits - do - all					
Qty vide item NO. (3)					
T.M.B Page no - (3)					
Qty					
lead up to 100 M - 1241.12 m ³					
@ R 209.83/m ³ - R 260424 = 20					
lead up to 1000 M - 310.28 m ³					
@ R 215.76/m ³ - R 66946 = 01					
(4) Const ⁿ of sub grade and earthen shoulder - do - all					
Qty vide item No - (4)					
T.M.B Page No - (3)					

Continuation

@ R 393786 = 35
 393792.35

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
		3.5	4	3937	86 = 35
Qty		359	9.50	m ³	
@ R	215	92	m ³	R	777204 =
(5) const of granular sub base					
by providing well graded					
material - do - do					
Qty vide item No -	(5)				
T.M.B Page No -	(4)				
Qty	1296	00	m ³		
@ R	333	3.67	m ³	R	4320436 = 32
(6) providing laying spreading					
and compacting 15m Gr. M.					
- do - do					
Qty vide item No -	(6)				
T.M.B Page No -	(5)				
Qty	449	96	m ³		
@ R	4349	84	m ³	R	1957254 =
Total R.					7448686.7
					7448680 = 71
Roundup @ R					0 = 29
Total R					7448687
					7448684 =
100 4.25% below					316569 = 25
					316569 = 25
Total R					7132112 = 20
					7132118 =
14.12.2020 AB 16/12/2020 A-E As per EP OS/H/21					

Continuation