

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work:- Restoration of work from Mangeshi Hospital to Punarwara Bankh.					
Name of Agency:- Departmental					
Date of entry:- 27/10/2020					
(1) providing supplying laying, spreading of brick bats in all completion job -/-					
ch.	No	L	B	D	Qty. in m ³
	1	35	$\frac{4.5+5}{2}$	0.8	133.0 m ³
	1	25	$\frac{6.5+4.5}{2}$	$\frac{1+1.2}{2}$	151.25 m ³
	1	10	3.8	$\frac{0.35+0.55}{2}$	17.1 m ³
	2	11.65	1.25	0.37	10.78 m ³
	2	8.25	1.3	0.34	7.29 m ³
	1	8.6	1.4	0.32	3.85 m ³
	2	16.25	1.25	0.34	13.81 m ³
	1	9.25	3.4	0.36	11.32 m ³

Continuation

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
	1	7.85	2.10	0.350	5.77 m ³
	1	9.5	1.840	0.340	5.94 m ³
	2	15.25	1.250	0.310	11.82 m ³
	1	8.5	3.4	0.350	10.12 m ³
	Total Qty				382.05 m ³
Deduction for voids 10% $\ominus$					38.21 m ³
Total Qty $\rightarrow$					343.84 m ³
Santosh Kumar 27/10/2020 J-E 25/10/20 JE 25/10/20 AR					

Continuation

Abstract of ^{Qty. 3} cost

9

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(1) Providing supplying laying, spreading of brick bats					
Qty. vide T.M.B.P (7) to (8)					Item No (1)
Qty:- 343.84 m ³				@ 2033.34/m ³	699143200
					1
				Q-5	699143200
Santosh v fankar 27/10/2020 J.E				25/10/20 JE	
				A.S.V.K. 28/10/20 A-12	

Continuation

Certified that this measurement
book contains one hundred (100)
Page in machine numbering only
issued to Shree Ashutosh Kumar
A.E. R.W.D. Work Sub-Division
Bachaha.



Executive Engineer
Rural Works Department
Works Division, Muzaffarpur East-2
10/9/20

Sch. XLV-Form No. 134

DIVISION

SUB-DIVISION

MB. No - 1202

Measurement Book

No.

Name of officer

Date of first entry

Date of last entry