

N/Scheme: — Baurthigla Dahaneri Path to Gulaihiya Bigla
length — 2.60 K.M.

N/contractor: — M/S Dhanebhwa Nath construction.

Measurement Book

Schedule XLV-Form No. 134

Ag no: — 12/MBD/2020-21

स्टेट नंबर: — 64-12-311

DIVISION

SUB-DIVISION

1181

Name of Work-
 Situation of Work-
 Agency by which work is executed-
 Date of Measurement-
 No. and date of agreement

(These four lines should be repeated at the commencement of the measurement relating to each work)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of Work: Repair of road and					
Five years maintenance of					
Road Bari bigha Dalmi Pat					
to Gulariya bigha under					
354 MR. New maintenance policy					
2018 in Jhansu Block.					
(Pkg - MR-N/19-20 Mousushi/06)					
N/Contractor: - M/s Dhaneshwar Nath					
Construction					

App No: - 12/M.13.0/2020-21
 Accepted etc - On B.O. &
 Start date: - 14/8/20
 Int. dt of Completion - 13/5/2021
 Work done

(1/22) P/W & Fixing Typical.
 354 MR Informatory.
 Signal Logo Boards -
 Qty: 2 Nos

(2/1) Clearing & grubbing road
 land - do - do. (Comp. S)

1 x	25 x	30.00 x	1.00 (M)	= 750.00 M ²
1 x	2 x	30.00 x	1.00 (M)	= 60.00 M ²
1 x	1 x	3.00 x	1.00 (M)	= 3.00 M ²
				= 813.00 M ²

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
8/9 P/R applying Take Coat with embo (R-1) @ 0.225 18/100					
7773.75 M ² (P/8, R/L 1/9)					
@ 11=73/M ²					₹ 91,186=00
9/10 P/R laying S.D.B.C. — do — up. 0.25					
= 194.344 M ³ (P/9, R/L 2/10)					
@ 8603=27/M ³					₹ 16,71,994=00
10/22 P/R Finishing Typical 'Lap' Board — —					
2 Nos (P/1, R/L 1/22)					
@ 11763=99 each					₹ 2372700
11/21 P/R laying hot applied Thompson's Cup					
2.5 m thick — —					
= 419.40 M ² (P/9, R/L 3/21)					
@ 730=75/M ²					₹ 3,06,477=00
Total,					₹ 26,74,387=00
12/31 Add 1% Lab Cost - (+) ₹					36744=00
13/32 Add 12% GST -- (+) ₹					4,40,926=00
Payable —					₹ 41,52,057=00
Less: —					₹ 35,47,560=00
<i>[Signature]</i> 08/01/21					
<i>[Signature]</i> 01/11/21					
<i>[Signature]</i> 11/11/21					

Allotment Received from
BRDA vide Letter No-OSdt-121-21
Continuation
Project ID-10100402015
₹ 35,47,560=00