

2nd and final bill

8

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(1) Name of work → Adal per dhari me kada nadi per Dharmveer Yadav ke ghar ke nikat R.C.C Pulija k nikam.					
(2) Agency → Ranjita Kumari					
(3) Agreement no → 37/S.O.D/2019-20					
(4) Date of start → 18-02-2020					
(5) Date of completion → 17/08/2020					
(6) Date of entry → 10/01/2021					
(7) Actual date of comp → 10/08/2020					

(1)					
(1) Construction of embk. met with material					
Qty vide M.B no - 8(282)					
Per sq - (8) 12.77 m ³					
@ Limit - 12.00 m ³					
@ 149.39/m ³					1793=00
(2)					
(2) Granular sub base with well graded material					
Qty vide M.B no - (282)					
Per sq - (8) 16.99 m ²					
Qty vide M.B no - Per Limit - 16.88 m ²					
@ 2373.44/m ²					40.064=00
					B. 41.857200

Continuation

B.I. No. 41,857200

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
③ w.d.m. grading - 3.					
at side m.b. No. (2282)					
paym - ⑧ 5.80 m ²					
Limit - 5.63 m ²					
④ 2972.54/m ²					16735200
④ cement concrete pavement					
m-30.					
at side m.b. No. (2282)					
paym - ⑧ 11.80 m ²					
④ 6390.23/m ²					75405200
⑤ earthwork in excavation					
of structures to					
at side pay - ① 303.29 m ²					
⑥ 285.17/m ²					86489200
⑥ providing sand filling in					
foundation to					
at side pay - ① 39.597 m ²					
⑥ 473.64/m ²					18756200
⑦ brick flat soling in					
foundation to					
at side pay - ② 295.04 m ²					
⑥ Limit - 285.182 m ²					
⑧ 266.83/m ²					76095200
⑧ providing P.C.C. m-15 concrete					
for plain concrete in open					
foundation to					
to					

315.337200

Continuation

D.F.A. 315337200

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Qty of concrete pay - (2)					76.79 m ²
@ 5162.57/m ²					241557=00
9/9) Providing P.C.C. m-15					
Concrete for blinding					
Qty of concrete pay - (2)					141.995 m ²
@ 5162.57/m ²					733059=00
10/10) supplying, fitting and placing HYSD bar reinforcement					
Qty of concrete pay - (2)					0.48 m.t
@ 58034.37/m.t					278562=00
11/11) Plain/reinforced concrete in substructure					
Qty of concrete m. d. no - (282)					
pay no - (9)					45.00 m ²
Qty of T.M.B. pay - (3)					75.24
T.M.B. 120.24					
@ 6023.04/m ²					724310=00
12/12) supplying, fitting and placing HYSD bar reinforcement					
Qty of T.M.B. pay - (3)					11.806 m.t
@ 58186.06/m.t					46898=00
					1
					12088.917=00

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
(13) Plain/reinforced concrete in substructure					
Qty side pay - (3) 5.98 m ²					
@ 6023.04/m ²					36018200
(14) Providing R.C.C. m-25 in deck slab					
Qty side pay - (3) 36.56 m ²					
@ 7157.40/m ²					26167500
(15) supplying, fitting and placing H.V.S.P. bar reinforcement					
Qty side pay - (4) 2.89 m ²					
@ 59355.62/m ²					171538200
(16) Providing & filling joint sealing compound					
Qty side pay - (4) 22.5 m					
@ 32510/m					7315200
(17) Plain/reinforced concrete in substructure					
Qty side pay - (4) 7.39 m ²					
@ 6023.04/m ²					44558200
(18) Providing filter media with granular					

Rs. 26,10,021200

Continuation:

B.f.A. 26/10.021200

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Qty vide M.B. No - (2282)					
Pay no - (9)				8.66 m ²	
Qty vide pay no - (9)				40.07 m ²	
				48.73 m ²	
(19) @ 2858.16/m ²					139278200
(20) Provide P.C.C. m-15					
Grade levelling					
Course					
Qty vide M.B. No - (2282)					
Pay no - (9)				8.57 m ²	
Limit - 7.035 m ²					
@ 4990.69/m ²					35110200
(20)					
(21) Reinforced cement					
concrete in approach					
slab					
Qty vide M.B. No - (2282)					
Pay - (9)				14.21 m ²	
Limit - 14.07 m ²					
@ 10382.24/m ²					146078200
(21)					
(22) Provide and lay					
celest concrete wearing					
Course					
Qty vide pay - (5)				8.674 m ²	
@ 11258.85/m ²					97659200
(22)					
(23) Provide weep holes					

M. 30.28.146200

Continuation

B.F.N. 30,28,146200

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
obj nke m.s. no - (2282)					
pay no - ⑨ 31 nke					
obj nke pay - ⑨ 27 n					
55 nke,					
Limit - 54 nke.					
② 118.40/nke					6394200
					B. 3034540200
Add 1% Labour cost					30345200
Add 12% G.S.T.					364145200
					B. 3429030200
Less 0-10% below					3429200
					B. 3425601200

Less previous payment L 2693.754200
B. 7.31847200

DAO

C&P

10/01/2021
11/01/2021

Amari ma kada nadi' par R.C.C Puliga

Abstract — ②

Measurement Book

Schedule XLV-Form No. 134

~~Smt. Ranjita Kumari~~
Myaz

DIVISION

Dherke

SUB-DIVISION

Nabard

2283