

M.B. No - 432/20.21

Schedule XLV Form No.-134

BIHAR P.W.D.

अध्याग आगा सुविधा २१-अग्रणी पय एडर

अररर

DIVISION

सुविधा २१

SUB-DIVISION

MEASUREMENT BOOK

1st & o/c bill

Name of work-

Situation of work-

Agency by which work is executed-

Date of measurement-

No. and date of agreement.

(These four lines should be repeated at the commencement of the measurement relating to each work.)

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of the Road.					
⇒ Amara bhagu ghusiyar to murali road (FDR)					
INDEX					

Date of measurement 12-10-2020

① P/V & laying spreading
brick bats in cut portion
as required do all com job

$$2 \times 4.30 \times \frac{2.60 + 1.30}{2} \times 1.30 = 21.80$$

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
	3.5	$\frac{3.75+4.35}{2}$	3.5	0.30	4.25 m^3
AV	2.50	$\frac{3.75+4.55}{2}$		0.40	4.15 m^3
	5.50	$\frac{3.75+6.25}{2}$		1.60	47.08 m^3
Total qty =					77.28 m^3
② Local sand filling in					

Foundation Perch as per drawing -----

AV	2	4.30	3.75	0.100	3.22 m^3
	3.50	3.75		0.100	1.31 m^3

$$2.50 \times 3.75 \times 0.100 = 0.93 \text{ m}^3$$

$$5.50 \times 3.75 \times 0.100 = 2.06 \text{ m}^3$$

$$\text{Qty} = 7.52 \text{ m}^3$$

$$\text{Limit} = 4.82 \text{ m}^3$$

12-12-2020
S.E.

Continuation

ABSTRACT OF WORK.

Sch. XLV-Form No.134

3

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Date	12-10-2020				
① Local sand filling					
- - - All comp. job					
Qty vide T.M.B. & page-2					
Qty = 4.82 m ³					
@ Rs 635.13/m ³					
Rs 3061.00					
② P/V & laying spreading					
brick bats					

Qty vide T.M.B. & page-2					
Qty = 77.28 m ³					
@ Rs 2147.40/m ³					
Rs 165951.00					
Total Rs					169012.00

Amr. 12-10-2020
 A.E.

JS 12-10-2020
 J.E.

Continuation