

MMGSY अन्तर्गत Const. of Road Kyrghbhar

Dhanku ^{Schedule XI Y-F} ^{From No-134} ^{to 19}

Agreement No-08/SRD/MMGSY-2019-20

Name of Confrac. Babar Ali

DIVISION
ARARIA

Const. Cost - 6788036=00

SUB - DIVISION

Maint. Cost - 558063=00

SIRTTI

Total - 7346099=00

Measurement Book

Date of Commence :- 02/09/19

Date of completion :- 01/09/2020

M.B.No-1967

Final
5th and 10th Bill

5th and Final bill

26

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work - Const. of road					
from Karkhari Dhamuk Tola					
west to Brahman Tola work					
masonry with 5 years mant					
Agency - Babar Ali					
Agreement No - 08/SBD/2019-20					
Date of commencement - 2-9-2019					
Intended dt of completion - 1-9-2020					
Actual dt of completion - 28-6-2020					
Date of measurement - 15-1-2021					
Work done - Further measurement					— ml.

(1/2/2021)
15/1/2021
JE
Sikr

ABSTRACT OF COST

(1/1) Const. of reference &
working benchmark etc -

5 Nos CR 2155-03/No - 10775=

(V-TMB P-21/1)

(2/2) Clearing & grubbing of
road land etc - all

0.46 Hec CR 49743-14/11 - 22882=

(V-TMB P-21/2)

Total 33657=

Continuation

CD-

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
			B.F.		Rs 2291044=
(14/51) P/V & firing logs & info. board etc - all					
0.1 m ² @ Rs 9473 = 88/100 - Rs 9474 = 10					
(V-TMB P-23/14)					
(15/52) P/V & firing Citizen & Maint board etc					
1.2 m ² @ Rs 9500/100 - Rs 19000					
(V-TMB P-23/15)					
(16/53) P/V & applying primer & road marking etc					
191.20 m ² @ Rs 857.84/m ² = Rs 163445.					
(17/54) P/V & applying two coats water based Cement paint etc.					
40.0 m ² @ Rs 1057.20/m ² = Rs 42288.					
(V-TMB P-23/17)					
Total					Rs 7525251=
Less 10% below					(-) Rs 752525.
					Net Rs 6772726=
Less previous payment (-)					Rs 6376752=
					Net Rs 395974=

Continuation

15/1/02
JE
Skt16/1/21
AE, Skt