

Particulars	Details of actual measurement				Contents of area
	No.	L	B	D	
4th on A/c bill					
N/w. construction of road from square road to square Bygha Bhuiya Bygha.					
Agency. Smt. Nirxala Devi					
Agreement no. 04 (Smt)/2020-21					
Date of work start. 08/06/2020.					
Date of completion. 07/03/2021					
Date of entry -					
Measurement - NIL					
ABSTRACT OF COST					
① Clearing and grubbing road (cont.)					
0.574 ha. vide TMS P-14					
@ 51133 = 76/ha - 29146 = 0					
② Excavation for roadway in soil (Box cutting)					
28.12 m ³ vide TMS P-14					
@ 74 = 16/m ³ - 2085 = 0					
③ Const. of embankment with appr. material deposited from roadway.					
16.87 m ³ vide TMS P-14					
@ 26 = 11/m ³ - 440 = 0					
④ E/w excavation for front of structure.					
46.98 m ³ vide TMS P-14					
@ 267 = 34/m ³ - 12653 = 0					
⑤ Provision of c.c. n-15 in open foundation					

Continuation
 8.54 m³ vide TMS P-14
 @ 5083 = 62/m³ - 43414 = 0
 ₹ 87738 = 0

Particulars	Details of actual measurement				Contents of area
	No.	L	B	D	
			B.F.S.		87738 = 0
⑥ Providing p.c.c. 15-20 cm sub-structure.					
45.49 m ³ wide T.M.B.P. 15					
					@ 5880 = 0/15 ³ — 267483 = 0
⑦ Providing and laying p.c.c. N.P. 4 pipe of 600 mm φ.					
22.50 m wide T.M.B.P. 15					
					@ 1038 = 67/15 — 23370 = 0
⑧ Providing and laying p.c.c. pipe of 300 mm φ.					
30.00 m wide T.M.B.P. 15					
					@ 906 = 00/15 — 27180 = 0
⑨ Construction of embankment with material obtained from borrow pits.					
wide T.M.B.P. 15					
(i) For 1000 m long					
507.63 m ³					@ 174 = 99/15 ³ — 88805 = 0
(ii) For 100 m long					
169.21 m ³					@ 131 = 03/15 ³ — 22172 = 0
⑩ Construction of subgrade and earthen shoulders.					
wide T.M.B.P. 15					
(i) Length upto 1000 m long					
468.64 m ³					@ 176 = 58/15 ³ — 82752 = 0
(ii) Length upto 100 m					
644.44 m ³					@ 141 = 17/15 ³ — 90976 = 0
⑪ Construction of G.S.B.					
444.60 m ³ wide T.M.B.P. 15					
					@ 2714 = 95/15 ³ — 1207067 = 0

Continuation

K. 1897543 = 0

