

MMGSY - 1087 Musheha to Kurmaavan Bank
- 1.195 Km

Schedule XLV Form No. 134.

Agreement No. 42/5BD/2020 - 2021
M/S Azad Construction

DIVISION

Dobhi

SUB-DIVISION


Ny.B.No. 12


Measurement Book

Date of work Started - 30.06.2020

Date of Completion - 29.06.2021

certified that this M.B Contains of
to 100 machine printed Pages this
M.B is issued in favour of Sri Brajkishore,
Prasad A.E. R.W.D Works Sub Division
Dobhi


Executive Engineer
RWD, Works Division
Sherghati
18/7/2020

The M.B. bearing no. 1212 is
reissued to Shri Chandra
Lal Sunar, J.E. 
19.7.20
A.E.

Sch. XLV-Form No. 134

Sherghati DIVISION
Dobhi SUB-DIVISION

Measurement Book

No. 1212

Name of officer _____

Date of first entry _____

Date of last entry _____

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
			131 P.R.S.		414073=
3. clearing and grubbing Road Land quantity					
vide page (6), 0.75 Hectare.					
@RS. 51167.75/Hectare					RS. 38371=
4. Construction of granular sub-base on area					
vide page (2), 537.13 sq m					
@RS. 1763.13/sq m					RS. 947030=
5. Providing Laying and spreading and compacting stone metal grade					
vide page (3), 314.16 sq m					
@RS. 2561.72/sq m					RS. 804790=
6. Construction of unreinforced cement concrete Pavement in road					
Quantity vide page (3) 428.40 sq m					
@RS. 5445.73/sq m					RS. 2332951=
7. E/W in ex G.M.C. in foundation of structure Quantity					
vide page (4), 102.97 cu m					
@RS. 294.73/cu m					RS. 30348=
					C. OR. 4567563=

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
				P.P.R.S.	4567563-
8. Providing plain concrete MIS in foundry class vide Refe- (4), 11.85m ³ @RS. 4341.86/m ³ RS. 514512					
9. Providing Plain Concrete MIS in foundry Quarry vide Refe- (4) 64.36 m ³ @RS. 4584.98/m ³ 295089-					
10. Pouring P.C.C. type grade concrete of sub structure - Quarry vide Refe- (4). 39.17 m ³ @RS. 5011.76/m ³ 196311-					
11. Providing and laying IS M20 cement concrete Hume Pipe - 60mm - HD Quarry vide Refe- (5) 15m @RS. 1262.60/m RS. 18939-					
12. Laying Bedding on well compacted sand medium Quarry vide Refe- (5), 6.98m ³ @RS. 478.11/m ³ RS. 3337-					
				(S.R.)	5132690=

Continuation

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
				10.11.25	5132690=
13. Filling in form of form					
Qty. of concrete (5) -					
10.62 m³ @ RS. 478.11/m³					RS. 5078=
14. Providing P.C.M. 20					
in Substructure every					
width (5) - 3.38 m					
@ RS. 5277.23/m³					RS 17837=
15. Supplying, filling					
and placing Hyso bar					
reinforcement every					
width (5) - 10.66 m					
@ RS. 51314.25/m³					34119=
16. Providing and supplying					
reinforced concrete					
in Super Structure					
Deck Slab. Quantity					
Ref - (6), 3.74 m					
@ RS. 6034.46/m³					RS. 22569=
17. Back Filling behind					
Abut, R/W, W.R. Wall every					
width (6), 35.38 m					
@ RS. 750.88/m³					RS. 26566=
Add 1% Labour					RS. 5238859=
31.10.20 Add 12% G.S.T					RS. 52,389=
J.E Add 8% Storage					RS. 6,28,663=
					RS. 1,25,000=
					RS. 60,44,911=

31.10.20

31.10.20

1st on A/c Bill

11

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Received Allocation from RWD vide letter No. 190 WE 07/12/2020					
					Rs. 10,88,084.20
Memo of payment for Rs. 10,88,084.20					
By S.D 8% → Rs. 87,047.20					
By I.T 2% → Rs. 21,762.10					
By L.C 1% → Rs. 10,881.10					Rs. 1,14,162.10
By CWT 1% → Rs. 10,881.10					
By SGT 1% → Rs. 10,881.10					
By Roy (E/W) → Rs. 72,716.20					
By Cheque → Rs. 8,73,916.20					
					Rs. 10,88,084.20

Passed for Rs. 10,88,084.20 (Ten lakh eighty eight thousand eighty four) only

Pdij krishna
22/12/2020

Executive Engineer
RWD, Works Division
Sherghati

22/12/2020