

# Schedule XLV-Form No. 134

Tezrahi Chauk to Malan Tol

সিউর খি়া ১৯৭১ খি়া ১৪ই আগষ্ট **DIVISION**

সিউর খি়া ১৯৭১ খি়া ১৪ই আগষ্ট **SUB-DIVISION**

2339

Agency - Sai Manoj Jha, Satalakha.

**MEASUREMENT BOOK**

Name for work—

Situation of work—

Agency by which work is executed—

Date of measurement—

No. and date of agreement.

(These four lines should be repeated at the commencement of the measurements relating to each work.)

| Particulars | Details of actual measurement |    |    |    | Contents of area |
|-------------|-------------------------------|----|----|----|------------------|
|             | No.                           | L. | B. | D. |                  |

Station A to B

Name of work: — Construction of Road  
from Tetrahi chauri to  
Mallah tal under MMB Sykes  
L = 0.75 Km

Name of Agency: — Sri Manoj Jha.  
A7 - Satlakha, Rahika,

Aggt No - 109 SBD/202021

Date of start - 11-09-2020

Date of completion - 10/06/2021 (As per Aggt)

work done

2) Clearing & Grubbing road land —

|      |        |                       |   |                        |
|------|--------|-----------------------|---|------------------------|
| 2x5x | 30.00x | $\frac{1.5+2.00}{2}$  | — | 525.00 m <sup>2</sup>  |
| 2x5x | 30.00x | $\frac{1.5+2.00}{2}$  | — | 525.00 m <sup>2</sup>  |
| 2x5x | 30.00x | $\frac{1.25+2.00}{2}$ | — | 525.00 m <sup>2</sup>  |
| 2x2x | 30.00x | $\frac{1.25+2.25}{2}$ | — | 210.00 m <sup>2</sup>  |
|      |        |                       |   | 1785.00 m <sup>2</sup> |

Continuation