

प्रमाणित किया जाता है कि इस मापी
पुस्तक में क. स. ७१ सी १०० तक का माप पुन्ना है।
इस मापी पुस्तक को श्री भगवान प्रसाद स. अमि.
ग्रामीण कार्य विभाग का अणु प्रमाण
नरकाटियागंज के नाम से निगमि किया
जाता है।

सिंह

कार्यपालक अभियंता
ग्रामीण कार्य विभाग
कार्य प्रमंडल नरकाटियागंज

6/12/20

Issued to Sri Bipin Kumar
J E Rwo

Sch, XLV-Form No. 134

कार्यपालक अभियंता

ग्रामीण कार्य विभाग

DIVISION

कार्य प्रमंडल नरकाटियागंज

नरकाटियागंज

SUB-DIVISION

Measurement Book

No. 1358

2020-21

Name of Officer

FDR 2020

1

Name of Work -

Situation of work -

Agency by which work is executed -

Date of measurement -

No. and date of agreement -

(These four lines should be repeated at the commencement of the measurements relating to each work).

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work -	FDR				
Name of road -	Dhabha to Indrawa				
Agency -	Departmental				
Authority -	Executive Engineer, RWD works Division, Navkatiyaganj				
Dir -	RWD, Navkatiyaganj				
Block -	Navkatiyaganj				
Dist. -	West Champaran				

RECORD ENTRY

1) const of embankment with
material obtained from roadway
cutting - do all comp.

$$1 \times 50 \times \frac{(1+2.0)}{2} \times \frac{(2.0+2.3+2.5)}{3} = 170.00 \text{ m}^3$$

$$1 \times 40 \times \frac{(1.0+1.5)}{2} \times \frac{(1.0+1.5+2.0)}{3} = 75.00 \text{ m}^3$$

$$10 \times 5 \times \frac{(1.2+1.4)}{2} \times \frac{(0.60+0.30)}{2} = 29.25 \text{ m}^3$$

$$= 274.25 \text{ m}^3$$

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
2) Placing tractor at loading point with front end - do - all comp.					
Qty. same as above item - 274.25 m ³					
Bhawan 14/09/2020 J.E.					

RECORD ENTRY

1) Const. of embankment with material obtained from roadway cutting - do - all comp.

$$2 \times 10 \times \frac{(1.25 + 1.55)}{2} \times \frac{(0.5 + 1.0)}{2} = 21.00 \text{ m}^3$$

$$2 \times 80 \times \frac{(1.0 + 1.2)}{2} \times \frac{(0.3 + 0.6)}{2} = 79.20 \text{ m}^3$$

$$2 \times 60 \times \frac{(0.75 + 1.0)}{2} \times \frac{(0.3 + 0.6)}{2} = 47.25 \text{ m}^3$$

$$= 147.45 \text{ m}^3$$

