

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
	3rd	On	At	Bill	
Name of the work: →					
		Const. of M.M.Bisy			
		Road from Takira			
		Prasay to Rai Tola			
Name of the Agency: Rai Kishore Akela					
		Ramnagar, W. Champana			
Agg. NO - 47/2019-20					
Agg. Amount - 1,25,13,242/-					
Date of start - 28.01.2020					
Date of completion - 27.01.2021					
Date of Entry: 18.12.2020					
1) Excavation of F/w in					
form - do - all comp.					
Rat - $2 \times 2.50 \times 6.00 \times 1.00 = 30.00 \text{ m}^3$					
Cut off wall - $2 \times 2 \times 6.00 \times 0.50 \times 1.60 = 19.20 \text{ m}^3$					
Site clearance & levelling upto					
Red Javel = 6.00 m ³					
= 55.20 m ³					

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
<u>Abstract of cost</u>					
1/1) Const. of Reference & working					
Benchmark - do - all comp.					
QVTMB P-(15) = 1.455 KM					
② Rs. 12513.60/KM = Rs. 18,207.00					
2/1) Const. of Reference pillars					
Buried - do - all comp.					
QVTMB P-(15) = 1.455 KM					
② Rs. 12954.03/KM = Rs. 18,848.00					
3/2) providing clearing and grubbing - do - all comp.					
QVTMB P-(15) = 0.44 Hect.					
② Rs. 49809.13/Hect. = Rs. 21,916.00					
4/3) Const. of embankment lead					
1000 m - do - all comp.					
QVTMB P-(16) = 1263.62 m ³					
② Rs. 187.92/m ³ = Rs. 2,37,459.00					
5/4) Const. of embankment lead					
100 m - do - all comp.					
QVTMB P-(15) = 2948.43 m ³					
② Rs. 143.08/m ³ = Rs. 4,21,861.00					

C.O. = Rs. 7,18,291.00
Continuation

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
			B.F. = R1.	7,18,	291.00
6/6) Providing Box cutting do all complete job.					
QVTMB P-15 = 131.78 m ²					
@ R1. 82.01/m ² = R1.				10,	807.00
7/8) Providing Granular sub-base do all complete job.					
QVTMB P-15 + 26					
= 411.30 + 177.90 = 589.20 m ³					
@ R1. 3534.72/m ³ = R1.				20,82,	657.00
8/9) Providing WBM Gr. III do all complete job.					
QVTMB P-27 = 301.96 m ³					
@ R1. 4386.53/m ³ = R1.				13,24,	557.00
10/13) Providing unreinforced P.C.C. do all comp.					
QVTMB P-28 = 272.70 m ³					
@ R1. 8437.81/m ³ = R1.				23,00,	991.00
11/20) Providing mm by sign band do all comp.					
QVTMB P-29 = 2 Nos.					
@ R1. 11703.56/No. = R1.				23,	407.00

Co. = R1. 64,60,710.00
Continuation

Continuation

Continuation