

N. B. No. 180

Measurement Book

Schedule XLV-Form No. 134

DIVISION

SUB-DIVISION

mm 614-5C

Name of Work -

Situation of work -

Agency by which work is executed -

Date of measurement -

No. and date of agreement -

(These four lines should be repeated at the commencement of the measurements relating to each work).

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
Name of work: -					
Dihri Tilautha Purl					
Chakraborty (Gum) to					
Shimpu Jola					
Budhan Bigha					
Name of Contractor: -					
Chandra Kishore					
No. of agreement -					
07/2020-21					
Date of work start -					
11-05-2020					
Date of Completion -					
10-02-2021					

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
<u>Abstract of Vols at</u>					
(1) Clearing & grubbing road land					
Qty vide item no (1) - P(1) of TMB					
0.27 Hect @ Rs 49496.70					Rs 13364 = 00
(2) Box cutting					
Qty vide item no (2) - P(1) of TMB					
32.715 m ³ @ Rs 74.00					Rs 2424 = 00
(3) Const. of embankment with approved material - do - do					
Qty vide item no (3) - P(1) of TMB					
19.629 m ³ @ Rs 26.06					Rs 512 = 00
(4) Const. of embankment with material obtained from borrow pit					
Lead 100 m					
50 m ³ @ Rs 130.86					Rs 66739 = 00
For 1000 m lead					
230 m ³ @ Rs 174.83					Rs 57694 = 00
(5) Subgrade and cantment shoulder					
Qty vide item no (4) - P(2) of TMB					
126.65 m ³ @ Rs 176.47					Rs 24115 = 00
(6) Const. of granular sub-base					
Qty vide item no (5) - P(2) of TMB					
106.695 m ³ @ Rs 2386.80					Rs 254660 = 00
(7) WBM (V.U. 11)					
Qty vide item no (6) - P(2) of TMB					
109.88 m ³ @ Rs 3598.70					Rs 3,95,926 = 00
(8) Providing & fixing logo project					
Qty vide item no (7) - P(2) of TMB					
2 no @ Rs 9186.58					Rs 18373 = 00
					Rs 8,33,307 = 00

Continuation

Sch. XLV-Form No. 134

Particulars	Details of actual measurement				Contents of area
	No.	L.	B.	D.	
			B.F	Rs	8,33,307 = 00
Add U.S.T 12%.				Rs	99,997 = 00
Add 1% labour charges				Rs	8333 = 00
				Rs	9,41,637 = 00
less 10% as per agreement					94164 = 00
				Rs	8,47,473 = 00
Deduct previous payment				Rs	7,08,484 = 00
				Rs	1,38,989 = 00
<i>(Signature)</i> 26/12/2020 A-E <i>(Signature)</i> 12/11/20 <i>(Signature)</i>					