

Name of work - 1

Situation of work -

Agency by which work is executed -

Date of measurement.

No. and date of agreement

(These four lines should be repeated and the commencement of the measurement relating to each work.)

Particulars	Details of actual measurement				Contents or area
	No.	L.	B.	D.	
N/Work - Construction of					
Road NH-80 to					
Khirkhiya Village					
high school and middle					
school via mandal					
Tola. Under mmsu					
(Sec) under Sultangaj					
Block.					
N/Agency - Roy. Construction					
makandpur, Ramnuchar					
Makandpur, Patragalben.					

Ag No - 32/SBID/2020-21.

Date of start - 22/12/2020.

Date of Completion - 21/02/2021.

Actual Date of Completion -

Work in Progress.

Record Entry.

(1/2) Clearing and Grubbing

Road Lane (By mandal)

including uprooting

total vegetation - etc.

20 x 30.4 x 3.50 = 2130 m²

10 x 30.4 x 3.50 = 1065 m²

(Continuation)

2130 + 1065 = 3195 m²

Particulars	Details of actual measurement				Contents or area
	No.	L.	B.	D.	
(19/46) p/c in / Reinforced Cement Concrete (m-20) in sub- structure Cubicle-E ₂ .					
Q. m. vide Tm. Pg. N. (7/6) 48.04 m ³					
C.B. 5448.21 / m ³ Rs. 3,70,366 = 89.					
(20/47) pms by and being Rec from NP-3 for C.A. on 1st class - E ₁ .					
Q. m. vide Tm. Pg. N. (8/5) 15.60 m ³					
C.B. 3630.90 / m ³ Rs. 54,463 = 54.					
(21/48) painting on Peraball wall (P. Ball & White Stripes) - two coats - E ₁ .					
Q. m. vide Tm. Pg. N. (8/6) 41.28 m ²					
C.B. 98.77 / m ² Rs. 4,077 = 22.					
					Rs. 30,96,687 = 31
Less for C 0.01% below Rs. 309 = 66					
					Rs. 30,96,377 = 65
For Audit (+) 0 = 35					
					Rs. 30,96,378 = 60.
Add for GST 12% + 1% below Rs. 4,02,529 = 60					
					Rs. 34,98,907 = 60
Sur Rs. 3,498,907 = 60					
					25.01.021
					12/2

(Continuation)